


AKA - BROWNS BRIDGE ROAD
GEORGIA HIGHWAY 369 - 100'R/W



CONSTRUCTION POLLUTION CONTROL PLAN:
1. SITE DESCRIPTION:
a. Description: This project will consist of the construction of building and utilities to serve a church. Secondary permittees will include clearing, site grading, installing a stabilized construction entrance, silt fence, sediment basins, and other erosion and sediment controls; grading; excavation for utilities and roadways; and preparation for final planting and seeding. The second phase secondary permittees will be installing utilities, constructing their own erosion control measures such as construction exits, silt fence and other required measures as necessary; grading for building and site preparation for final planting seeding.
b. Sequence of Major Activities: The order of activities will be as follows:
1.) Install stabilized construction entrance, silt fence, rock check dams and all other erosion control measures as needed or required.
2.) Clear and grade.
3.) Pile topsoil.
4.) Stabilize denuded areas and stockpiles within 14 days of last construction activity in that area.
5.) Install utilities.
6.) Construct roadways.
7.) Complete grading and install permanent seeding and mulch.
8.) Erosion control for individual lots, as they are disturbed, shall be constructed.
9.) Lots begin to be cleared and graded.
10.) Stabilize denuded areas and stockpiles within 14 days of last construction activity in that area.
11.) Install utilities on lot.
12.) Construct house.
13.) Complete grading and install permanent plantings and seeding.
14.) Construct driveway.
15.) When all construction activity is complete and the site is stabilized, remove silt fence and reseed any areas disturbed by their removal.
c. Site area: The site for this phase is approximately 3.98 acres of which 0.18 acres will be disturbed during this phase of construction.
d. The runoff coefficient prior to construction is $c = 0.30$ and the final coefficient of runoff for the site will be $c = 0.65$.
e. Name of Receiving Water: Fourmile Creek
f. List of secondary permittees: Builder: None has been given to the engineer at this time.
g. Wetland delineations are on the plans.
2. CONTROLS:
a. Erosion and Sediment Controls:
(1.) Stabilization measures:
Temporary Stabilization - Top soil stock piles and disturbed portions of the site where construction activity temporarily ceases for at least 21 days will be stabilized with temporary seed and mulch no later than 14 days from the last construction activity in that area. Types of grass and their application rates can be selected from the chart for temporary grassing. Also, fertilizer and mulch rates listed in the chart also. The straw mulch to be used shall be applied in rows with blades set nearly straight. Polyacrylamide shall also be applied in areas where work will not resume within 14 days and/or in areas where the timely establishment of vegetation may not be feasible or where vegetative cover is inadequate.
Permanent Stabilization - Disturbed portions of the site where construction activities permanently ceases shall be stabilized with permanent seed no later than 14 days after the last construction activity. Types of grass and their application rates can be selected from the chart for permanent grassing and mulch rates are listed in the chart. The straw mulch to be used shall be applied in rows with blades set nearly straight.
Erosion Control Mats and blankets - will be used on all slopes greater than 2:1 and to a height of ten feet or greater. Erosion Control Matting is used to protect young vegetation and to resist erosion during storm events.
Buffer Zones - will be set along all natural streams. The widths are established by the most stringent requirements of governing authorities. The buffers will help filter and infiltrate runoff.
Dust Control on Disturbed Area - will be used on all disturbed areas where the potential of surface and air movement of dust is possible.
(2.) Structural practices:
Silt fences - will be placed along all fill slopes and down hill sides of disturbed areas to prevent sheet flow from leaving the site. Two rows of type "C" silt fence or one row of type "C" silt fence backed with a row of hay bales shall be placed along but as far away as possible from creek buffers to intercept all runoff from disturbed areas. Silt fence shall be installed per the plan and be made of approved materials as listed in the Georgia Department of Transportation Products List #36 (GPL-36). Silt fence shall be maintained daily and shall remain in place until the site is stabilized.
Surface Roughening - will occur on all disturbed slopes. Surface Roughening will be done with a roller and will also aid in the establishment of vegetative cover with seed. Surface roughening shall be done when final grading is complete or when all activities cease for more than 30 days.
Check Dams - will be placed in areas of concentrated flows on a 2' wide drainage area. Check dams will be done to minimize the velocity of storm water.
Rock Filter Dams - will be placed in areas of concentrated flows on a 50' wide drainage area. Rock Filter Dams will be placed to minimize the velocity of storm water by reducing the velocity of storm water to filter out sediment.
Inlet Sediment Trap - will be placed along all storm drains. Inlet Sediment Traps are used to prevent sediment from entering storm drainage systems.
Sedimentation Pond - sediment ponds will be constructed on the site as shown on the plans. Sedimentation basins are used to trap sediment from erodible areas in order to prevent sediment from leaving the site. The installation from damage by excessive sedimentation and debris. Sediment basins shall be installed on this site due to most of the runoff is sheet flow and installing a sediment basin. Also, the structural buffers between the work zone and the creek.
(3.) Storm Water Management: Two water quality ponds is provided for this site. As stated in the hydrology study done by Gensler-Anderson no detention is required on this site since it drains directly into Lake Lanier.
(4.) List of possible non-point source discharges: fire fighting activities, fire hydrant flushing, potable water sources including water the flushing, irrigation drainage, air conditioning condensate, springs, uncontaminated ground water, and foundation or footing drains where flows are not contaminated with process materials or pollutants.
a. Waste Materials - All waste materials will be collected and stored in a securely lined metal dumpster or hauled to an approved dump site that handles construction waste. The dumpster shall be rented from a licensed solid waste management company and the dumpster shall meet all local and state solid waste management regulations. No construction waste materials will be buried onsite. All personnel will be instructed regarding the correct procedure for waste disposal. Notices stating these procedures will be posted on site. All hazardous waste materials will be disposed of in the manner specified by local or State regulation or by the manufacturer.
(5.) Offsite Vehicle Tracking: A stabilized construction exit will be provided to help reduce vehicle tracking of sediments. The paved street adjacent to the site exit will be swept daily to remove any excess mud, dirt or rock tracked from the site. Dump trucks hauling material from the construction site will be covered with a tarpaulin. Dust Control shall be used on all disturbed areas that are subject to surface and air movement of dust.
(6.) Sanitary Waste: All sanitary waste shall be collected from portable units by a licensed sanitary waste management contractor, as required by local regulations. Once the construction of the house is finished sanitary waste from the house will go into individual septic tanks.
(7.) Petroleum Products: All onsite vehicles will be monitored for leaks and receive regular preventive maintenance to reduce the chance of leakage. Petroleum products will be stored in tightly sealed containers which are clearly labeled. Any spilled substances used onsite will be applied according to the manufacturer's recommendation. Manufacturer's recommended methods for spill cleanup will be posted and site personnel will be made aware of the procedures and the location of the information and cleanup supplies. Materials and equipment necessary for spill cleanup will be kept onsite. Equipment and materials will include but not be limited to brooms, dust pans, mops, rags, gloves, goggles, kitty litter, sand, sawdust, and plastic and metal trash containers specifically for this purpose. All spills will be cleaned up immediately after discovery. The spill area will be kept well ventilated and personnel will wear appropriate protective clothing to prevent injury form contact.
(8.) Concrete Washdown: Concrete washdown of tools, concrete mixer chutes, hoppers, and the rear of the vehicles shall be done in an area that will allow the concrete to drain to a BMP such as a sediment trap or sediment basin to prevent the concrete from draining into a creek. Washdown of the drum of the construction site is prohibited.

(9) Where a release containing a hazardous substance in an amount equal to or in excess of a reporting quantity established under either Georgia's Oil or Hazardous Material Spills or Releases Act, 40 CFR 117 or 40 CFR 302 occurs, the permittee is required to notify the National Response Center (NRC) at (404) 656-4863 or (800) 241-4113 and the National Response Center (NRC) at (800) 424-6802, in accordance with the requirements of Georgia's Oil or Hazardous Material Spills or Releases Act, 40 CFR 302 as soon as he has knowledge of the discharge.
3. TIMING OF CONTROLS/ MEASURES:
As indicated in the Sequence of Major Activities, the construction exit, silt fence, sedimentation ponds, and all other erosion control devices will be constructed prior to clearing or grading of any other portions of the site. Areas where construction activity temporarily ceases for more than 21 days will be stabilized with a temporary seed and mulch and/or polyacrylamide within 14 days of the last disturbance. Once construction activity ceases permanently in an area, that area will be stabilized with permanent seed and mulch. After the entire site is stabilized the silt fence can be removed.
4. MAINTENANCE/ INSPECTION PROCEDURES:
a. All measures shall be inspected periodically and will be maintained in good working order; if a repair is necessary, it will be initiated within 24 hours of report.
b. Built up sediment will be removed from all silt fences, inlet sediment traps, check dams, filter rings and rock filter dams when it has reached one-third the height of the fence.
c. Silt fences and inlet sediment traps will be inspected for depth of sediment, tears, to see if the fabric is securely attached to the fence posts, and to see that the fence posts are firmly in the ground.
d. Temporary and permanent seeding and planting will be inspected for bare spots, washouts, and healthy growth.
e. A maintenance inspection report will be made after each inspection.
f. Rock filter dams shall be removed once disturbed areas have been stabilized.
g. Sediment basins shall be cleaned once sediment has reached the specified design below the top of the riser. Sediment shall not enter adjacent streams or drainages during sediment removal or disposal. Once the disturbed area is stabilized sedimentation shall be removed from the sedimentation pond and the pond will be backfilled with approved basalt material.
5. INSPECTION SCHEDULE:
(1.) Primary Permittees:
a. Each day when any type of construction activity has taken place at a primary permittee's site, certified personnel shall inspect: (a) all areas of the secondary permittee's site where petroleum products are stored, used, or handled for spills and leaks from vehicles and equipment; and (b) all locations of the primary permittee's site where vehicle entry or exit the site for evidence of off-site sediment tracking. These inspections shall be conducted until a Notice of Termination is submitted.
b. Measure rainfall once every 24 hours except any non-working Saturday, non-working Sunday, non-working Federal holiday and any non-working day in which case the inspection shall be completed by the end of the next business day and/or working day, whichever occurs first: (a) disturbed areas of the secondary permittee's construction site; (b) areas used by the secondary permittee for storage of materials that are exposed to precipitation; and (c) structural control measures. Erosion and sediment control measures identified in the Plan applicable to the primary permittee's site shall be inspected to ensure that they are operating correctly. Where discharge locations or points are accessible, they shall be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving water(s). For areas of a site that have undergone final stabilization or established a crop of annual vegetation and a seeding of target perennials appropriate for the region, the permittee must comply with Part IV.D.4.a.(4). These inspections must be conducted until a Notice of Termination is submitted.
c. Certified personnel (provided by the primary permittee) shall inspect at least once per month during the term of this permit (i.e., until a Notice of Termination is submitted to the EPA) the areas of the site that have undergone final stabilization or established a crop of annual vegetation and a seeding of target perennials appropriate for the region. These areas shall be inspected for evidence of, or the potential for, pollutants entering the drainage system and the receiving water(s). Erosion and sediment control measures identified in the Plan shall be inspected to ensure that they are operating correctly. Where discharge locations or points are accessible, they shall be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving water(s).
d. Certified personnel (provided by the primary permittee) shall inspect at least once per month during the term of this permit (i.e., until a Notice of Termination is submitted to the EPA) the areas of the site that have undergone final stabilization or established a crop of annual vegetation and a seeding of target perennials appropriate for the region. These areas shall be inspected for evidence of, or the potential for, pollutants entering the drainage system and the receiving water(s). Erosion and sediment control measures identified in the Plan shall be inspected to ensure that they are operating correctly. Where discharge locations or points are accessible, they shall be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving water(s).
e. Based on the results of the inspection, the site description and the pollution prevention and control measures identified in the Erosion, Sedimentation and Pollution Control Plan, the Plan shall be revised as appropriate not later than seven (7) calendar days following each inspection. Implementation of such changes shall be made as soon as practical but in no case later than seven (7) calendar days following each inspection. The primary permittee must amend the Plan in accordance with Part IV.D.4.b.(5), when a secondary permittee notifies the primary permittee of any Plan deficiencies.
f. A report of each inspection that includes the name(s) of certified personnel making each inspection, the date(s) of each inspection, construction phase (i.e., initial, intermediate or final), major observations relating to the implementation of the Erosion, Sedimentation and Pollution Control Plan, and actions taken in accordance with Part IV.D.4.a.(5), of the permit shall be made and retained at the site or be readily available at a designated alternate location until the entire site or that portion of a construction project that has been phased has undergone final stabilization and a Notice of Termination is submitted to EPA. Such reports shall be readily available by and of the second business day and/or working day and shall identify all incidents of best management practices that have not been properly installed and/or maintained as described in the Plan. Where the report does not identify any incidents, the inspection report shall contain a statement that the best management practices are in compliance with the Erosion, Sedimentation and Pollution Control Plan. The report shall be signed in accordance with Part V.C.2. of this permit.

(2.) Secondary Permittees:
a. Each day when any type of construction activity has taken place at a secondary permittee's site, certified personnel provided by the utility companies and utility contractors if they are secondary permittees shall inspect the following each day any type of construction activity has taken place at the construction site: (a) areas of the construction site disturbed by the utility companies and utility contractors that have not undergone final stabilization or established a crop of annual vegetation and a seeding of target perennials appropriate for the region; (b) areas used by the utility companies and utility contractors for storage of materials that are exposed to precipitation; and (c) structural control measures. Erosion and sediment control measures identified in the Plan applicable to the secondary permittee's site shall be inspected to ensure that they are operating correctly. Where discharge locations or points are accessible, they shall be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving water(s). For areas of a site that have undergone final stabilization or established a crop of annual vegetation and a seeding of target perennials appropriate for the region, the permittee must comply with Part IV.D.4.a.(4). These inspections must be conducted until a Notice of Termination is submitted. This paragraph is not applicable to utility companies and utility contractors if they are secondary permittees.
b. Certified personnel (provided by the utility companies and utility contractors if they are secondary permittees) shall inspect the following each day any type of construction activity has taken place at the construction site: (a) areas of the construction site disturbed by the utility companies and utility contractors that have not undergone final stabilization or established a crop of annual vegetation and a seeding of target perennials appropriate for the region; (b) areas used by the utility companies and utility contractors for storage of materials that are exposed to precipitation; and (c) structural control measures. Erosion and sediment control measures identified in the Plan applicable to the secondary permittee's site shall be inspected to ensure that they are operating correctly. Where discharge locations or points are accessible, they shall be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving water(s). For areas of a site that have undergone final stabilization or established a crop of annual vegetation and a seeding of target perennials appropriate for the region, the permittee must comply with Part IV.D.4.a.(4). These inspections must be conducted until a Notice of Termination is submitted. This paragraph is not applicable to utility companies and utility contractors if they are secondary permittees.
c. Certified personnel (provided by the secondary permittee) shall inspect the following at least once every seven (7) calendar days and within 24 hours of the end of a storm that is 0.5 inches or greater (unless such storm ends after 5:00 PM on any Friday or on any non-working Saturday, non-working Sunday or any non-working Federal holiday in which case the inspection shall be completed by the end of the next business day and/or working day, whichever occurs first): (a) disturbed areas of the secondary permittee's construction site; (b) areas used by the secondary permittee for storage of materials that are exposed to precipitation; and (c) structural control measures. Erosion and sediment control measures identified in the Plan applicable to the secondary permittee's site shall be inspected to ensure that they are operating correctly. Where discharge locations or points are accessible, they shall be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving water(s). For areas of a site that have undergone final stabilization or established a crop of annual vegetation and a seeding of target perennials appropriate for the region, the permittee must comply with Part IV.D.4.a.(4). These inspections must be conducted until a Notice of Termination is submitted. This paragraph is not applicable to utility companies and utility contractors if they are secondary permittees.
d. Certified personnel (provided by the secondary permittee) shall inspect at least once per month during the term of this permit (i.e., until a Notice of Termination is submitted to the EPA) the areas of the site that have undergone final stabilization or established a crop of annual vegetation and a seeding of target perennials appropriate for the region. These areas shall be inspected for evidence of, or the potential for, pollutants entering the drainage system and the receiving water(s). Erosion and sediment control measures identified in the Plan shall be inspected to ensure that they are operating correctly. Where discharge locations or points are accessible, they shall be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving water(s).
e. Based on the results of the inspection, the site description and the pollution prevention and control measures identified in the Erosion, Sedimentation and Pollution Control Plan, the Plan shall be revised as appropriate not later than seven (7) calendar days following each inspection. Implementation of such changes shall be made as soon as practical but in no case later than seven (7) calendar days following each inspection. The primary permittee must amend the Plan in accordance with Part IV.D.4.b.(5), when a secondary permittee notifies the primary permittee of any Plan deficiencies.
f. A report of each inspection that includes the name(s) of certified personnel making each inspection, the date(s) of each inspection, construction phase (i.e., initial, intermediate or final), major observations relating to the implementation of the Erosion, Sedimentation and Pollution Control Plan, and actions taken in accordance with Part IV.D.4.a.(5), of the permit shall be made and retained at the site or be readily available at a designated alternate location until the entire site or that portion of a construction project that has been phased has undergone final stabilization and a Notice of Termination is submitted to EPA. Such reports shall be readily available by and of the second business day and/or working day and shall identify all incidents of best management practices that have not been properly installed and/or maintained as described in the Plan. Where the report does not identify any incidents, the inspection report shall contain a statement that the best management practices are in compliance with the Erosion, Sedimentation and Pollution Control Plan. The report shall be signed in accordance with Part V.C.2. of this permit.

d. Certified personnel (provided by the secondary permittee) shall inspect at least once per month during the term of this permit (i.e., until a Notice of Termination is submitted to the EPA) the areas of the site that have undergone final stabilization or established a crop of annual vegetation and a seeding of target perennials appropriate for the region. These areas shall be inspected for evidence of, or the potential for, pollutants entering the drainage system and the receiving water(s). Erosion and sediment control measures identified in the Plan shall be inspected to ensure that they are operating correctly. Where discharge locations or points are accessible, they shall be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving water(s). This paragraph is not applicable to utility companies and utility contractors if they are secondary permittees.
e. Based on the results of the inspection, the site description and the pollution prevention and control measures identified in the Erosion, Sedimentation and Pollution Control Plan, the Plan shall be revised as appropriate not later than seven (7) calendar days following each inspection. Implementation of such changes shall be made as soon as practical but in no case later than seven (7) calendar days following each inspection. The primary permittee must amend the Plan in accordance with Part IV.D.4.b.(5), when a secondary permittee notifies the primary permittee of any Plan deficiencies.
f. A report of each inspection that includes the name(s) of certified personnel making each inspection, the date(s) of each inspection, construction phase (i.e., initial, intermediate or final), major observations relating to the implementation of the Erosion, Sedimentation and Pollution Control Plan, and actions taken in accordance with Part IV.D.4.a.(5), of the permit shall be made and retained at the site or be readily available at a designated alternate location until the entire site or that portion of a construction project that has been phased has undergone final stabilization and a Notice of Termination is submitted to EPA. Such reports shall be readily available by and of the second business day and/or working day and shall identify all incidents of best management practices that have not been properly installed and/or maintained as described in the Plan. Where the report does not identify any incidents, the inspection report shall contain a statement that the best management practices are in compliance with the Erosion, Sedimentation and Pollution Control Plan. The report shall be signed in accordance with Part V.C.2. of this permit. This paragraph is not applicable to utility companies and utility contractors if they are secondary permittees performing utility service line installations or when conducting repairs on existing line installations.
6. SAMPLING METHODOLOGY:
All sampling shall be conducted by Gensler-Anderson. Analysis of these samples must be conducted in accordance with 40 CFR Part 135 (unless otherwise specified by the permittee). The guidance document titled "NPDES Stormwater Sampling and Analysis Procedures" EPA 833-B-92-001 and guidance documents that may be prepared by the EPA shall be used.
a. Sample collection shall be initiated prior to collecting the samples.
b. Large volume samples shall be collected with a minimum sample size of 200 milliliters should be used for turbidity samples.
c. Samples shall be collected from the horizontal and vertical center of the receiving water(s) or the center of the discharge stream.
d. Samples shall be collected from the discharge stream at the discharge farthest upstream at the site and downstream at any other stormwater discharge not associated with the permitted activity. Where appropriate, several downstream samples from across the receiving water(s) may need to be taken and the arithmetic average of the turbidity of these samples used for the permittee's report.
e. The upstream sample for each receiving water(s) shall be taken at the discharge farthest upstream at the site and downstream at any other stormwater discharge not associated with the permitted activity. Where appropriate, several downstream samples from across the receiving water(s) may need to be taken and the arithmetic average of the turbidity of these samples used for the permittee's report.
f. Turbidity results which exceed 1000 NTU shall be reported as "EXCEEDS 1000 NTU".
g. This project is disturbing less than an acre. NO SAMPLING IS REQUIRED.
7. Sampling Frequency Part IV.D.5d:
a. Sampling frequency shall occur in accordance with part IV.D.5.d of the permit.
b. For a qualifying event, samples must be taken within forty-five (45) minutes of:
1) The accumulation of the minimum amount of rainfall for the qualifying event, if the stormwater discharge to a monitored receiving water or from a monitored outfall has begun prior to the accumulation.
2) The beginning of any stormwater discharge to a monitored receiving water or from a monitored outfall, if the discharge begins after the accumulation of the minimum amount of rainfall for the qualifying event.
c. Where manual and automatic sampling are not possible (as defined in the permit), or are beyond the site owner's control, the permittee shall take samples as soon as possible, but in no case more than twelve (12) hours after the beginning of the stormwater discharge.
d. Normal business hours, as defined by the permit, are Monday through Friday, 8:00 AM to 5:00 PM and Saturday 8:00 AM to 5:00 PM when construction activity is being conducted by the primary permittee.
e. Sampling shall occur for the following qualifying events for each area of the site that discharges to a receiving stream:
1) The first rain that reaches or exceeds 0.5 inch and allows for monitoring during normal business hours that occurs after all clearing and grubbing operations have been completed in the drainage area of the location selected as the representative sampling location.
2) The first rain event that reaches or exceeds 0.5 inch and allows for monitoring during normal business hours that occurs either 90 days after the first sampling event or after all mass grading operations have been completed at the location selected as the representative sampling location.
d. If a BMP's area of the site that discharges to a receiving stream are not properly designed, installed and maintained, corrective action shall be defined and implemented within 2 business days, and turbidity samples shall be taken from discharges from that area of the site for each subsequent rain event that reaches or exceeds 0.5 inch during normal business hours until the selected turbidity standard is attained, or until post-storm event inspections determine that BMP's are properly designed, installed and maintained.
e. The permittee may choose to meet the requirements of NO. 5.1 and NO. 5.2 by collecting turbidity samples from any rain event that reaches or exceeds 0.5 inch and allows for monitoring at any time of the day or week, supervision.
8.) Retention of Records Part IV.F.:

a. The primary permittee shall retain the following records at the construction site or the records shall be readily available at a designated alternate location from commencement of construction until such time as a NOT is submitted in accordance with Part VI:
1) A copy of all Notices of Intent submitted to EPA;
2) A copy of the Erosion, Sedimentation and Pollution Control Plan required by this permit;
3) The design professional's report of the results of the inspection conducted in accordance with Part IV.D.4.a. of this permit;
4) A copy of all sampling information, results, and reports required by this permit;
5) A copy of all inspection reports generated in accordance with Part IV.D.4.a. of this permit;
6) A copy of all violation summaries and violation summary reports generated in accordance with Part III.D.2. of this permit; and
7) Daily rainfall information collected in accordance with Part IV.D.4.a.(2), of this permit.
b. Each secondary permittee shall retain the following records at the construction site or the records shall be readily available at a designated alternate location from commencement of construction until such time as a NOT is submitted in accordance with Part VI:
1) A copy of all Notices of Intent submitted to EPA;
2) A copy of the Erosion, Sedimentation and Pollution Control Plan required by this permit or other applicable portion of the Erosion, Sedimentation, and Pollution Control Plan for their activities at the construction site required by this permit;
3) A copy of all inspection reports generated in accordance with Part IV.D.4.a. of this permit; and
4) A copy of all violation summaries and violation summary reports generated in accordance with Part III.D.2. of this permit.

b. Copies of all Notices of Intent, Notices of Termination, inspection reports, sampling reports (including all calibration and maintenance records and all original strip chart recordings for continuous monitoring instrumentation) or other reports requested by the EPA, Erosion, Sedimentation and Pollution Control Plans, records of all data used to complete the Notice of Intent to be covered by this permit, and all other records required by this permit shall be retained by the permittee who either produced or used it for a period of at least three years from the date that the NOT is submitted in accordance with Part VI of this permit. These records must be maintained at the permittee's primary place of business once the construction activity has ceased at the permitted site. This period may be extended by request of the EPA at any time upon written notification to the permittee.

b. Copies of all Notices of Intent, Notices of Termination, inspection reports, sampling reports (including all calibration and maintenance records and all original strip chart recordings for continuous monitoring instrumentation) or other reports requested by the EPA, Erosion, Sedimentation and Pollution Control Plans, records of all data used to complete the Notice of Intent to be covered by this permit, and all other records required by this permit shall be retained by the permittee who either produced or used it for a period of at least three years from the date that the NOT is submitted in accordance with Part VI of this permit. These records must be maintained at the permittee's primary place of business once the construction activity has ceased at the permitted site. This period may be extended by request of the EPA at any time upon written notification to the permittee.

Site Development Plans for:
CANVAS CHRISTIAN CHURCH
Land Lot #100, 14th Dist., 1st Section
Forsyth County, Georgia
04-01-2017

416 Pirkle Ferry Road
Building H, Unit 300
Cumming, GA 30040
(770) 889-9430
www.mga-se.com

Mchworter & Anderson
LAND SURVEYING & ORDER PLANS

SHEET TITLE:
FINAL EROSION SEDIMENTATION & POLLUTION CONTROL PLAN


SHEET:
C-4.2

GSWCC LEVEL II
CERTIFICATION #16,729

Impact DESIGN-BUILD Contractors

DAVID L. ANDERSON
REGISTERED PROFESSIONAL SURVEYOR

© K.E.Q., INC. 2017
FILE: 11634BA



Curve	Radius	Length	Chord	Chord Bear.
C1	550.00'	243.11'	241.14'	S 41°13'32" W
C2	250.00'	48.00'	47.93'	S 34°03'46" W

Course	Bearing	Distance
LI	S 28°33'44" W	22.47'

- LEGEND
- OTPF Open Top Pin Found
 - CTPF Crimp Top Pin Found
 - CIMP Crimp
 - RFB Rebar Found
 - RBS Rebar Set
 - B/L Building Line
 - U/L Utility Pole
 - N or F Now or Formerly
 - Fence
 - Overhead Wire
 - Not to Scale
 - Δ Calculated Point

"NOTIFY FORSYTH COUNTY INSPECTOR 24 HOURS BEFORE THE BEGINNING PHASE OF CONSTRUCTION. (770) 781-2165"

THIS DRAWING AND ANY COPIES THEREOF ARE THE PROPERTY OF K.E.Q., INC AND SHALL NOT BE REPRODUCED OR COPIED IN WHOLE OR IN PART, OR OTHERWISE USED WITHOUT WRITTEN PERMISSION OF THE OWNER, AND SHALL BE RETURNED TO THE OWNER UPON REQUEST. THIS PLAN WAS PREPARED AS PER THE INSTRUCTIONS AND FOR THE BENEFIT AND EXCLUSIVE USE OF THE PERSON, PERSONS, OR ENTITY NAMED HEREON. NO WARRANTY, EXPRESSED OR IMPLIED, IS EXTENDED TO ANY UNNAMED THIRD PARTY.