

EROSION PREVENTION AND SEDIMENT CONTROL NOTES

1. ALL EROSION CONTROL MEASURES SHALL BE INSTALLED AND APPROVED BY THE ENGINEER PRIOR TO THE COMMENCEMENT OF ANY GRADING OR GROUND DISTURBANCE.
2. THE CONTRACTOR SHALL INSTALL ALL EROSION AND SEDIMENT CONTROL MEASURES AS IDENTIFIED ON THE DRAWINGS.
3. DO NOT OPERATE OR STORE HEAVY EQUIPMENT, OR HANDLE AND/OR STORE CONSTRUCTION DEBRIS OR MATERIALS, WITHIN THE DRIFTLINE OF EXISTING OR PROPOSED TREES.
4. THE CONTRACTOR IS TO CONFORM TO ALL CODES AND REGULATIONS AND RECEIVE APPROVAL AND/OR OBTAIN PERMITS FOR ANY CONSTRUCTION AS REQUIRED BY THE GOVERNING JURISDICTIONS OF THE PROJECT.
5. THE CONTRACTOR IS TO CONFORM TO THE METRO STORMWATER MANAGEMENT MANUAL VOLUME 4 WHEN INSTALLING BEST MANAGEMENT PRACTICES.
6. ALL CONSTRUCTION ACTIVITIES MUST BE PERFORMED TO MINIMIZE THE LENGTH OF TIME OF DISTURBED AREA.
7. THE CONTRACTOR SHALL BE REQUIRED TO VERIFY ALL CONSTRUCTION ACCESS POINTS WITH OWNER AND THE ENGINEER PRIOR TO CONSTRUCTION.
8. REQUIRED BMPs ARE DESIGNED TO CONTROL SITE WASTES SUCH AS DISCARDED BUILDING MATERIALS, CONCRETE TRUCK WASHOUT, CHEMICALS, LITTER, AND SANITARY WASTES.
9. ALL DISTURBED AREAS ARE TO BE STABILIZED WITHIN 14 DAYS AFTER CONSTRUCTION ACTIVITY ENDS.
10. ALL SLOPES 3:1 OR STEEPER ARE TO BE STABILIZED WITHIN 14 DAYS AFTER CONSTRUCTION ACTIVITY ENDS BY METHODS APPROVED BY THE ENGINEER.
11. ALL BMPs MUST BE MAINTAINED IN EFFECTIVE OPERATING CONDITION AND ANY REPAIRS SHOULD BE MADE BEFORE THE NEXT RAIN EVENT BUT WITHIN 7 DAYS AFTER BEING IDENTIFIED AS NECESSARY.
12. ALL EXCESS SEDIMENT SHALL BE REMOVED FROM BEHIND SEDIMENT CONTROL STRUCTURES SUCH AS SILT FENCES, SEDIMENT PONDS, SEDIMENT TRAPS, CHECK DAMS, ETC. WHEN 50% FULL.
13. THE CONTRACTOR TO PROVIDE AN AREA FOR CONCRETE WASH DOWN AND EQUIPMENT FUELING IN ACCORDANCE WITH METRO CP-10 AND CP-13. CONTRACTOR TO COORDINATE EXACT LOCATION WITH NEPDES DEPARTMENT DURING PRE-CONSTRUCTION MEETING. CONTROL OF OTHER SITE WASTES SUCH AS DISCARDED BUILDING MATERIALS, CHEMICALS, LITTER, AND SANITARY WASTES THAT MAY CAUSE ADVERSE IMPACTS TO WATER QUALITY IS ALSO REQUIRED BY THE GRADING PERMITS.
13. THE AREA OF DISTURBANCE IS APPROXIMATELY 0.16 ACRES.

NOC NOTE:
 I HEREBY CERTIFY THAT THIS PROJECT DOES NOT REQUIRE COVERAGE UNDER A TENNESSEE CONSTRUCTION GENERAL PERMIT. THE TOTAL DISTURBED AREA IS 0.16 ACRES.
 CHECK ALL THAT APPLY. THE SITE DISCHARGES INTO WATERS IDENTIFIED BY IDEAS AS:
 IMPAIRED FOR SILTATION IMPAIRED FOR HABITAT ALTERATION EXCEPTIONAL

SIGNATURE _____ DATE _____
 CIRCLE ONE: DEVELOPER PROJECT ENGINEER OTHER _____

Order Plans @

PROPOSED SILT SOXX
 2
 C6.0

PROPOSED SILT FENCE (TYP)
 W/ J-HOOKS 30' O.C.
 1
 C6.0

APPROXIMATE LOCATION OF 10' SANITARY SEWER EASEMENT



PARCEL IDENTIFICATION NUMBER
 04211008600
 BENCHMARK
 XCP SPIKE
 N: 703998.747
 E: 1755065.448
 ELEV: 547.629
 NAD-88

0 10 20 30
 1"=10'



DRAFT

600 HERITAGE DRIVE
 MADISON, TENNESSEE

SHEET TITLE
 EPSC PLAN

S+H ENGINEERING DESIGN CONSULTING
 2806 EUGENIA AVENUE SUITE D
 NASHVILLE, TN 37211
 TEL: 615.945.1590

DATE: JANUARY 15, 2018
 SCALE: 1"=10'
 DRAWN BY: R-SHELDS
 REVIEWED BY: T-SMITH

SHEET NUMBER
C2.0