

I. GENERAL INFORMATION

A. SITE DESCRIPTION:

PROJECT NAME: DOLLAR GENERAL
SECTION/TOWNSHIP/RANGE: 21/23/17
LOCATION: NEC US 19 AND PINE FOREST DR
OWNER'S NAME: TIMBER PINES CENTRE LTD PARTNERSHIP
OWNER'S ADDRESS: 11107 HAZELTINE BLVD STE 200
CHASKA MN 55318-1070

B. PURPOSE AND WORK DESCRIPTION:

BUILD RETAIL USE AND ASSOCIATE PARKING ON MASTER PLANNED LOT.

C. SEQUENCE OF MAJOR EVENTS:

- 1. INSTALL STAKED SILT FENCE AS INDICATED ON THE CONSTRUCTION PLANS
2. CLEAR AND GRUB FOR PONDS TO BE USED AS SEDIMENTATION BASINS.
3. EXCAVATE POND FOR SEDIMENTATION TRAPS FOR SITE RUNOFFS.
4. BEGIN BUILDING CONSTRUCTION.
5. CONSTRUCT DIVERSION SWALES AROUND PERIMETER OF SITE TO PONDS, AS NECESSARY.
6. INSTALL STORM SEWER SYSTEM AND ITS SILTATION PROTECTION, UTILITIES AND OUTFALL STRUCTURES.
7. EXCAVATE THE REMAINDER OF THE PONDS INCLUDING REMOVAL OF SILT DEPOSITS.
8. STABILIZE STREETS AND PARKING AREAS.
9. CONSTRUCT CURB, BASE AND ASPHALT
10. COMPLETE FINAL SITE GRADING.
11. INSTALL PERMANENT LANDSCAPING ON SITE. REPAIR ANY WASHED OUT AREAS.
12. WHEN CONSTRUCTION ACTIVITY IS COMPLETE AND THE SITE IS STABILIZED, REMOVE PROTECTION DEVICES AND PLACE SOD AS NECESSARY.

D. TIMING OF CONTROL MEASURES:

AS INDICATED IN THE SEQUENCE OF MAJOR ACTIVITIES, STAKED SILT FENCING, STABILIZED CONSTRUCTION ENTRANCES AND SEDIMENT BASINS SHALL BE CONSTRUCTED PRIOR TO CLEARING OR GRADING OF ANY OTHER PORTIONS OF THE SITE. AREAS WHERE CONSTRUCTION ACTIVITY TEMPORARILY CEASES FOR MORE THAN 21 DAYS SHALL BE STABILIZED WITH TEMPORARY GRASS AND MULCH WITHIN 14 DAYS OF THE LAST DISTURBANCE. ONCE CONSTRUCTION ACTIVITY CEASES PERMANENTLY, THAT AREA SHALL BE STABILIZED WITH PERMANENT SOD. AFTER THE ENTIRE SITE STABILIZED, THE ACCUMULATED SEDIMENT SHALL BE REMOVED FROM THE TRAPS AND THE STAKED SILT FENCES SHALL BE REMOVED.

II. POLLUTION PREVENTION CONTROLS

A. EROSION AND SEDIMENT CONTROLS

1. STABILIZATION PRACTICES:

WIND EROSION STABILIZATION

THE CONTRACTOR SHALL DENUDE ONLY AREAS WHERE IT IS EXPECTED TO BE GRADED OR ALTERED WITH A TWO (2) WEEK TIME FRAME. ALL PERVIOUS AREAS OF THE SITE INCLUDED IN GRADING THAT ARE DISTURBED DURING CONSTRUCTION SHALL BE GRADED AND PREPARED WITH A COMBINATION OF SOD AND/OR SEEDING AND MULCHING. PAD AREAS CONSTRUCTED IN FUTURE WORK AREAS, WHERE GRADING IS COMPLETE, SHALL BE COMPLETELY SEEDDED AND MULCHED. AREAS WHERE CONSTRUCTION OPERATIONS WILL BE CONTINUOUS, FUGITIVE DUST SHALL BE MANAGED BY APPLYING A WATER SPRAY TO SATURATE THE SOIL ON A DAILY BASIS (OR MORE OFTEN IF NEEDED) TO MAINTAIN MINIMAL DUST TRANSPORT. FUGITIVE DUST SHALL BE MONITORED CONTINUOUSLY AND ADDITIONAL MEASURES MAY NEED TO BE TAKEN TO CONTROL OFF SITE TRANSPORT OF UNACCEPTABLE LEVELS OF DUST.

TEMPORARY STABILIZATION

THE TOPS OF SOILS STOCK PILES AND DISTURBED PORTIONS OF THE SITE, WHERE CONSTRUCTION ACTIVITY WILL CEASE FOR 21 DAYS SHALL BE STABILIZED WITH TEMPORARY GRASS AND MULCH NO LATER THAN 14 DAYS FROM THE LAST CONSTRUCTION ACTIVITY. GRASS SEED SHALL BE AS MIXTURE OF 20 PARTS OF BERMUDA AND 80 PARTS OF PENSACOLA BAHIA. THE SEPARATE TYPES OF SEED USED SHALL BE THOROUGHLY DRY MIXED IMMEDIATELY BEFORE SOWING. SEED WHICH HAS BECOME WET SHALL NOT BE USED. THE MULCH MATERIAL USED SHALL NORMALLY BE DRY MULCH. DRY MULCH SHALL BE STRAW OR HAY CONSISTING OF OAT, RYE OR WHEAT STRAW, OR OF PANGOLA, PEANUT, COASTAL BERMUDA OR BAHIA GRASS HAY. ONLY UNDETERIORATED MULCH WHICH CAN BE READILY CUT INTO THE SOIL, SHALL BE USED. AREAS OF THE SITE WHICH ARE TO BE PAVED WILL BE TEMPORARILY STABILIZED BY APPLYING STABILIZATION AND BASE.

PAVEMENT STABILIZATION

DISTURBED PORTIONS OF THE SITE WHERE CONSTRUCTION ACTIVITY PERMANENTLY CEASES SHALL BE STABILIZED WITH SOD NO LATER THAN 14 DAY AFTER LAST CONSTRUCTION ACTIVITY.

2. STRUCTURAL PRACTICES:

EROSION PROTECTION

DURING THE CONSTRUCTION PHASES, APPROPRIATE PRACTICES INCLUDING BUT NOT LIMITED TO SILT FENCE BARRIERS, HAY BALES AND WATERING OR OTHER METHODS NECESSARY WILL BE IMPLEMENTED TO CONTROL FUGITIVE DUST.

SEDIMENT BASINS

THE STORM WATER MANAGEMENT AREAS (RETENTION AREAS) WILL SERVE AS SEDIMENT BASINS DURING THE CONSTRUCTION PERIOD. AT THE CONTRACTOR'S DISCRETION, THE SEDIMENT BASINS WILL BE CONSTRUCTED TO THE DESIGN CROSS-SECTION OR A MINIMUM OF 2-FEET BELOW EXISTING GROUND TO ALLOW THE SILT TO BE COLLECTED AND REMOVED PRIOR TO COMPLETION OF THE GRADING.

3. STORM WATER MANAGEMENT:

STORM WATER DRAINAGE WILL BE PROVIDED BY A CURB, STORM WATER AND CATCH BASINS SYSTEM FOR THE DEVELOPED AREAS. THE AREAS NOT DEVELOPED SHALL BE GRADED TO LESS THAN 2% SLOPES AND HAVE PERMANENT SEEDING OR PLANTINGS. WHEN CONSTRUCTION IS COMPLETE THE SITE WILL DRAIN TO STORM WATER PONDS THAT WERE UTILIZED AS THE TEMPORARY SEDIMENT BASINS DURING THE CONSTRUCTION PROCESS. ANY ACCUMULATED SEDIMENT SHALL BE REMOVED FROM THE SEDIMENT BASINS. IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO CONSTRUCT AL RETENTION/DETENTION AREAS IN ACCORDANCE WITH THE APPROVED CONSTRUCTION PLANS.

B. SPECIFIED OTHER CONTROLS

1. WASTE DISPOSAL:

WASTE MATERIALS

ALL WASTE MATERIAL SHALL BE COLLECTED AND CONTAINED IN A CONTROLLED AREAS PURSUANT TO STATE AND LOCAL SOLID WASTE REGULATIONS. ALL TRASH AND CONSTRUCTION DEBRIS GENERATED FROM CONSTRUCTION IS TO BE REMOVED FROM THE SITE AND DISPOSED OF APPROPRIATELY. NO CONSTRUCTION MATERIAL SHALL BE BURIED ON SITE. ALL PERSONNEL SHALL BE INSTRUCTED REGARDING THE CORRECT PROCEDURE FOR WASTE DISPOSAL. NOTICES STATING THESE PRACTICES SHALL BE POSTED IN THE ON-SITE OFFICE TRAILER. THE CONSTRUCTION MANAGER RESPONSIBLE FOR THE SITE OPERATIONS SHALL BE RESPONSIBLE FOR SEEING THAT THESE PROCEDURES ARE FOLLOWED.

HAZARDOUS WASTE

IF ENCOUNTERED, ALL WASTE MATERIAL SHALL BE DISPOSED OF IN THE MANNER SPECIFIED BY STATE AND LOCAL REGULATIONS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR SEEING THAT THESE PRACTICES ARE FOLLOWED.

SANITARY WASTE

ALL SANITARY WASTE SHALL BE COLLECTED FORM PORTABLE UNITS BY A LICENSED SANITARY WASTE MANAGEMENT CONTRACTOR AS REQUIRED BY STATE AND LOCAL CODES AND REGULATIONS.

2. OFF-SITE VEHICLE TRACKING:

STABILIZED CONSTRUCTION ENTRANCES SHALL BE PROVIDED TO HELP REDUCE OFF-SITE VEHICLE TRACKING OF SEDIMENTS. THE PAVED STREETS SHALL BE CLEANED AS NEEDED TO REMOVE ANY EXCESS MUD, DIRT OR ROCK TRACKED FROM THE SITE. DUMP TRUCKS HAULING MATERIAL SHALL BE COVERED WITH A TARPULIN AT ALL TIMES.

III. MAINTENANCE INSPECTION PROCEDURES

EROSION AND SEDIMENT CONTROL - INSPECTION AND MAINTENANCE PRACTICES

THE FOLLOWING INSPECTION AND MAINTENANCE PRACTICES SHALL BE USED TO CONTROL EROSION AND SEDIMENT:

- 1. NO MORE THAN ONE HALF OF THE SITE IS TO BE DENUDED AT ONE TIME.
2. ALL CONTROL MEASURES SHALL BE INSPECTED BY THE CONTRACTOR'S REPRESENTATIVE AT LEAST ONCE EACH WEEK AND FOLLOWING ANY STORM EVENT WITH A RAINFALL AMOUNT OF 1/8-INCH OR GREATER.
3. ALL CONTROL MEASURES SHALL BE MAINTAINED IN GOOD WORKING ORDER AND REPAIRED AS NECESSARY WITHIN 24 HOURS OF REPORT.
4. BUILT UP SEDIMENT SHALL BE REMOVED FROM THE SILT FENCE WHEN IT REACHED ONE-THIRD THE HEIGHT OF THE SILT FENCE.
5. SILT FENCE SHALL BE INSPECTED REGULARLY FOR DEPTH OF SEDIMENT AND TEARS AND TO SEE IF THE FABRIC IS SECURELY ATTACHED TO THE FENCE POSTS AND TO SEE IF THE POST REMAIN FIRMLY IN THE GROUND.
6. THE SEDIMENT BASINS SHALL BE INSPECTED FOR DEPTH OF SEDIMENT. BUILT-UP SEDIMENT SHALL BE REMOVED WHEN THE DEPTH REACHES 10% OF THE DESIGN CAPACITY AND AT THE END OF THE PROJECT.
7. TEMPORARY AND PERMANENT GRASSING, MULCHING AND SODDING SHALL BE INSPECTED FOR BARE SPOTS, WASH-OUTS AND CONDITION.
8. A MAINTENANCE INSPECTION REPORT SHALL BE MADE AFTER EACH INSPECTION BY THE CONTRACTOR AND SHALL BE KEPT IN AN ACTIVE LOG THAT IS READILY AVAILABLE AT THE JOB SITE.
9. EITHER THE SITE SUPERINTENDENT OR HIS DESIGNEES SHALL BE RESPONSIBLE FOR INSPECTIONS, MAINTENANCE, REPAIR ACTIVITIES AND FOR COMPLETION OF THE INSPECTION AND MAINTENANCE REPORTS.
PERSONNEL SELECTED FOR INSPECTION AND MAINTENANCE RESPONSIBILITIES SHALL RECEIVE TRAINING AND INSTRUCTION FROM THE SITE SUPERINTENDENT AND BE TRAINED IN ALL THE INSPECTION AND MAINTENANCE PRACTICES NECESSARY FOR KEEPING THE EROSION CONTROLS USED ON-SITE IN GOOD WORKING ORDER.

IV. SPILL PREVENTION

A. MATERIAL MANAGEMENT PRACTICES

THE FOLLOWING ARE MATERIAL MANAGEMENT PRACTICES THAT SHALL BE USED TO REDUCE THE RISK OF SPILLS OR OTHER ACCIDENTAL EXPOSURE OF MATERIALS AND SUBSTANCES TO STORMWATER RUNOFF.

GENERAL MANAGEMENT:

THE FOLLOWING PRACTICES SHALL BE FOLLOWED DURING THE CONSTRUCTION PROJECT TO MAINTAIN ORDER:

EFFORTS SHALL BE MADE TO STORE ONLY ENOUGH PRODUCT TO COMPLETE THE PROJECT. ALL MATERIALS STORED ON SITE SHALL KEPT IN A NEAT ORDERLY MANNER IN APPROPRIATE CONTAINERS AND, IF POSSIBLE AND APPROPRIATE, UNDER A ROOF, OR IN A CONTAINER OR ENCLOSURE.

PRODUCTS SHALL BE KEPT IN THE ORIGINAL MANUFACTURER'S LABELED CONTAINER. SUBSTANCES SHALL NOT BE MIXED WITH ONE ANOTHER UNLESS IT IS RECOMMENDED TO DO SO BY THE MANUFACTURER.

WHENEVER POSSIBLE, ALL OF THE PRODUCT SHALL BE USED BEFORE DISPOSING OF THE CONTAINER. EMPTY CONTAINERS SHALL BE DISPOSED PROPERLY ON A REGULAR BASIS.

MANUFACTURER'S RECOMMENDATIONS FOR PROPER USE AND DISPOSAL SHALL BE FOLLOWED. THE SITE SUPERINTENDENT SHALL INSPECT THE SITE DAILY FOR PROPER USE AND DISPOSAL OF CONSTRUCTION MATERIAL.

HAZARDOUS PRODUCTS:

THE FOLLOWING PRACTICES ARE TO BE USED TO REDUCE THE RISKS ASSOCIATED WITH HAZARDOUS MATERIALS.

PRODUCTS SHALL BE KEPT IN THEIR ORIGINAL CONTAINERS UNLESS THEY ARE NOT RE-SEALABLE.

ORIGINAL LABELS AND MATERIAL SAFETY INFORMATION SHALL BE RETAINED, AS THEY CONTAIN IMPORTANT PRODUCT INFORMATION.

IF SURPLUS PRODUCT MUST BE DISPOSED OF, MANUFACTURER'S AS WELL AS LOCAL AND STATE RECOMMENDED DISPOSAL METHODS SHALL BE FOLLOWED.

PETROLEUM PRODUCTS:

ALL ON-SITE VEHICLES SHALL BE MONITORED FOR LEAKS AND RECEIVE REGULAR PREVENTATIVE MAINTENANCE TO REDUCE THE POSSIBILITY OF LEAKAGE. PETROLEUM PRODUCTS SHALL BE STORED IN TIGHTLY SEALED CONTAINERS WHICH ARE CLEARLY LABELED. ANY ASPHALT SUBSTANCES USED ON THE SITE SHALL BE APPLIED ACCORDING TO THE MANUFACTURER'S RECOMMENDATIONS.

FERTILIZERS:

FERTILIZERS USED ON-SITE SHALL BE APPLIED ONLY IN THE MINIMUM AMOUNT RECOMMENDED BY THE MANUFACTURER. ONCE APPLIED, THE FERTILIZER SHALL BE WORKED INTO THE SOIL TO LIMIT EXPOSURE TO STORM WATER. STORAGE SHALL BE IN A COVERED SHED. THE CONTENTS ON ANY PARTIALLY USED BAGS OF FERTILIZER SHALL BE TRANSFERRED TO A SEALABLE PLASTIC BIN TO AVOID SPILLS.

PAINTS:

ALL PAINT CONTAINERS SHALL BE TIGHTLY SEALED AND STORED WHEN NOT BEING USED. EXCESS PAINT SHALL NOT BE DISCHARGED TO THE STORM WATER SYSTEM OR TO THE GROUND, BUT MUST BE PROPERLY DISPOSED OF ACCORDING TO MANUFACTURER'S INSTRUCTIONS AND IN ACCORDANCE WITH STATE AND LOCAL REGULATIONS.

CONCRETE TRUCKS:

THE CONTRACTOR SHALL DESIGNATE AN AREA FOR THE DISCHARGE OF SURPLUS CONCRETE OR DRUM WASH WATER AND SHALL INSTALL CONTAINMENT BERM AROUND THE AREA TO PREVENT RUNOFF TO THE HARDENED CONCRETE. EXCESS CONCRETE WASTE SHALL BE DISPOSED OF BY CONTRACTOR PRIOR TO COMPLETION OF THE PROJECT.

B. SPILL PREVENTION PRACTICES

IN ADDITION TO THE GENERAL SITE AND MATERIAL MANAGEMENT PRACTICES PRESENTED IN PREVIOUS SECTIONS OF THIS PLAN, THE FOLLOWING PRACTICES SHALL BE FOLLOWED FOR SPILL PREVENTION AND CLEANUP.

MANUFACTURERS' RECOMMENDED METHODS FOR SPILL CLEAN UP SHALL BE CLEARLY POSTED AND SITE PERSONNEL SHALL BE MADE AWARE OF THE PROCEDURES AND THE LOCATION OF THE INFORMATION AND THE CLEANUP SUPPLIES.

MATERIALS AND EQUIPMENT NECESSARY FOR SPILL CLEAN UP SHALL BE KEPT IN THE MATERIAL STORAGE AREA ON THE SITE. EQUIPMENT AND MATERIAL SHALL INCLUDE, BUT NOT BE LIMITED TO, BROOMS, DUST PANS, MOPS, GLOVES, GOGGLES, RAGS, SHOVELS, SAND, SAWDUST AND PLASTIC AND METAL TRASH CONTAINERS.

ALL SPILLS SHALL BE CLEANED UP IMMEDIATELY AFTER THEY ARE DISCOVERED.

SPILLS SHALL BE KEPT WELL-VENTILATED AND PERSONNEL SHALL WEAR APPROPRIATE PROTECTIVE CLOTHING TO PREVENT INJURY FORM CONTACT WITH HAZARDOUS SUBSTANCES.

SPILLS OF TOXIC OR HAZARDOUS MATERIAL SHALL BE REPORTED TO THE APPROPRIATE STATE OF LOCAL GOVERNMENT AGENCY, REGARDLESS OF THE SIZE.

THE SPILL PREVENTION PLAN SHALL BE ADJUSTED TO INCLUDE MEASURES TO PREVENT SPILLS FROM REOCCURRING AND THE PROPER CLEANUP PROCEDURES FOR FUTURE USE. A DESCRIPTION OF THE SPILL, ITS CAUSE AND THE CLEANUP MEASURES USED SHALL ALSO BE INCLUDED.

THE SITE SUPERINTENDENT RESPONSIBLE FOR THE DAILY SITE OPERATION SHALL BE THE SPILL PREVENTION AND CLEAN UP COORDINATOR. HE OF SHE SHALL DESIGNATE OTHER SITE PERSONNEL WHO WILL RECEIVE SPILL PREVENTION AND CLEAN UP TRAINING. THESE INDIVIDUALS SHALL EACH BECOME RESPONSIBLE FOR A PARTICULAR PHASE(S) OF PREVENTION AND CLEAN UP. THE NAMES OF THE RESPONSIBLE SPILL PERSONNEL SHALL BE POSTED IN THE MATERIAL STORAGE AREA OR IN THE OFFICE TRAILER.

V. NON-STORMWATER DISCHARGE

IT IS EXPECTED THAT THE FOLLOWING NON-STORM WATER DISCHARGES WILL OCCUR FROM THE SITE DURING THE CONSTRUCTION PERIOD:

- 1. WATER FROM WATER MAIN FLUSHING.
2. PAVEMENT WASH WATERS (WHERE NO SPILLS OR LEAKS OF TOXIC OR HAZARDOUS MATERIALS HAVE OCCURRED)
3. UNCONTAMINATED GROUNDWATER (FROM EXCAVATION DEWATERING).

CLEAN DISCHARGES FROM WELLPOINTING MAY BE DISCHARGED DIRECTLY TO COMPLETED/CONNECTED STORM SEWER AND/OR COMPLETED AND STABILIZED STORMWATER OUTFALLS. ALL OTHER DISCHARGES SHALL BE DIRECTED TO SEDIMENT BASINS PRIOR TO DISCHARGE.

IT IS EXPECTED THAT THE FOLLOWING NON-STORM WATER DISCHARGES SHALL NOT OCCUR FROM THE SITE DURING THE CONSTRUCTION PERIOD:

- FERTILIZERS
DETERGENTS
CLEANING SOLVENTS
TAR
SAND
MASONRY BLOCKS
STONE
WOOD
ROOFING SHINGLES
GLASS
METAL STUDS
PETROLEUM PRODUCTS
PAINT
CONCRETE

VI. COMPLIANCE AND CERTIFICATIONS

NOTICE OF TERMINATION:

A NOTICE OF TERMINATION SHALL BE SUBMITTED TO THE EPA, OR ITS DESIGNEE, AFTER THE CONSTRUCTION HAS BEEN COMPLETED AND THE SITE HAS UNDERGONE FINAL STABILIZATION.

REGULATORY COMPLIANCE:

CERTIFICATION OF COMPLIANCE WITH FEDERAL, STATE AND LOCAL REGULATIONS:

THE STORM WATER POLLUTION PREVENTION PLAN REFLECTS THE LOCAL GOVERNING JURISDICTION AND THE SOUTHWEST FLORIDA WATER MANAGEMENT DISTRICT (SWFWMD) REQUIREMENTS FOR STORM WATER MANAGEMENT AND EROSION AND SEDIMENT CONTROL AS ESTABLISHED BY THE LOCAL JURISDICTION'S LAND DEVELOPMENT CODE AND THE FLORIDA ADMINISTRATIVE CODE, CHAPTER 40D-4 AND 40D-40. TO ENSURE COMPLIANCE, THE PLAN WAS PREPARED IN ACCORDANCE WITH SWFWMD WITH SWFWMD'S "BASIS OF REVIEW FOR SURFACE WATER MANAGEMENT PERMIT APPLICATIONS WITHIN THE SOUTHWEST FLORIDA WATER MANAGEMENT DISTRICT".

FDEP NPDES NOTICE OF INTENT PRIOR TO START OF CONSTRUCTION AND TERMINATION UPON COMPLETION OF THE PROJECT, SUBJECT TO CONFIRMATION OF ESTABLISHMENT OF EFFECTIVE GROUND COVER BY THE MAINTAINING AGENT.

PREPARER'S CERTIFICATION:

POLLUTION PREVENTION PLAN CERTIFICATION

THE BEST OF MY KNOWLEDGE, I CERTIFY UNDER PENALTY OF LAW THAT THIS DOCUMENT AND ALL ATTACHMENTS WERE PREPARED UNDER MY DIRECTION OR SUPERVISION IN ACCORDANCE WITH A SYSTEM DESIGNED TO ASSURE THAT QUALIFIED PERSONNEL PROPERLY GATHERED AND EVALUATED THE INFORMATION SUBMITTED, BASED ON MY INQUIRY OF THE PERSON OR PERSONS DESIGNATED TO MANAGE THE SYSTEM, OR THOSE PERSON DIRECTLY RESPONSIBLE FOR GATHERING THE INFORMATION SUBMITTED IS, TO THE BEST OF MY KNOWLEDGE AND BELIEF, TRUE, ACCURATE AND COMPLETE. I AM AWARE THAT THERE ARE SIGNIFICANT PENALTIES FOR SUBMITTING FALSE INFORMATION, INCLUDING THE POSSIBILITY OF FINES AND IMPRISONMENT FOR KNOWING VIOLATIONS.

NAME: \_\_\_\_\_ TITLE: \_\_\_\_\_
SIGNATURE: \_\_\_\_\_ DATE: \_\_\_\_\_

CONTRACTOR'S CERTIFICATION

I CERTIFY UNDER PENALTY OF LAW...
SIGNATURE COMPANY NAME & ADDRESS RESPONSIBLE FOR:
GENERAL CONTRACTOR
TEMPORARY AND PERMANENT STABILIZATION
STABILIZED CONSTRUCTION ENTRANCE, EARTH BERMS AND SEDIMENT BASIN(S)
OWNER

Order Plans

Project Title: DOLLAR GENERAL SEC US 19 AND PINE FOREST DRIVE HERNANDO COUNTY, FL
Sheet Title: CONSTRUCTION SURFACE WATER MANAGEMENT
Sheet No.: B1.1
Professional Engineer: SCOTT LINCOLN, P.E.
Palmetto Capital Group, Inc.