



GENERAL EROSION NOTES

1. NOTIFY CITY/COUNTY INSPECTORS 24 HOURS BEFORE BEGINNING OF EVERY CONSTRUCTION PHASE.
2. ALL BURNING AND TREE SAVE AREAS SHALL BE CLEARLY IDENTIFIED BY FLAGGING AND/OR FENCING PRIOR TO COMMENCEMENT OF ANY LAND DISTURBANCE.
3. THE INSTALLATION OF EROSION AND SEDIMENTATION CONTROL MEASURES AND PRACTICES SHALL BE PROGRESSIVE TO CONSTRUCTION WITH LAND DISTURBING ACTIVITIES AND MAINTAINED UNTIL PERMANENT GROUND COVER IS ESTABLISHED.
4. ALL SEDIMENT BARRIERS SHALL BE INSTALLED PRIOR TO ANY GRADING.
5. SEDIMENT BARRIER DEVICES SHALL BE INSPECTED AND REPAIRED OF DAMAGED. ANY ACCUMULATED SEDIMENT SHALL BE REMOVED AND SPREAD ON SITE.
6. ALL DISTURBED AREAS SHALL BE GRADED AS SOON AS CONSTRUCTION PHASE PERMITS.
7. EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE MAINTAINED AT ALL TIMES. ADDITIONAL EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE INSTALLED IF DEEMED NECESSARY BY ON-SITE INSPECTION REQUIRED BY COUNTY.
8. MAINTENANCE OF ALL SOE EROSION AND SEDIMENTATION CONTROL MEASURES AND PRACTICES, WHETHER TEMPORARY OR PERMANENT, SHALL BE THE RESPONSIBILITY OF THE CONTRACTOR.
9. ANY DISCREPANCY BETWEEN THIS SHEET AND OTHERS IN THIS SET SHALL BE REFERRED TO THE ARCHITECT BY THE CONTRACTOR FOR CLARIFICATION BEFORE PROCEEDING WITH THE WORK.
10. SEDIMENT STORAGE LEVEL MARKERS SHALL BE INSTALLED IN SEDIMENT STORAGE STRUCTURES, INDICATING THE MAXIMUM VOLUME.
11. MAXIMUM CELL FILL SHALL BE 27 HORIZONTAL TO 1 VERTICAL.
12. CONTRACTOR SHALL PROVIDE SUFFICIENT DRAINAGE FROM FILL SLOPES TO PREVENT OVERFLOW AND ACCUMULATION FROM DRAINAGE DRAIN AT ALL TIMES. CONSTRUCTION OF ALL DISTURBED AREAS HAVE BEEN FULLY STABILIZED WITH MULCH OR TEMPORARY SEEDING.

GSWCC REQUIRED NOTES

THE DESIGN PROFESSIONAL WHO PREPARED THIS PLAN IS TO INSPECT THE LOCATION OF THE INITIAL SEDIMENT STORAGE REQUIREMENTS AND PERFECT CONTROL BMP'S WITHIN 1 DAY AFTER INSTALLATION.

NON-EXEMPT ACTIVITIES SHALL NOT BE CONDUCTED WITHIN THE 25 OR 50-FOOT ADOURISHED SITE-AT-BURNING AREAS FROM THE FRONT OF UNLIMITED VEGETATION OR WITHIN 25 FEET OF THE COASTAL PLUMBING AND BUTTER AS MEASURED FROM THE JURISDICTIONAL DETERMINATION LINE WITHOUT FIRST ACQUIRING THE NECESSARY VARIANCES AND PERMITS.

ADJUSTMENTS / REVISIONS TO THE EROSION PLAN WHICH HAVE A SIGNIFICANT EFFECT ON BMP'S WITH A HYDRAULIC COMPONENT MUST BE CERTIFIED BY THE DESIGN PROFESSIONAL.

WASTE MATERIALS SHALL NOT BE DISCHARGED TO WATERS OF THE STATE, EXCEPT AS AUTHORIZED BY A PERMIT FROM THE STATE.

THE ESCAPE OF SEDIMENT FROM THE SITE SHALL BE PREVENTED BY THE INSTALLATION OF EROSION AND SEDIMENT CONTROL MEASURES AND PRACTICES PRIOR TO LAND DISTURBING ACTIVITIES.

EROSION CONTROL MEASURES SHALL BE MAINTAINED AT ALL TIMES. FILL IMPLEMENTATION OF THE APPROVED PLAN DOES NOT PROVIDE FOR EFFECTIVE EROSION CONTROL, ADDITIONAL EROSION AND SEDIMENTATION MEASURES SHALL BE INSTALLED TO CONTROL OR REDUCE EROSION FROM SEDIMENT SOURCES.

ANY DISTURBED AREA LEFT EXPOSED FOR A PERIOD GREATER THAN 14 DAYS SHALL BE STABILIZED WITH MULCH OR TEMPORARY SEEDING.

GSWCC LEVEL 2 CERTIFICATIONS

I CERTIFY UNDER PENALTY OF LAW THAT THIS PLAN WAS PREPARED AFTER A SITE VISIT TO THE LOCATION DESCRIBED HEREIN BY MYSELF OR BY AUTHORIZED ASSISTANT SUPERVISOR.

I CERTIFY THAT THE PERMITTED EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN PROVIDES FOR AN APPROPRIATE AND COMPREHENSIVE SYSTEM OF BEST MANAGEMENT PRACTICES REQUIRED BY THE GEORGIA WATER QUALITY CONTROL ACT AND THE DOCUMENT MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA MANUAL AS PUBLISHED BY THE STATE SOIL AND WATER CONSERVATION SERVICE AS OF JANUARY 1, 2013. I HAVE ADVISED THE LAND-DISTURBING ACTIVITY WAS PERMITTED, PROVIDES FOR THE SAMPLING OF THE RECEIVING WATERS, THE SAMPLING OF THE STORM WATER OUTFALLS AND THAT THE DESIGNED SYSTEM OF BEST MANAGEMENT PRACTICES AND SAMPLING METHODS IS EXPECTED TO MEET THE REQUIREMENTS CONTAINED IN THE GENERAL PERMITS PERMIT NO. GA-06-0000000000.

SIGNED: *[Signature]* DATE: 1-29-2019

CERTIFIED DESIGN PROFESSIONAL: KYLE WEBB
 GSWCC CERTIFICATION NO. 1217 * 8888888888
 EXPIRATION DATE: 1-29-2020
 COMPANY: BREEDLOVE LAND PLANNING, INC.

EROSION CONTROL NARRATIVE

THE TOTAL PROJECT AREA IS 488 ACRES.

EROSION PHASE A CONSISTS OF A MAXIMUM OF 3.48 ACRES OF DISTURBANCE WHICH EQUALS 0.71% OF THE TOTAL SITE.

PHASE B INTERMEDIATE PHASE B SHOWN SEDIMENT STORAGE BMP'S REQUIRED DURING THE PHASE GRADING AND SITE FINISH WORK ASSOCIATED WITH THE EASTERN PARKING LOT AND TENNIS COURT AREA OF THE SITE WILL BE ACCESSED VIA A CONSTRUCTION EXIT LOCATED AT THE NORTHEAST CORNER OF THE BUS PARKING LOT CONSIDERED AS PART OF PREVIOUS PHASES.

DURING THIS INTERMEDIATE PHASE, ALL SEDIMENT TRAPS (SDSW) WILL BE UTILIZED TO PROVIDE SEDIMENT STORAGE AND PREVENT SEDIMENT ENTERING THE STORM SYSTEM AND TRAVELING DOWNSTREAM TO THE UNDERGROUND DETENTION SYSTEM. CONTRACTOR SHALL INSPECT BMP'S DAILY TO ENSURE THEY ARE PROPERLY MAINTAINED AND PROVIDE ADEQUATE STORAGE CAPACITY.

PHASE B INTERMEDIATE PHASE ALSO SHOWN SEDIMENT STORAGE AND PERMITTER BILT TRAPS REQUIRED FOR CONSTRUCTION OF THE NEW PARKING LOT. SEDIMENT STORAGE WILL BE PROVIDED AT TWO EXISTING STORM INLETS INSTALLED IN PREPARATION FOR THE PARKING LOT IN PHASE B.

ALL AREAS SHALL BE STABILIZED AS SOON AS POSSIBLE TO MINIMIZE DISTURBED AREAS. REFER TO SHEET C410 FOR FINAL STABILIZATION REQUIREMENTS.

REFER TO SHEET C401 FOR UNIFORM CODING SYSTEM
 REFER TO SHEET C400/C401 FOR EROSION CONTROL GENERAL NOTES
 REFER TO C100 FOR NPDES SAMPLING LOCATIONS

24-HR CONTACT INFORMATION

CHAD A. WORD
 FULTON COUNTY SCHOOLS
 OWNER'S REPRESENTATIVE
 470-254-3355

DO NOT DUPLICATE DRAWINGS WITHOUT WRITTEN PERMISSION

CAUTION

Know what's below.
 Call before you dig.
 Dial 811
 Or Call 800-282-7411

CONTRACTOR SHALL BE RESPONSIBLE TO OBTAIN THE SERVICES OF A PRIVATE UTILITY LOCATION FIRM DURING THE ENTIRE COURSE OF CONSTRUCTION. CONTRACTOR SHALL PAY FOR SAID SERVICES. CONTRACTOR SHALL IMMEDIATELY REPAIR ALL UTILITIES DAMAGED BY CONSTRUCTION ACTIVITIES, AT NO ADDITIONAL COST TO THE OWNER.

CONTRACTOR SHALL BE RESPONSIBLE FOR PROTECTION OF BACKFILL OF ALL UTILITY TRENCHES WITHIN SITE BOUNDARIES. THIS INCLUDES TRENCHES DUG AND BACKFILLED BY LOCAL UTILITIES, SUCH AS POWER, GAS, TELEPHONE, ETC. CONTRACTOR SHALL PROVIDE ADDITIONAL BACKFILL AND PROTECTION AS NECESSARY, IF SETTLEMENT OCCURS.

CHAPMAN GRIFFIN LANIER SUSSENBACH ARCHITECTS
 400 Galleria Pkwy., Suite 100 • Atlanta, GA 30339 • Phone: 404.733.5493

BREEDLOVE LAND PLANNING
 5800 RAIDER DRIVE NW SANDY SPRINGS, GA 30228
 FULTON COUNTY SCHOOLS RFP NO. 411-19

REGISTERED PROFESSIONAL ARCHITECT
 KYLE WEBB
 12/10/2018

DATE	NO.	DESCRIPTION
03/28/18		CODE PRELIMINARY SUBMITTAL 7
06/19/18		DESIGN DEVELOPMENT
08/17/18		SITE CONSTRUCTION DOCUMENTS
10/10/18		PERMIT SET
11/01/18		FINAL CODE SUBMITTAL ISSUED FOR PROPOSALS

ES&PC PHASE 6 - INTERMEDIATE PLAN

PROJECT NO: 16015.02
 DATE: 09.17.18
 DRAWN BY: KWW
 CHECKED BY: HCB

C-460

Order Plans @ KWW

Order Plans @ KWW

Order Plans @ KWW