

Stormwater Pollution Prevention Plan

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and examined the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Name (Operator and/or Responsible Authority) _____ Date _____

Project Name and Location Information:	CFT PLAZA and PANIDA EXPRESS 3868 GULF BREEZE PKWY GULF BREEZE, FL.
---	---

A site map must be developed and must contain, at a minimum, the following information:

1. Drainage patterns,
2. Approximate slopes after major grading activities,
3. Areas of soil disturbance,
4. Outline all areas that are not to be disturbed,
5. Location of all major structural and non-structural controls,
6. The location of expected stabilization practices,
7. Wetlands and surface waters, and
8. Locations where stormwater may discharge to a surface water or MS4.

The proper application rates of all fertilizers, herbicides and pesticides used at the construction site:	Fertilizers and pesticides will be used at a minimum and in accordance with the manufacturer's suggested application rates. The fertilizers and pesticides will be stored in a covered shed, as indicated on site map.
The storage, application, generation and migration of all toxic substances:	To be completed by Contractor A spill prevention plan is in place. A double walled fuel tank shall be placed on a drip pan to contain and prevent any drips or leaks from being discharged in stormwater runoff. All paints and other chemicals will be stored in a locked covered shed, as indicated on site map.
Other:	To be completed by Contractor Port-a-toilets will be placed away from storm sewer systems, storm inlet(s), surface waters and wetlands. Specific placement is depicted on the site map. No vehicle maintenance shall be conducted on-site. Washdown area shall be designated at all times and will not be located in any area that will allow for the discharge of polluted runoff. A small-vegetated berm shall be placed around the washdown area.

Provide a detailed description of the maintenance plan for all structural and non-structural controls to assure that they remain in good and effective operating condition. Contractor shall provide routine maintenance of permanent and temporary erosion and sediment control features in accordance with the specific specifications or as follows, whichever is more stringent:

- Silt fence shall be inspected at least weekly. Any repairs shall be made immediately. Sediment ponds shall be reseeded when they reach approximately one-half the height of the berm.
- Silt fence shall be reseeded when any void spaces are full of sediment.
- Inlet(s) and outlet(s) shall be inspected immediately after each rain event and any required repairs to the silt fence or filter fabric shall be performed immediately.
- Bare areas of soil that have previously seeded shall be reseeded per manufacturer's instructions.

Mulch and sod that has been washed out shall be replaced immediately. Maintain all paved areas of the site with proper controls as necessary.

Site Description: Describe the nature of the construction activity:	Construction of a Panda Express Restaurant with a 2,206 SF building and associated parking and landscape features. Future construction of 43,600 SF building and associated parking, utilities, and landscape.
Describe the intended sequence of major soil disturbing activities:	0 - 14 days: Installation of Erosion Control Devices. Clearing and Grubbing. 14 - 30 days: Grading. Installation of temporary vegetation at 14 day intervals. Installations of Storm Sewer System. Maintenance of Erosion Control Devices. 30 - 60 Days: Installation of Utilities, Permanent Vegetation at 30 day intervals. Commence Building Pad Construction. Maintenance of Erosion Control Devices. 60 - 90 days: Building Pad Construction. Maintenance of Erosion Control Devices. 90 - 120 days: Paving. Maintenance of Erosion Control Devices. Removal of erosion control devices.
Total area of the site:	± 2.11 Acres
Total area of the site to be disturbed:	± 1.95 Acres
Existing data describing the soil or quality of any stormwater discharge from the site:	Fertile loamy sand, 0 to 5 % slopes. Rutile loamy sand.
Estimate the drainage area size for each discharge point:	1.51 acres (Southwest corner of site).

To be completed by Contractor
Inspections: Describe the inspection and inspection documentation procedures, as required by Part V.D.4. of the permit. Inspections must occur at least once weekly and within 24 hours of the end of a storm event that is 0.50 inches or greater (or as attached form).
Qualified personnel will inspect all points of discharges, undisturbed areas of construction that have not been stabilized, constructed areas, and sections where vehicles enter and exit the site at least once every 7 calendar days or within 24 hours of the end of a rainfall event that is 0.25 inches or greater. Where areas have been final stabilized, said inspections shall be conducted at least once every month. Certificate of Termination is filed.
To be completed by Contractor
Identify and describe all sources of non-stormwater discharges as allowed in Part IV.A.3. of the permit. Flows from fire fighting activities do not have to be listed or described.
It is expected that the following non-stormwater discharges may occur from the site during the construction period: water from water line flushing, pavement wash water (where no leaks of toxic or hazardous materials have occurred), and uncontaminated stormwater (from dewatering excavations). If said discharges do occur, they will be directed to a temporary sediment basin prior to discharge. Turbid water from the stormwater pond shall not be pumped directly into receiving waters. Any pumped water from the stormwater pond shall be treated so as to not allow a discharge of polluted stormwater. Treatment can include silt fences, settling ponds, the proper use of flocculating agents or other appropriate means.
To be completed by Contractor

Latitude and longitude of each discharge point and identify the receiving water or MS4 for each discharge point.	LAT: 30 deg 23'26.60" N LON: 87 deg 03'43.80" W Discharges to existing culvert near northwest corner of intersection of Gulf Breeze Pkwy and Portside Dr.
Give a detailed description of all controls, Best Management Practices (BMPs) and measures that will be implemented at the construction site for each activity identified in the intended sequence of major soil disturbing activities section. Provide time frames in which the controls will be implemented. NOTE: All controls shall be consistent with performance standards for erosion and sediment control and stormwater treatment set forth in s. 62-40.432, F.A.C., the applicable Stormwater or Environmental Resource Permitting requirements of the Department of a Water Management District, and the guidelines contained in the Florida Development Manual: A Guide to Solid Land and Water Management (DEP, 1988) and any subsequent amendments.	<ul style="list-style-type: none"> • Prior to clearing, a silt fence (trenched 4 inches deep and backfilled on the uphill side), shall be installed around the perimeter of the site. • During the clearing, grubbing and site grading stages, areas that are disturbed more than 7 days shall be stabilized with rye grass applied at manufacturer's recommendations. After seeding, each area shall be mulched with 4,000 pounds of straw per acre. A rock access road (that is 30ft long with a 6 inch depth of FDOT #1 stone and lined with filter fabric) shall be constructed to minimize the effects of truck traffic and sedimentation tracking both on and off the site. There will be only one construction entrance at this site. • After the initial site grading work, all proposed inlets/outfalls, once installed, shall be protected from erosion and sediment runoff by the use of properly installed inlet protection. Disturbed portions of the site where construction activities have permanently ceased shall be stabilized with permanent seed or other permanent stabilization methods (if other methods are utilized, this SWPPP will be modified) no later than 14 days after the last construction activity. Seeding shall be the same as in temporary seeding. • All installation shall be commenced as depicted on the attached site map and installation "typicals" sheet.
Describe all temporary and permanent stabilization practices. Stabilization practices include temporary seeding, mulching, permanent seeding, geotextiles, sod stabilization, vegetative buffer strips, protection of trees, vegetative preservation, etc.	<ul style="list-style-type: none"> • Temporary seeding shall be rye grass applied at manufacturer's recommendations to any disturbed areas that are inactive more than 7 days. • Mulching practices and sod shall be applied to the parking lot and road. • Filter fabric shall be placed under the rock entrance/exist, the sediment outfall and the stormwater retention pond outfall.

This SWPPP must clearly identify, for each measure identified within the SWPPP, the contractor(s) or subcontractor(s) that will implement each measure. All contractor(s) and subcontractor(s) identified in the SWPPP must sign the following verification:

"I certify under penalty of law that I understand, and shall comply with, the terms and conditions of the State of Florida Generic Permit for Stormwater Discharge from Large and Small Construction Activities and this Stormwater Pollution Prevention Plan prepared thereunder."

Name	Title	Company Name, Address and Phone Number	Date

Describe all structural controls to be implemented to divert stormwater flow from exposed soils and structural practices to store flows, retain sediment on-site or in any other way limit stormwater runoff. These controls include silt fences, earth dikes, diversions, swales, sediment traps, check dams, subsurface drains, pipe slope drains, level spreaders, storm drain inlet protection, rock outlet protection, reinforced soil retaining systems, gabions, coagulating agents and temporary or permanent sediment basins.	<ul style="list-style-type: none"> • A silt fence reseeded shall be placed around the entire perimeter in addition to a vegetation barrier that shall be placed around the vegetative buffers. • Inlet(s)/Outfall(s) shall be protected with properly installed inlet/outlet protection. • Rock outlet protection lined with filter fabric shall be installed at all flume outlet points.
To be completed by Contractor/Subcontractor(s)	
Describe all sediment basins to be implemented for areas that will disturb 10 or more acres at one time. The sediment basins (or an equivalent alternative) shall be able to provide 3,600 cubic feet of storage for each acre. Temporary sediment basins (or an equivalent alternative) are recommended for areas that are less than 10 acres.	<ul style="list-style-type: none"> • Not applicable, site is less than 10 acres.
Describe all permanent stormwater management controls such as, but not limited to, detention or retention systems, vegetative treatment, etc. to be installed during the construction process.	<ul style="list-style-type: none"> • A wetland water control structure shall be installed during the construction process to control the flow of stormwater leaving the site.
Describe in detail controls to be implemented to the following potential pollutants: <ul style="list-style-type: none"> • Petroleum hydrocarbons • Heavy metals • Pesticides • Sediment • Nutrients • Salts • Construction materials • Debris 	<p>All construction materials and debris will be placed in a dumpster and hauled off site to a landfill or other proper disposal site. The dumpster shall be located as shown on the site map. No materials will be buried on site.</p>
Offsite vehicle tracking from construction entrances/exits:	To be completed by Contractor Offsite vehicle tracking of sediments and dust generation will be minimized via a rock construction entrance, daily street sweeping and the use of water to keep dust down.
	To be completed by Contractor



THIS ITEM HAS BEEN DIGITALLY SIGNED AND SEALED BY JAMES D. NEFF, PE ON THE DATE ADJACENT TO THE SEAL.
PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.

STATE OF FLORIDA
AUTHORIZATION NUMBER
8370
PLANS PREPARED BY INGENIUM ENTERPRISES FORMERLY GRIMAL CRAWFORD

PANDA EXPRESS/CFT PLAZA
3868 GULF BREEZE PARKWAY
GULF BREEZE, FLORIDA



CLIENT:
CFT IV DEVELOPMENTS, LLC
1120 N. TOWN CENTER DR., SUITE 150
LAS VEGAS, NV 89144
PHONE: (626) 799-8999

REVISION HISTORY	

THE CIVIL ENGINEER REGULARLY UPDATES ELECTRONIC FILES DURING THE DEVELOPMENT OF A PROJECT AS A RESULT, THE DATA INCLUDED IN ANY CAD FILE OR DRAWING PRIOR TO ITS FINAL RELEASE DOES NOT NECESSARILY REFLECT THE COMPLETE SCOPE OR CONTENT AS REVISED IN THE CONTRACT. THE CONTENTS IN THESE FILES MAY THEREFORE BE PRELIMINARY, INCOMPLETE WORK IN PROGRESS, AND SUBJECT TO CHANGE. FURTHERMORE, THE INFORMATION CONTAINED HEREIN IS THE SOLE PROPERTY OF THE CIVIL ENGINEER. THE ORIGINAL DRAWING REPRESENTED HERE BY THIS INFORMATION SHALL NOT BE LOANED, ALIENED, OR REPRODUCED IN ANY MANNER WITHOUT THE EXPRESS WRITTEN CONSENT OF THE CIVIL ENGINEER. THESE PLANS ARE SUBJECT TO FEDERAL COPYRIGHT LAWS ANY USE OF THESE MATERIALS WITHOUT PERMISSION OF THE CIVIL ENGINEER IS PROHIBITED.

PROJ # 17056
DWG NAME 17056 COLDWG
ISSUE DATE 11/2/2016
PROJ MGR EF

SWPPP

C06.0
SHEET NUMBER

ISSUE FOR BID