

Order Plans @ [www.dilling.com](http://www.dilling.com)



SEQUENCE OF CONSTRUCTION:  
 AS PART OF THE STORMWATER POLLUTION PREVENTION PLAN (SWPPP) PREPARED AND MAINTAINED BY THE CONTRACTOR, THE SITE CONTRACTOR SHALL PREPARE A DETAILED CONSTRUCTION SCHEDULE. THIS SCHEDULE SHALL INCLUDE THE DATE GRADING WILL BEGIN, THE EXPECTED DATE OF FINAL STABILIZATION, AND THE SCHEDULE FOR INSTALLATION AND MAINTENANCE OF SPECIFIC CONTROL MEASURES AS RELATED TO THE SCHEDULE OF CONSTRUCTION ACTIVITIES.

THE SWPPP SHALL BE AMENDED WHENEVER THERE IS A CHANGE IN DESIGN, CONSTRUCTION, OPERATION, OR MAINTENANCE, WHICH HAS A SIGNIFICANT EFFECT ON THE POTENTIAL FOR DISCHARGE OF POLLUTANTS TO WETLANDS, SURFACE WATERS OF THE STATE, OR A MUNICIPAL SEPARATE STORM SEWER SYSTEM (MS4). THE SWPPP ALSO SHALL BE AMENDED IF IT PROVES TO BE INEFFECTIVE AND/OR TO INDICATE ANY NEW CONTRACTOR AND/OR SUBCONTRACTOR THAT WILL IMPLEMENT ANY MEASURES OF THE SWPPP.

IN CASE OF DISCREPANCIES, SEQUENCING OF THE SWPPP SHALL PREVAIL.

1. INSTALL INLET EROSION PROTECTION ON INLETS TO REMAIN, AS SHOWN ON THIS PLAN.
2. INSTALL SILT FENCE, TIE-BACK BARRIERS, AND OTHER PERIMETER CONTROLS.
3. INSTALL STABILIZED CONSTRUCTION EXIT/ENTRANCES.
4. CONSTRUCT TEMPORARY SEDIMENT BASIN.
5. PREPARE AND CLEARLY DELINEATE POLLUTION SOURCE CONTROL AREA SUCH AS MATERIALS AND EQUIPMENT STORAGE, STOCKPILES, TEMPORARY PARKING, VEHICLE WASH DOWN, CONCRETE WASHOUT, EQUIPMENT MAINTENANCE/REPAIR, WASTE COLLECTION AND DISPOSAL, FUEL STORAGE. THE LOCATIONS OF THESE AREAS SHOULD BE DENOTED ON THE SITE MAP AND UPDATED THROUGHOUT THE PROJECT CONSTRUCTION.
6. CLEAR AND GRUB THE SITE. WHEN APPROPRIATE, CLEARING AND GRUBBING SHOULD OCCUR IN STAGES IN ORDER TO MAINTAIN NATIVE VEGETATION AND REDUCE EROSION.
7. START CONSTRUCTION OF BUILDING PAD AND STRUCTURES.
8. BEGIN SITE GRADING. AS CLEARING AND GRADING PROGRESS, TEMPORARY SEEDING AND MULCHING SHOULD FOLLOW IMMEDIATELY FOR ALL AREAS THAT WILL NOT BE WORKED FOR A PERIOD OF 7 DAYS OR MORE.
9. INSTALL UNDERGROUND UTILITIES SUCH AS WATER LINES, WASTEWATER LINES, POWER UTILITIES, STORM SEWERS, AND UNDERDRAINS. INSTALL INLET PROTECTION AROUND ALL STORM SEWER STRUCTURES AS EACH INLET STRUCTURE IS INSTALLED. INSTALL CURB AND GUTTER.
10. AREAS TO BE VEGETATED SHALL BE PERMANENTLY STABILIZE AS THEY ARE BROUGHT TO FINAL GRADE.
11. PREPARE SITE FOR PAVING.
12. PAVE SITE. INSTALL INLET EROSION PROTECTION ON INLETS AS THEY ARE CONSTRUCTED.
13. FINALIZE GRADING AND PERMANENTLY STABILIZE ALL AREAS. COORDINATE SODDING, AND PERMANENT VEGETATION WITH LANDSCAPE PLAN.
14. REMOVE ALL TEMPORARY EROSION AND SEDIMENT CONTROL DEVICES ONLY WHEN CONSTRUCTION IS COMPLETED AND SITE IS COMPLETELY STABILIZED.

- SPECIAL NOTES:
1. SEE SHEET C1.0 FOR APPLICABLE EROSION CONTROL GENERAL NOTES.
  2. SEE LANDSCAPE PLANS FOR PERMANENT PLANTING INFORMATION.
  3. SEE SHEET C7.0 FOR APPLICABLE EROSION CONTROL DETAILS.



BEFORE YOU DIG!  
 CALL SUNSHINE STATE ONE CALL OF FLORIDA  
 AT LEAST TWO FULL BUSINESS DAYS BEFORE  
 DIGGING OR DISTURBING EARTH

1-800-432-4770

**LBYD, Inc.**  
 Civil and Structural Engineers  
 9500 Klugler Boulevard  
 St. Petersburg, FL 33702  
 Main (727) 202-9207  
 C.O.A. #6125  
 PROJECT NO. 402-15-013  
 © copyright 2019  
 These drawings and design ideas are the sole property of LBYD, Inc. which may not be reproduced without written permission.

DATE	07/29/19
DRAWN BY	M.L.
CHECKED BY	EH
REVISION	
NO.	01
DESCRIPTION	REVISE PERMIT SET

**PREMIER KINGS HOLDINGS OF GEORGIA, LLC.**  
 5579 CARMICHAEL RD  
 MONTICOMERY, AL 36117  
 PHONE: (334) 312-0649

2126 Morris Avenue  
 Spring Hill, FL 34619  
 Phone (209) 323-1751  
 Fax (209) 323-1778  
 Email info@hplus.com  
 www.hplus.com

**henderson huckestein architects pc**  
 architecture • planning • interior design

**ILEANA MARTINEZ**  
 LICENSE  
 No. 82470  
 STATE OF FLORIDA  
 PROFESSIONAL ENGINEER

IMAGE 2020 - DECEMBER 2016 STANDARDS

BURGER KING - RENOVATION  
 13049 MAIN STREET N  
 JACKSONVILLE, FL 32218

EROSION CONTROL PLAN

C3.0