

CONSTRUCTION SEQUENCE (PART IV.D.1)

THE FOLLOWING SEQUENCE OF ACTIVITIES ARE TO BE IMPLEMENTED IN THE ORDER SHOWN, UNLESS UNCLEMANT WEATHER, SITE CONDITIONS, REVISIONS, RECOMMENDATIONS FROM THE PRE-CONSTRUCTION CONFERENCE, OR OTHER REASON JUSTIFIES A DEVIATION FROM THIS SCHEDULE. IF A DEVIATION IS UNDERTAKEN OR ANTICIPATED, THE LOCAL JURISDICTION SHALL BE NOTIFIED AND THE CHANGE OF SEQUENCE RECORDED IN THE DAILY LOG.

PHASE-I: CLEARING, GRADING, DEMOLITION, AND INSTALLATION OF INITIAL BMP'S

- 1) OBTAIN AND POST A COPY OF THE LAND DISTURBANCE PERMIT ON THE SITE. A COPY OF THE FILED NOTICE OF INTENT (NOI) AND DELIVERY RETURN RECEIPT SHOULD BE STORED WITH THE APPROVED CONSTRUCTION PLANS ON-SITE. LAND DISTURBANCE CANNOT COMMENCE LESS THAN 14 DAYS FROM THE DATE ON THE DELIVERY RECEIPT.
2) SET UP A PRE-CONSTRUCTION CONFERENCE ON-SITE WITH THE OWNER, CONTRACTOR, DESIGN TEAM MEMBERS AS NEEDED, AND LOCAL ISSUING AUTHORITY TO REVIEW CONSTRUCTION REQUIREMENTS.
3) STAKE LIMITS OF DISTURBED AREA AND TREE PROTECTION AREAS.
4) INSTALL TREES SAVE FENCINGS TO DELINEATE BUFFER AND TREE SAVE AREAS AS SHOWN ON THE PLAN.
5) CONSTRUCT THE CONSTRUCTION ENTRANCES AT THE PROPOSED LOCATION(S) SHOWN ON THE PLANS. (TEMPORARY STREET ACCESS PERMITS MAY BE REQUIRED).
6) INSTALL ALL PERIMETER SILT BARRIERS AS SHOWN ON THE PHASE-I PLANS SHEETS.
7) CLEAR AND GRUB ROUTES TO THE MINIMUM EXTENT NEEDED TO CONSTRUCT STRUCTURAL BEST MANAGEMENT PRACTICES IN CONCENTRATED FLOW AREAS SHOWN ON THE INITIAL PHASE PLAN. THIS INCLUDES EXCAVATED SEDIMENT TRAPS, SEDIMENT BASINS, ROCK DAMS, SILT GATES, AND DIVERSIONS.
8) INSTALL STRUCTURAL BMP'S IN CONCENTRATED FLOW AREAS WITH MINIMAL DISTURBANCE TO ADJACENT AREAS.
9) INSTALL SKIMMER DEVICES ON STRUCTURAL BMP'S AS SHOWN ON THE INITIAL PHASE PLANS.
10) COMMENCE CLEARING, GRUBBING, AND DEMOLITION OPERATIONS. CONSTRUCT ALL REMAINING BMP'S SHOWN ON THE PHASE-I PLANS CONCURRENT WITH CLEARING AND GRUBBING OPERATIONS.
11) COMMENCE DEMOLITION ACTIVITY CONCURRENT WITH CLEARING AND GRUBBING ACTIVITY. CONSTRUCTION DEBRIS SHOULD BE SORTED FROM VEGETATIVE DEBRIS FOR PROPER DISPOSAL.
12) APPLY TEMPORARY VEGETATION (D1/D102) IN ACCORDANCE WITH PLANS AND NOTES FOR CLEARED AREAS.

PHASE-II: FINAL CONSTRUCTION, LANDSCAPING, AND PERMANENT STABILIZATION

- 1) AS SOON AS CONCRETE BUILDING PADS ARE POURED, ALL AREAS AROUND THE PADS AND STREET/PARKING AREAS ARE TO BE TEMPORARILY VEGETATED.
2) CONSTRUCT BUILDING PAD AND FOUNDATIONS.
3) CONSTRUCT ALL LEVEL SPREADERS AND MAINTAIN STORM OUTLET PROTECTION AT PIPE OUTLETS AS SHOWN ON THE PLANS.
4) PLACE GRADED AGGREGATE BASE FOR ROADS AND DRIVES. MODIFY ALL CURB INLET SEDIMENT TRAPS AS NEEDED, BOTH FOR DIVERSION OF WATER INTO THE RAISED THROATS AND FOR THE INLET. (S2-PF MAY BE INSTALLED ON THE GUTTER IN MOST CASES).
5) INSTALL CURBING AND SIDEWALKS. DURING THIS PHASE, CURBING MAY ACT AS A RUNOFF DIVERSION. THE CONTRACTOR MUST MAINTAIN CONVEYANCE AS SHOWN IN THE PLANS, WHICH MAY REQUIRE CONSTRUCTING A SEGMENT OF CURB AT A LATER DATE TO MAINTAIN PROPER CONVEYANCE OF STORMWATER.
6) AFTER A CURING TIME OF NO LESS THAN SEVEN DAYS, BACKFILL CURBS AND SMOOTH SHOULDER GRAD. PLACE FINAL LANDSCAPING/STABILIZATION ON SHOULDERS AS SOON AS SEASON AND CONSTRUCTION ACTIVITY ALLOWS. IF FINAL STABILIZATION WILL NOT BE IMMEDIATE, PLACE TEMPORARY SEEDING OR MULCH ON THE SHOULDERS.
7) PAVE ALL STREETS AND PARKING AREAS. SEDIMENT INLET TRAP PROTECTION MAY REQUIRE MODIFICATION TO MATCH PHASE-II PLAN.
8) ALL SEDIMENT PONDS AND PERIMETER SILT FENCE IS TO BE MAINTAINED FOR THE DURATION OF BUILDING AND SITE CONSTRUCTION. AT COMPLETION OF BUILDING/SITE INFRASTRUCTURE CONSTRUCTION, ALL AREAS ARE TO BE PERMANENTLY VEGETATED.
9) UPON FINAL STABILIZATION TO STORMWATER MANAGEMENT AREAS, INSTALLATION OF WATER QUALITY AND/OR INFILTRATION MEASURES SHALL BE COMPLETED IMMEDIATELY UPON COMPLETION, AS-BUILT SURVEYS OF THESE SHOULD BE COMPLETED AND PROVIDED TO THE ENGINEER FOR REVIEW. NOTE THAT IMPROPERLY CONSTRUCTED STORMWATER MANAGEMENT AREAS MAY RESULT IN ADDITIONAL LAND DISTURBANCE CORRECTIVE ACTION, IF REQUIRED, SHOULD BE TAKEN BEFORE A NOTICE OF TERMINATION IS FILED.
10) UPON FINAL STABILIZATION OF 100% OF THE CONTRIBUTING ON-SITE DRAINAGE AREAS, REMOVE THE RESPECTIVE TEMPORARY STRUCTURAL BMP'S. PERMANENT VEGETATIVE BMP'S AND LANDSCAPING SHOULD BE SHOWN ON THE PHASE-II AND LANDSCAPE PLAN TO STABILIZE DISTURBED AREAS FROM STRUCTURAL BMP'S AS THEY ARE REMOVED.

NOTICE OF TERMINATION (NOT)

- 1) THE PRIMARY PERMITTEE IS TO SUBMIT A NOTICE OF TERMINATION ONCE THE FOUR FOLLOWING CRITERIA ARE MET:
A) THE ENTIRE STANDALONE DEVELOPMENT HAS UNDERGONE FINAL STABILIZATION.
B) ALL STORMWATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITY THAT ARE AUTHORIZED BY THE NPDES PERMIT HAVE CEASED, AND
C) THE SITE IS IN COMPLIANCE WITH THIS PERMIT AND ALL TEMPORARY BMP'S HAVE BEEN REMOVED.
2) IF THE PRIMARY PERMITTEE HAS ELECTED TO SUBMIT NOIS FOR SEPARATE PHASES OF THE STANDALONE DEVELOPMENT, THE PHASE OR PHASES OF THE STANDALONE DEVELOPMENT ON THE NOT MUST CORRESPOND TO THE PHASE OR PHASES OF THE STANDALONE DEVELOPMENT ON THE NOT.

GEORGIA UNIFORM CODING SYSTEM FOR EROSION AND SEDIMENT CONTROL PRACTICES

Table with 4 columns: CODE, PRACTICE, DETAIL, SYMBOL, DESCRIPTION. Rows include Check Dam, Channel Stabilization, Construction Exit, Concrete Washout Area, Stream Diversion Channel, Turbidity Curtain, etc.

VEGETATIVE PRACTICES

Table with 4 columns: CODE, PRACTICE, DETAIL, SYMBOL, DESCRIPTION. Rows include Buffer Zone, Coastal Dune Stabilization, Disturbed Area Stabilization, etc.

LEGEND

Legend table with 5 columns: CODE, PRACTICE, DETAIL, SYMBOL, DESCRIPTION. Rows include Basin Delineation, Limits of Disturbance, Soil Delineation.

GASWCC CHECKLIST

Checklist table with 3 columns: SHEET, Y/N, NO., CHECKLIST DESCRIPTION. Rows include applicable erosion/sedimentation and pollution control plan checklist, level II certification number, etc.

ENGINEER FORESITE group

ForeSITE Group, Inc. 3740 Davinci Ct. Suite 100 Peachtree Corners, GA 30092



75 LANGLEY DR. LAWRENCEVILLE, GEORGIA 30046 770-822-9864

CONTACT: MR. REX SCHUDER

ELISHA WINN HOUSE SITE IMPROVEMENTS 908 DACULA RD DACULA, GA 30019 LL # 1, DISTRICT 2, ZONE R-100 PARCEL #R2001158



REVISIONS DATE GWINNETT CO. RESUBMITTAL 03/20/2019 GWINNETT CO. RESUBMITTAL 03/25/2019

PROJECT MANAGER: AWP DRAWING BY: SSH JURISDICTION: GWINNETT COUNTY DATE: 08/10/2018 SCALE: AS SHOWN TITLE:

ESPC GENERAL NOTES

C-4.2

COMMENTS: RELEASED FOR CONSTRUCTION

JOB/FILE NUMBER: 223.082

Order Plans

SOIL TYPE table with 2 columns: Code, Description. Rows include WE2, PB2, GeB2, GeE2.



Know what's below. Call before you dig.