

**PRIMARY PERMITTEE:**  
 MR. JOSH MALCOM  
 CONTACT PERSON  
 HENRY COUNTY BOARD OF EDUCATION  
 COWANAY  
 398 TOMLINSON STREET  
 MCDONOUGH, GA 30253  
 ADDRESS  
 770.957.1881  
 TELEPHONE  
 josh.malcom@hary.k12.ga.us  
 EMAIL

**CERTIFICATION STATEMENTS:**  
 1. CERTIFY UNDER PENALTY OF LAW THAT THIS PLAN WAS PREPARED AFTER A SITE VISIT TO THE LOCATIONS DESCRIBED HEREBY MYSELF OR MY AUTHORIZED AGENT, UNDER MY SUPERVISION.  
 2. CERTIFY THAT THE PERMITTEES EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN PROVIDES FOR AN APPROPRIATE AND COMPREHENSIVE SYSTEM OF BEST MANAGEMENT PRACTICES REQUIRED BY THE GEORGIA WATER QUALITY CONTROL ACT AND THE DOCUMENT MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA (MANUAL) PUBLISHED BY THE GEORGIA SOIL AND WATER CONSERVATION COMMISSION AS OF JANUARY 1 OF THE YEAR IN WHICH THE LAND DISTURBING ACTIVITY WAS PERMITTED, PROVIDES FOR THE SAMPLING OF THE RECEIVING WATERS OR THE SAMPLING OF THE STORM WATER OUTFALL AND THAT THE DESIGN SYSTEM OF BEST MANAGEMENT PRACTICES AND SAMPLING METHODS IS EXPEDITED TO MEET THE REQUIREMENTS CONTAINED IN THE GENERAL WQDES PERMIT NO. GA04100001.  
 3. I UNDERSTAND THAT AS THE PLAN PREPARER, RETAINED BY THE PRIMARY PERMITTEE, I MUST VISIT THE SITE WITHIN 7 DAYS AFTER INSTALLATION OF THE CONSTRUCTION ACTIVITIES COMMENCE, TO INSPECT THE INSTALLATION OF THE INITIAL EROSION CONTROL MEASURES AND PERIMETER CONTROL BMPs.  
 4. THE OWNER/DESIGNER AND ENGINEER HAVE REVIEWED THE APPROPRIATE LOCAL, STATE AND FEDERAL REGULATIONS REGARDING DEVELOPMENT ACTIVITIES ADJACENT TO FLOODPLAIN, STATE WATERS AND WETLANDS AND HAVE DETERMINED THAT THE DEVELOPMENT PLANS ARE IN ACCORDANCE WITH THE STANDARDS PRESENTED IN ALL APPLICABLE REGULATIONS.  
 5. CERTIFY THAT GEORGIA'S 2018 3500/200/300 LB/LI DOCUMENTS HAVE BEEN CONSULTED TO DETERMINE IF SITE DISCHARGES TO AN IMPAIRED STREAM SEGMENT OR WITHIN 1 MILE UPSTREAM OF A SOFT IMPAIRED STREAM SEGMENT.

DON L. CARTER, P.E. LEVEL I CERTIFIED DESIGN PROFESSIONAL  
 08.13.20  
 CERTIFICATION NUMBER: 0000020051  
 88562.11292017 EXPIRES: 11/29/2022

**MAINTENANCE STATEMENT:**  
 EROSION CONTROL MEASURES WILL BE MAINTAINED ALL TIMES IF FULL IMPLEMENTATION OF THE APPROVED PLAN DOES NOT PROVIDE FOR EFFECTIVE EROSION CONTROL. ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE IMPLEMENTED TO CONTROL THE SEDIMENT SOURCE.

**14 DAY DISTURBANCE NOTE:**  
 ANY DISTURBED AREA LEFT EXPOSED FOR A PERIOD GREATER THAN 14 DAYS SHALL BE STABILIZED WITH MULCH OR TEMPORARY SEEDING.

**EROSION CONTROL NOTE:**  
 THE ESCAPE OF SEDIMENT FROM THE SITE SHALL BE PREVENTED BY THE INSTALLATION OF EROSION CONTROL MEASURES AND PRACTICES PRIOR TO ANY DISTURBING ACTIVITIES.

**FLOODPLAIN NOTE (EXISTING & FUTURE CONDITIONS):**  
 ACCORDING TO FLOODPLAIN MAPS, THE PROJECT SITE IS LOCATED WITHIN THE 100-YEAR FLOODPLAIN FOR EXISTING COUNTY. THIS PROPERTY IS NOT LOCATED WITHIN THE 100-YEAR FLOODPLAIN FOR FUTURE COUNTY FUTURE CONDITIONS.

**WETLANDS NOTE:**  
 WETLAND AREAS HAVE BEEN MAPPED ALONG THE CREEK BEDS AND THE CHANNEL THROUGH THE OLD LAKE BEED IN THE SOUTHWEST QUADRANT OF THE PROPERTY.

**STATE WATERS NOTE:**  
 ALL STATE WATERS AND STATE WATERS BUFFERS LOCATED ON OR WITHIN 300 FEET OF THE PROJECT AREA HAVE BEEN DELINEATED AND SHOWN ON THE CONSTRUCTION PLAN.

**STATE WATERS BUFFER REQUIREMENTS:**  
 ALL STATE WATERS BUFFERS AND UNDISTURBED BUFFERS SHALL BE FIELD LOCATED, STAKED AND FLAGGED OR MARKED WITH 2" X 4" OR 2" X 6" TYPE FENCING AND SIGNS AS SUBMITTED TO THE CITY FOR APPROVAL PRIOR TO GRADING.

**ADJACENT PROPERTIES:**  
 IMMEDIATE AND DOWNWIND PROPERTIES ARE COMPOSED OF EDUCATIONAL, COMMERCIAL, RESIDENTIAL AND UNDEVELOPED LAND USES. NO ADVERSE EFFECTS WILL IMPACT THESE PROPERTIES DUE TO CONSTRUCTION OF THIS PROJECT.

**EROSION NOTES:**  
 1. EXISTING LAND USE: THE EXISTING SITE IS OCCUPIED BY AN EXISTING HIGH SCHOOL.  
 2. PROPOSED PROJECT: THIS PROJECT INCLUDES THE DEMOLITION OF EXISTING ATHLETIC FIELDS AND ASSOCIATED STRUCTURES AND THE CONSTRUCTION OF A NEW DISTRIBUTION CENTER TO SERVICE THE SCHOOL SYSTEM.

**OWNER/DEVELOPER:** HENRY COUNTY BOARD OF EDUCATION  
 398 TOMLINSON STREET  
 MCDONOUGH, GEORGIA 30253

**24 HR CONTACT:** MR. JOSH MALCOM  
 TEL: (770) 957-1881  
 EMAIL: josh.malcom@hary.k12.ga.us

**3. PROPERTY ACREAGE:** 184.60 ACRES  
**4. DISTURBED AREA:** 0.1 ACRES

**5. CRITICAL AREAS ON-SITE:** POTENTIAL ON-SITE EROSION AND SEDIMENT PROBLEMS INCLUDE FILL SLOPES AND STORMWATER DISCHARGE FROM STORM SEWERS. SEDIMENT BARRIER SILT FENCING WILL BE PLACED ALONG THE PERIMETER OF THE SITE AT CRITICAL LOCATIONS. REINS, SWALES AND DRAINAGE DITCHES WILL BE EMPLOYED TO PREVENT RUNOFF FROM WASHING OVER SLOPES. CONSTRUCTION ACTIVITIES AT THIS SITE SHOULD HAVE NO ADVERSE EFFECTS TO DOWNSTREAM RECEIVING WATERS.

**6. AMENDMENTS / REVISIONS TO THE ESRAC PLAN WHICH HAVE A SIGNIFICANT EFFECT ON BMPs WITH A HYDRAULIC COMPONENT MUST BE CERTIFIED BY THE DESIGN PROFESSIONAL.**

**7. WASTE MATERIALS SHALL NOT BE DISCHARGED TO WATERS OF THE STATE, EXCEPT AS AUTHORIZED BY SECTION 404 PERMIT.**

**DESIGN PROFESSIONAL 7-DAY VISIT CERTIFICATION:**  
 DATE OF INSPECTION: \_\_\_\_\_  
 I CERTIFY THE SITE WAS IN COMPLIANCE WITH THE ESRAC PLAN ON THE DATE OF INSPECTION.  
 0000020051  
 DON L. CARTER, P.E. LEVEL I CERTIFIED DESIGN PROFESSIONAL  
 INSPECTION REVEALED THE FOLLOWING DISCREPANCIES FROM THE ESRAC PLAN:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 THESE DISCREPANCIES MUST BE ADDRESSED IMMEDIATELY AND A RE-INSPECTION SCHEDULED. WORK SHALL NOT PROCEED ON THE SITE UNTIL DESIGN PROFESSIONAL CERTIFICATION IS OBTAINED.

**DESIGN PROFESSIONAL WHO PREPARED THE ESRAC PLAN TO INSPECT THE INSTALLATION OF THE INITIAL SEDIMENT STORAGE REQUIREMENTS AND PERIMETER CONTROL BMPs WITHIN 7 DAYS AFTER INSTALLATION.**

**INITIAL PHASE EROSION CONTROL NOTES:**  
 THE CONTRACTOR SHALL OBSERVE THE PROJECT SEQUENCE SHOWN ON THE PLANS. THE CONTRACTOR SHALL MAINTAIN CAREFUL SCHEDULING AND PERFORMANCE TO ENSURE THAT LAND AREAS STRIPPED OF ITS NATURAL COVER IS EXPOSED ONLY IN MANAGEABLE QUANTITIES.  
 THE ESCAPE OF SEDIMENT FROM THE SITE SHALL BE PREVENTED BY THE INSTALLATION OF EROSION AND SEDIMENT CONTROL MEASURES AND PRACTICES PRIOR TO LAND DISTURBING ACTIVITIES.  
 IMMEDIATELY AFTER THE ESTABLISHMENT OF CONSTRUCTION ENTRANCE DITCHES, ALL PERIMETER EROSION CONTROL AND STORMWATER MANAGEMENT DEVICES SHALL BE INSTALLED AS SHOWN ON THE DRAWINGS.  
 TYPE "S" SILT FENCE SHOULD BE INSTALLED AT THE PERIMETER OF THE DISTURBED AREA AS SHOWN ON THE PLAN. THE SILT FENCE SHOULD BE PLACED IN ACCORDANCE WITH THE MANUAL FOR EROSION CONTROL IN GEORGIA, TABLE 6.02.2. THE SILT FENCE SHOULD BE KEPT EXACT AT ALL TIMES AND REPAIRED WHEN REQUIRED BY THE SITE INSPECTOR OR THE PROJECT DESIGN PROFESSIONAL. OF RECORD. SILT SHOULD BE REMOVED WHEN ACCUMULATION REACHES THE HEIGHT OF THE BARRIER. THE PERMITTED SILT FENCE SHOULD BE INSPECTED DAILY FOR ANY FAILURES. ANY FAILURES OF SAID FENCING SHOULD BE REPAIRED IMMEDIATELY.  
 AFTER INSTALLATION OF INITIAL EROSION CONTROL MEASURES THE SITE CONTRACTOR SHALL SCHEDULE AN INSPECTION OF THE PROJECT DESIGN PROFESSIONAL. NO OTHER CONSTRUCTION ACTIVITY SHALL OCCUR UNTIL THE PROJECT DESIGN PROFESSIONAL APPROVES THE INSTALLATION OF SAID EROSION CONTROL MEASURES. UNLESS OTHERWISE NOTED ON THE PLAN, THE FIELD THAT WARRANTS ADDITIONAL EROSION CONTROL MEASURES, THE CONTRACTOR MUST CONSTRUCT ANY ADDITIONAL EROSION CONTROL DEVICES DEEMED NECESSARY BY THE SITE INSPECTION.

**INTERMEDIATE PHASE EROSION CONTROL NOTES:**  
 EROSION CONTROL DEVICES SHALL BE INSTALLED IMMEDIATELY AFTER EROSION DISTURBANCE OCCURS. THE LOCATION OF SOME OF THE EROSION CONTROL DEVICES MAY HAVE TO BE ALTERED FROM THAT SHOWN ON THE APPROVED PLANS IF DRAINAGE PATTERNS DURING CONSTRUCTION ARE DIFFERENT FROM THE PROPOSED DRAINAGE PATTERNS. IT IS THE CONTRACTOR'S RESPONSIBILITY TO ACCOMPLISH EROSION CONTROL FOR ALL DRAINAGE PATTERNS CREATED AT VARIOUS STAGES DURING CONSTRUCTION. ANY DIFFICULTY IN PROCEEDING EROSION DURING ANY PHASE OF CONSTRUCTION SHALL BE REPORTED TO THE DESIGN PROFESSIONAL IMMEDIATELY.  
 EARTHWORK OPERATIONS IN THE VICINITY OF STREAM BUFFERS SHALL BE CAREFULLY CONTROLLED TO AVOID ENCRoACHMENT INTO THE BUFFERS.  
 AFTER PRELIMINARY GRADING ACTIVITIES, THE CONTRACTOR SHALL CONSTRUCT TEMPORARY SEDIMENT BASINS AND DIVERSION DICES AS SHOWN ON THE PLAN. THE CONTRACTOR SHALL MAINTAIN THE SEDIMENT POND UNTIL PERMANENT GROUND COVER IS ESTABLISHED. SEDIMENT SHALL BE CLEANED OUT OF THE PONDS WHEN IT REACHES THE 1/3 DEPTH OF BASIN. SEE SEPARATE DETAILS FOR ADDITIONAL INFORMATION.  
 CUT AND FILL SLOPES ARE NOT TO EXCEED "7:5H".  
 ALL SLOPES STEEPER THAN 2:1 AND 1/4" WITH A HEIGHT OF TEN FEET OR GREATER AND CUTS AND FILLS WITHIN STREAM BUFFERS SHALL BE STABILIZED WITH APPROPRIATE EROSION CONTROL MEASURES. SEE SEPARATE DETAILS FOR ADDITIONAL INFORMATION.  
 INLET SEDIMENT PROTECTION MEASURES SHALL BE INSTALLED ON ALL STORM STRUCTURES. THEY ARE CONSTRUCTED. SEE PLAN VIEW FOR SPECIFIC TYPE AND SEPARATE DETAILS FOR ADDITIONAL INFORMATION ON TYPE OF INLET PROTECTION SPECIFIED.  
 SEDIMENT SHALL NOT BE WASHED INTO INLETS. IT SHALL BE REMOVED FROM THE SEDIMENT TRAPS AND DISPOSED AND STABILIZED SO IT WILL NOT ENTER THE INLETS.  
 STORM DRAIN OUTLET PROTECTION SHALL BE PLACED AT ALL OUTLET HEADWALLS AS SOON AS THE HEADWALL IS CONSTRUCTED. SEE SEPARATE DETAILS FOR ADDITIONAL INFORMATION.  
 ALL GRADED AREAS SHALL BE APPLIED WITH VEGETATIVE COVERS AS SOON AS FINAL GRADE IS ACHIEVED.

**FINAL PHASE EROSION CONTROL NOTES:**  
 THE CONTRACTOR SHALL MAINTAIN ALL SEDIMENT PONDS AND EROSION CONTROL MEASURES UNTIL PERMANENT GROUND COVER IS ESTABLISHED. SEDIMENT SHALL BE CLEANED OUT OF THE PONDS WHEN IT REACHES THE HALF WAY POINT ON THE RISER.  
 AFTER CURBING, GRADED AGGREGATE BASE, AND PAVEMENT HAS BEEN INSTALLED, ALL INLET SEDIMENT TRAPS ON CATCHBASINS AND CURB INLETS SHALL BE REMOVED AND REPLACED WITH CURB FILTER INLET PROTECTION. SEE SEPARATE DETAIL FOR ADDITIONAL INFORMATION.  
 ALL ROADWAY SHOULDERS SHALL BE APPLIED WITH VEGETATIVE COVERS AS SOON AS THE GRADE IS ACHIEVED REFINED CURBS.  
 UPON COMPLETION OF THE PROJECT AND RECEIPT OF CERTIFICATE OF OCCUPANCY, THE CONTRACTOR SHALL REMOVE ALL TEMPORARY EROSION CONTROL MEASURES (SILT FENCES, MULCH, SODS, TEMPORARY BRIMS AND STRUCTURES, CONSTRUCTION EXIT PADS, TRAP SEDIMENT TRAPS), AND DISPOSE OF THEM UNLESS OTHERWISE NOTED ON PLANS.

**TEMPORARY VEGETATION/MULCHING - DS2**  
 LIME APPLY AGRICULTURAL LIME AT A RATE OF ONE TON PER ACRE  
 FERTILIZER APPLY 15-10-10 FERTILIZER AT A RATE OF 500 LBS PER ACRE  
 MULCHING BATES, FOR PERMANENT VEGETATION  
 1- DRY STRAW, 2 TONS PER ACRE  
 2- DRY HAY, 2.5 TONS PER ACRE  
 3- WOOD CELLULOSE MULCH OR WOOD PULP FIBER, 500 LBS PER ACRE

**PERMANENT VEGETATION/MULCHING - DS3**  
 LIME APPLY AGRICULTURAL LIME AT A RATE OF ONE TO TWO TONS PER ACRE AS RECOMMENDED BY SOIL TESTS  
 FERTILIZER APPLY 6-12-12 FERTILIZER AT A RATE OF 1500 LBS PER ACRE  
 MULCHING BATES, FOR PERMANENT VEGETATION  
 1- DRY STRAW, 2 TONS PER ACRE  
 2- DRY HAY, 2.5 TONS PER ACRE  
 3- WOOD CELLULOSE MULCH OR WOOD PULP FIBER, 500 LBS PER ACRE

**POLYACRYLAMIDE - PM**  
 CONTRACTOR SHALL INCORPORATE USE OF POLYACRYLAMIDE WITH ALL TEMPORARY AND PERMANENT GRASSING FOR AREAS THAT HAVE NOT BEEN STABILIZED WITH TEMPORARY OR PERMANENT COVER WITHIN 7 DAYS OF INITIAL DISTURBANCE.  
 ANIONIC PM APPLICATION SHALL COMPLY WITH ALL FEDERAL, STATE AND LOCAL LAWS, RULES, OR REGULATIONS GOVERNING ANIONIC PM. THE OPERATOR IS RESPONSIBLE FOR SECURING NECESSARY PERMITS.  
 LBS/RS OF ANIONIC PM SHALL OBTAIN AND FOLLOW ALL MATERIAL SAFETY DATA SHEET REQUIREMENTS AND MANUFACTURERS RECOMMENDATIONS.

**EROSION & SEDIMENTATION & POLLUTION CONTROL NOTES:**  
 1. SEDIMENT AND EROSION CONTROL MEASURES SHALL BE INSTALLED AND MAINTAINED IN ACCORDANCE WITH THE PLANS AND LOCAL, STATE AND FEDERAL REQUIREMENTS AND SPECIFICATIONS MUST MEET AT A MINIMUM, GUIDELINES SET FORTH IN THE MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA. FAILURE TO INSTALL, OPERATE, OR MAINTAIN EROSION CONTROL MEASURES CAN RESULT IN CONSTRUCTION BEING HALTED ON THE JOB UNTIL SUCH MEASURES ARE CORRECTED.  
 2. EROSION CONTROL MEASURES WILL BE MAINTAINED AT ALL TIMES. IF FULL IMPLEMENTATION OF THE APPROVED PLAN DOES NOT PROVIDE FOR EFFECTIVE EROSION CONTROL, ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE IMPLEMENTED TO CONTROL OR TREAT THE SEDIMENT SOURCE AS DIRECTED BY THE ON SITE INSPECTOR OR THE CIVIL ENGINEER.  
 3. EACH DAY WHEN ANY TYPE OF CONSTRUCTION ACTIVITY HAS TAKEN PLACE, CERTIFIED PERSONNEL SHALL INSPECT ALL AREAS WHERE PETROLEUM PRODUCTS ARE STORED, LOADED OR HANDLED AND (B) ALL LOCATIONS WHERE VEHICLES ENTER OR EXIT THE SITE.  
 4. A SITE INSPECTION SHALL BE CONDUCTED WITHIN 24 HOURS OF THE END OF ANY RAINFALL EVENT THAT IS GREATER THAN ONE INCH, TO S, AND AT LEAST, EVERY SEVEN (7) DAYS. EACH DEVICE IS TO BE MAINTAINED AND REPAIRED AS NECESSARY. REPAIRS SHALL BE COMPLETED WITHIN 24 HOURS. ADDITIONAL DEVICES MUST BE INSTALLED IF NEW CHANNELS HAVE DEVELOPED.  
 5. ANY DEFICIENCIES IDENTIFIED DURING THE INSPECTION OF BMPs SHALL BE CORRECTED WITHIN SEVEN (7) DAYS OF THE INSPECTION.  
 6. EACH DAY THERE IS A FAILURE TO PROPERLY INSTALL AND MAINTAIN ESRAC BMPs CONSTITUTES A VIOLATION OF THE WQDES PERMIT. A VIOLATION OF THE TURBIDITY LIMITS FOR RECEIVING STREAMS DEFINED BY THE WQDES PERMIT SHALL CONSTITUTE A SECOND VIOLATION OF THE PERMIT.  
 7. PRIOR TO COMMENCING LAND DISTURBANCE ACTIVITY, THE LIMITS OF LAND DISTURBANCE SHALL BE CLEARLY AND ACCURATELY DEMARCATED WITH STAKES, REBSONS, OR OTHER APPROPRIATE MEANS.  
 8. IMMEDIATELY AFTER THE ESTABLISHMENT OF CONSTRUCTION ENTRANCES AND EXITS, ALL PERIMETER EROSION CONTROL DEVICES AND STORMWATER MANAGEMENT DEVICES SHALL BE INSTALLED PRIOR TO ANY OTHER CONSTRUCTION. THE LOCATION OF CERTAIN EROSION CONTROL DEVICES MAY REQUIRE ALTERING FROM THE LOCATION SHOWN ON THE DRAWINGS. DRAINAGE PATTERNS DURING CONSTRUCTION DIFFER FROM THE FINAL GRADING PLAN. IT IS THE CONTRACTOR'S RESPONSIBILITY TO ACCOMPLISH EROSION CONTROL FOR ALL DRAINAGE PATTERNS CREATED AT VARIOUS STAGES DURING CONSTRUCTION. AT ALL TIMES, 87 CUBIC YARDS OF SEDIMENT STORAGE MUST BE AVAILABLE FOR EACH ACRE OF DISTURBED LAND.  
 9. ALL BMP DEVICES, PRACTICES, AND MATERIALS SHALL BE DESIGNED AND INSTALLED TO WITHSTAND EFFECTS OF A MINIMUM 25-YEAR STORM EVENT.  
 10. DIVERSION DITCHES, BERMS AND TEMPORARY DRAINAGE SHALL BE USED DURING GRADING OPERATIONS TO PREVENT OVERFLOW FROM DISTURBED AREAS. THE CONTRACTOR SHALL BE RESPONSIBLE FOR INSTALLATION OF THESE MEASURES DURING THE VARIOUS PHASES OF GRADING. THESE MEASURES MAY OR MAY NOT BE INDICATED ON THE DRAWINGS. THESE DEVICES SHOULD BE INSPECTED DAILY FOR ANY FAILURES. ANY FAILURES OF SAID FENCING SHOULD BE REPAIRED IMMEDIATELY.  
 11. NO STAGING AREAS, MATERIAL STORAGE, CONCRETE WASHOUT AREAS, OR DIRTYS BURN AND BURNUP AREAS SHALL BE LOCATED WITHIN 300 FEET OF DESIGNATED TREE PROTECTED AREAS. ALL TREE PROTECTED AREAS SHALL BE MAINTAINED AND PROTECTED THROUGHOUT CONSTRUCTION. TREE PROTECTION BARRIERS SHALL MEET DOT 2 STANDARDS AND SPECIFICATIONS AND SHALL BE INSTALLED AS DETAILED ON THE DRAWINGS.  
 12. CONSTRUCTION CONSTRUCTION EXITS AT LOCATIONS SHOWN ON THE EROSION CONTROL PLAN. EXITS SHALL BE CONSTRUCTED AND MAINTAINED IN ACCORDANCE WITH THE FOLLOWING:  
 AGGREGATE SIZE: WILL BE IN ACCORDANCE WITH NATIONAL STONE ASSOCIATION ASTM D48 SIZE #11 (5 TO 35 INCH STONE). STONE SHALL BE UNDERLAYED WITH GEOTEXTILE FABRIC.  
 PAD THICKNESS: 6 INCH MINIMUM  
 HOLES: WIDTH: MINIMUM, SHOULD EQUAL, FULL WIDTH OF ALL POINTS OF VEHICULAR TRAFFIC, BUT NOT LESS THAN 20 FEET LONG AND 50 FEET LONG  
 WASHING: WHEELS SHALL BE CLEANED TO REMOVE MUD TRAP OR ENTRANCE INTO PUBLIC RIGHT-OF-WAY. WASHING SHALL BE PERFORMED ON AN AREA STABILIZED WITH CRUSHED STONE WHICH DRAINS INTO AN APPROVED SEDIMENT TRAP OR SEDIMENT BASIN.  
 MAINTENANCE: THE EXITS SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING DIRT AND MUD ONTO PUBLIC RIGHT-OF-WAY. THIS MAY REQUIRE PERIODIC TOP DRESSING WITH 1.5 INCH STONE, AS CONDITIONS DEMAND, AND REPAIR AND CLEAN OUT OF ANY STRUCTURES USED TO TRAP SEDIMENT. ALL MATERIALS SPILLED, DROPPED, WASHED, OR TRACKED FROM VEHICLES OR EXITS ONTO ROADWAYS OR MUST BE REMOVED IMMEDIATELY.  
 13. ADDITIONAL EROSION AND SEDIMENTATION CONTROL MEASURES WILL BE INSTALLED BY THE CONTRACTOR IF DEEMED NECESSARY BY ON-SITE INSPECTION.  
 14. ESTABLISHMENT OF TEMPORARY AND PERMANENT VEGETATION FOR THIS PROJECT SHALL CONSIST OF THE FOLLOWING: THE GROUND PREPARATION, SEEDING, MULCHING AND HYDROSEEDING OF ALL DISTURBED AREAS IN THE PROJECT AREA IN ACCORDANCE WITH THE FOLLOWING SCHEDULE. GROUND PREPARATION, SEEDING, MULCHING AND HYDROSEEDING METHODS SHALL CONFORM TO THE SPECIFICATIONS:  
 MULCH: TEMPORARY VEGETATION, OR PERMANENT (PERENNIAL) VEGETATION SHALL BE COMPLETED ON ALL EXPOSED AREAS BY THE 7TH DAY AFTER CONSTRUCTION ACTIVITIES TEMPORARILY OR PERMANENTLY CEASE.  
 MULCHING: MULCHING ALONG CANALS BE USED ON ROUGH GRADED AREAS FOR UP TO SIX MONTHS. IT SHALL BE APPLIED AT THE APPROPRIATE DEPTH, ANCHORED, AND MAINTAINED TO CONTINUE 90% COVER OR GREATER OF THE SOIL SURFACE. SEE MULCHING TABLE.  
 PERMANENT VEGETATION: SHALL BE MORE THAN SIX MONTHS. SEE GRASSING TABLE.  
 PERMANENT VEGETATION: SHALL BE USED ON AREAS THAT ARE AT FINAL GRADE OR ON AREAS THAT WILL BE UNDER CONSTRUCTION FOR MORE THAN SIX MONTHS. SEE GRASSING TABLE.  
 15. EROSION CONTROL BARRIERS OR BODDINGS SHALL BE USED ON SLOPES STEEPER THAN 2:1 1/2 AND GREATER THAN 1:1. THE HEIGHT OF ALL BARRIERS SHALL BE 18 INCHES. BARRIERS SHALL BE PLACED AT STATE WATERS. REFER TO DRAWINGS FOR DETAILS REGARDING THESE MEASURES.  
 16. CONTRACTOR SHALL MAINTAIN ON PROJECT SITE A STOCKPILE OF MULCH. MULCH SHOULD HAVE A MINIMUM OF 100 TONS ON SITE AT ALL TIMES. MULCH SHALL BE STORED IN A COVERED AREA.  
 17. CONTRACTOR SHALL EMPLOY APPROPRIATE MEASURES TO CONTROL THE STANDING WATER. WATER USE RESTRICTIONS SHALL BE IMPOSED DURING SOME PORTIONS OF CONSTRUCTION.  
 18. PREPARATION OF EROSION CONTROL MEASURES SHALL BE IN COMPLIANCE WITH WASTE DISPOSAL, SANITARY SEWER, AND/OR SEPTIC TANK REGULATIONS.  
 19. TEMPORARY STRUCTURES, SUCH AS SODS, SHALL BE REMOVED AND DISPOSED OF BY THE CONTRACTOR ONCE THE FINAL GRADING HAS BEEN COMPLETED AND THE PERMITS FOR UNPAVED AREAS AND ALL OTHER PERMITS HAVE BEEN OBTAINED. THE SOIL SURFACE IS UNIFORMLY COVERED WITH MULCH OR PERMANENT MULCHES OR GEOTEXTILES HAVE BEEN EMPLOYED.  
 20. PERMANENT CONTROL STRUCTURES SHALL BE MAINTAINED BY THE CONTRACTOR FOR A PERIOD OF 1 YEAR, FOLLOWING ACCEPTANCE OF THE PROJECT.  
 A COPY OF THE LMA PERMIT APPROVED ESRAC PLAN, AND ALL REQUIRED WQDES DOCUMENTATION SHALL BE KEPT ON THE SITE UNTIL A NOTICE OF TERMINATION IS FILED.

**REMEDIALATION OF PETROLEUM SPILLS AND LEAKS:**  
**SOIL CLEANUP AND CONTROL PRACTICES:**  
 LOCAL, STATE AND MANUFACTURERS RECOMMENDED METHODS FOR SPILL CLEANUP WILL BE CLEARLY POSTED AND PROCEDURES WILL BE MADE AVAILABLE TO SITE PERSONNEL.  
 MATERIAL AND EQUIPMENT NECESSARY FOR SPILL CLEANUP WILL BE KEPT IN THE MATERIAL STORAGE AREA. TYPICAL MATERIALS AND EQUIPMENT INCLUDES, BUT IS NOT LIMITED TO, BROOMS, DUSTPANS, MOPS, RAGS, GLOVES, GOGGLES, CAT LITTER, SAND, SAWDUST AND PROPERLY LABELED PLASTIC AND METAL WASTE CONTAINERS.  
 SPILL PREVENTION PRACTICES AND PROCEDURES WILL BE REVIEWED AFTER A SPILL AND ADJUSTED AS NECESSARY TO PREVENT FUTURE SPILLS.  
 ALL SPILLS WILL BE CLEANED UP IMMEDIATELY UPON DISCOVERY. ALL SPILLS WILL BE REPORTED AS REQUIRED BY LOCAL, STATE AND FEDERAL REGULATIONS.  
 FOR SPILLS THAT IMPACT SURFACE WATER (LEAVE A SHEEN ON SURFACE WATER), THE NATIONAL RESPONSE CENTER (NRC) WILL BE CONTACTED WITHIN 24 HOURS AT 1-800-424-8802.  
 FOR SPILLS OF AN UNKNOWN AMOUNT, THE NATIONAL RESPONSE CENTER (NRC) WILL BE CONTACTED WITHIN 24 HOURS AT 1-800-424-8802.  
 FOR SPILLS GREATER THAN 25 GALLONS AND NO SURFACE WATER IMPACTS, THE GEORGIA EPD WILL BE CONTACTED WITHIN 24 HOURS.  
 FOR SPILLS LESS THAN 25 GALLONS AND NO SURFACE WATER IMPACTS, THE SPILL WILL BE CLEANED UP AND LOCAL AGENCIES WILL BE CONTACTED AS REQUIRED.  
 THE CONTRACTOR SHALL NOTIFY THE LICENSED PROFESSIONAL WHO PREPARED THE PLAN IF MORE THAN 100 GALLONS OF PETROLEUM IS STORED ON SITE. THIS INCLUDES CAPACITIES OF EQUIPMENT OR ANY ONE PIECE OF EQUIPMENT HAS A CAPACITY GREATER THAN 60 GALLONS. THE CONTRACTOR WILL NEED A SPILL PREVENTION CONTAINMENT AND COUNTERMEASURES PLAN PREPARED BY THAT LICENSED PROFESSIONAL.

**WASTE DISPOSAL, SANITARY SEWER, AND/OR SEPTIC TANK REGULATIONS:**  
 ALL HAZARDOUS WASTE MATERIALS WILL BE DISPOSED OF IN THE MANNER SPECIFIED BY LOCAL, STATE, AND FEDERAL REGULATIONS AND BY THE MANUFACTURERS OF THE PRODUCT. THE SITE SUPERINTENDENT WHO WILL ALSO BE RESPONSIBLE FOR SEEING THAT THESE PRACTICES ARE FOLLOWED, SHALL BE RESPONSIBLE FOR THE IMMEDIATE AREA WHERE SUCH PRODUCT IS STORED AND USED AND ANOTHER COPY OF EACH MSDS WILL BE MAINTAINED IN THE ESRAC FILE AT THE JOB SITE CONSTRUCTION TRAIL ENTRIES. EACH EMERGENCY MUST HAVE A SUBSTANCE WITH HAZARDOUS PROPERTIES WILL BE INSTRICTED ON THE USE OF MSDS SHEETS AND THE SPECIFIC INFORMATION IN THE APPLICABLE MSDS FOR THE PRODUCT IS BEING USED, PARTICULARLY REGARDING SPILL CONTROL TECHNIQUES.  
 THE CONTRACTOR WILL IMPLEMENT THE SPILL PREVENTION CONTROL AND COUNTERMEASURES (SPCC) PLAN TOGETHER WITH THE ESRAC AND WILL TRAIN ALL PERSONNEL IN THE PROPER CLEANUP AND HANDLING OF SPILLED MATERIALS. NO SPILLED HAZARDOUS MATERIALS OR HAZARDOUS WASTES WILL BE ALLOWED TO COME IN CONTACT WITH STORM WATER DISCHARGES. IF SUCH OCCURS, THE STORM WATER DISCHARGE WILL BE CONTAINED AND THE SPILL SHALL BE CLEANED UP IN ACCORDANCE WITH THE LOCAL, STATE AND FEDERAL REGULATIONS ARE TAKEN TO DISPOSE OF SUCH CONTAMINATED STORM WATER. IT SHALL BE THE RESPONSIBILITY OF THE JOB SITE SUPERINTENDENT TO PROTECT TRAIN ALL PERSONNEL IN THE USE OF THE SPCC PLAN.  
**SANITARY WASTES:**  
 A MINIMUM OF ONE PORTABLE SANITARY UNIT WILL BE PROVIDED FOR EVERY TEN (10) WORKERS ON THE SITE. ALL SANITARY WASTES WILL BE COLLECTED FROM THE PROJECT BY A MINIMUM OF ONE (1) TRUCK WEEK BY A LICENSED PORTABLE FACILITY PROVIDER IN COMPLIANCE WITH LOCAL AND STATE REGULATIONS.  
 ALL SANITARY WASTE UNITS WILL BE LOCATED IN AN AREA AS CLOSE AS POSSIBLE TO THE POINT OF CONTRIBUTING TO STORM WATER DISCHARGE IS NEARBY. TEMPORARY PORTABLE SANITARY UNITS WILL BE MAINTAINED AS CLOSE AS POSSIBLE TO THE POINT OF CONTRIBUTING TO STORM WATER DISCHARGE. LOCAL AND STATE REGULATIONS ARE TAKEN TO DISPOSE OF SUCH CONTAMINATED STORM WATER. IT SHALL BE THE RESPONSIBILITY OF THE JOB SITE SUPERINTENDENT TO PROTECT TRAIN ALL PERSONNEL IN THE USE OF THE SPCC PLAN.  
 SANITARY SEWER WILL BE INSTALLED BY MUNICIPAL AGENCIES UPON THE COMPLETION OF THIS PROJECT.

**PRACTICES TO REDUCE POLLUTANTS IN STORMWATER DISCHARGE:**  
**PERMIT SPECIFIC PRACTICES:**  
 PROTECT EXPOSED PRODUCTS: CONTAIN OR PROTECT PRODUCTS SUCH AS FUELS, LUBRICANTS AND TARS SHALL BE PROTECTED BY COVERING OR BY USING TENTS. THIS INCLUDES ON-SITE VEHICLE AND MACHINERY DAILY MAINTENANCE AND REPAIRS. MAINTENANCE OF SUCH EQUIPMENT, EQUIPMENT MAINTENANCE SHALL BE CONDUCTED AWAY FROM STORM WATER, NATURAL DRAINAGE AND STORM WATER DRAINAGE AREAS. ALL PRODUCTS SHALL BE STORED IN TIGHTLY SEALED ORIGINAL CONTAINERS WHEN NOT IN USE. ALL PRODUCTS SHALL BE STORED IN TIGHTLY SEALED ORIGINAL CONTAINERS WHEN NOT IN USE. ALL PRODUCTS SHALL BE STORED IN TIGHTLY SEALED ORIGINAL CONTAINERS WHEN NOT IN USE. ALL PRODUCTS SHALL BE STORED IN TIGHTLY SEALED ORIGINAL CONTAINERS WHEN NOT IN USE.  
 CONCRETE TRUCK WASHING: NO MANUFACTURER TRUCKS SHALL BE ALLOWED TO WASH OR DISCHARGE SURPLUS CONCRETE OR BRUSH WASH WATER ON SITE. CONCRETE WASHWATER SHALL BE COLLECTED IN A CHUTE, HOPPERS AND THE REAR OF VEHICLES SHALL BE CONTAINED IN A PIT OR TRENCH WITH NO MATERIAL LEAKING TO THE GROUND. VEGETATED OR UNPAVED AREAS SHALL BE PROTECTED FROM DISCHARGE OF MATERIAL BY BREAKING OF MATERIAL INTO SMALL AMOUNTS AND DISPOSAL OF MATERIAL OFF-SITE INTO LANDFILL APPROVED TO ACCEPT SUCH WASTE.  
 FUEL OILS AND LUBRICANTS: THESE PRODUCTS SHALL BE APPLIED AT RATES THAT DO NOT EXCEED THE RECOMMENDED RATES. ALL PRODUCTS SHALL BE STORED IN TIGHTLY SEALED ORIGINAL CONTAINERS WHEN NOT IN USE. ALL PRODUCTS SHALL BE STORED IN TIGHTLY SEALED ORIGINAL CONTAINERS WHEN NOT IN USE. ALL PRODUCTS SHALL BE STORED IN TIGHTLY SEALED ORIGINAL CONTAINERS WHEN NOT IN USE.  
 SOLID WASTE DISPOSAL:  
 1. BUILDING MATERIALS: NO BUILDING OR CONSTRUCTION MATERIALS SHALL BE BURNED OR DISPOSED ON-SITE. ALL SUCH MATERIAL WILL BE DISPOSED OF IN PROPER WASTE DISPOSAL PROCEDURES.  
 2. BUILDING MATERIALS, INCLUDING BUILDING MATERIALS, SHALL NOT BE DISCHARGED TO WATERS OF THE STATE OR BURIED ON SITE.  
 3. WASTE DISPOSAL CONTAINERS WILL BE PROVIDED BY CONTRACT HALLER FOR WASTE MATERIALS GENERATED DURING CONSTRUCTION.  
 4. THE COMPLETED FACILITY WILL HAVE WASTE DUMPSTERS THAT WILL BE SERVICED BY A CONTRACT HALLER.  
 CONTRACTOR SHALL DISPOSE OF ALL WASTE MATERIALS AND PRODUCTS, INCLUDING BUILDING PRODUCTS, CONSTRUCTION WASTES, TRASH, LANDSCAPE MATERIALS, FERTILIZERS, PESTICIDES, HERBICIDES, DEFECTORS, SANITARY WASTE AND OTHER MATERIALS PRESERVE ON THE SITE, PROVIDE COVER (E.G. PLASTIC SHEETING, TEMPORARY ROOFS) TO MINIMIZE THE EXPOSURE OF THESE PRODUCTS TO PRECIPITATION AND TO STORMWATER, OR A SIMILARLY EFFECTIVE MEANS DESIGNED TO MINIMIZE THE DISCHARGE OF POLLUTANTS FROM THESE AREAS. MINIMIZATION OF EXPOSURE IS NOT REQUIRED IN CASES WHERE EXPOSURE TO PRECIPITATION AND TO STORMWATER WILL NOT RESULT IN A DISCHARGE OF POLLUTANTS, OR WHERE EXPOSURE OF A SPECIFIC MATERIAL, OR PRODUCT, POSSES LITTLE RISK TO STORMWATER CONTAMINATION SUCH AS FINAL PRODUCTS AND MATERIALS INTENDED FOR OUTDOOR USE.

**MEASURES TO BE INSTALLED DURING CONSTRUCTION TO CONTROL POLLUTANTS IN STORMWATER AFTER CONSTRUCTION:**  
 FOR THIS PROJECT, MEASURES THAT WILL BE INSTALLED DURING THE CONSTRUCTION PROCESS TO CONTROL POLLUTANTS IN STORMWATER THAT WILL OCCUR AFTER CONSTRUCTION OPERATIONS HAVE BEEN COMPLETED INCLUDE THE FOLLOWING:  
 EXISTING STORMWATER MANAGEMENT POND WHICH LOWERS RUNOFF RATE AND PROVIDES WATER QUALITY TREATMENT TO RISEMAN.  
 NOTE: THE PERMITTEE IS ONLY RESPONSIBLE FOR THE INSTALLATION AND MAINTENANCE OF STORMWATER MANAGEMENT DEVICES TO STABILIZATION OF THE SITE AND NOT THE OPERATION AND MAINTENANCE OF SUCH STRUCTURES AFTER CONSTRUCTION ACTIVITIES HAVE BEEN COMPLETED. PERMIT # 13-D-P0-20

EROSION CONTROL PHASE	ITEM	DESCRIPTION	MONTHS OF CONSTRUCTION ACTIVITY														
			1	2	3	4	5	6	7	8	9	10	11	12			
INITIAL PHASE	1	SILT BARRIERS/STALLATIONS															
	2	CELEBRATION AND BARRIERS															
	3	SEDIMENT STORAGE AREAS															
	4	CELEBRATION AND BARRIERS															
	5	STORM DRAINAGE															
INTERMEDIATE PHASE	6	UTILITIES															
	7	TEMPORARY CHANGELINE															
	8	BUILDINGS															
	9	CURBS AND CHANGELINE															
FINAL PHASE	10	STRAW WALKS															
	11	BASE AND CHANGELINE															
	12	FINAL GRASSING & REMOVAL OF TEMPORARY STRUCTURES															
ALL PHASES	13	MAINTAIN LAND AND EROSION CONTROL MEASURES															

APPROX. STARTING DATE: OCTOBER 1, 2020  
 APPROX. COMPLETION DATE: OCTOBER 1, 2021

NOTES: STARTING & COMPLETION DATES ARE APPROXIMATE AND ARE NOT INTENDED TO BE CONTRACTUAL.  
 THE INSTALLATION OF SOIL EROSION CONTROL MEASURES & PRACTICES SHALL BE INSTALLED PRIOR TO LAND DISTURBING ACTIVITIES.

SOIL DATA					
NAME	SYMBOL	DEPTH FROM SURFACE (in ft)	USDA TEXTURE	PERMEABILITY (in in/hr)	AVAIL. WATER CAPACITY (in in/soil)
APPLING	AvC2	0-3	SANDY CLAY LOAM	0.6-2.0	0.12-0.15
		4.0-6.0	SANDY CLAY, CLAY LOAM, CLAY	0.6-2.0	0.15-0.17
		6.0-8.0	VARIABLE		
CECIL	CdC, CdC	0-6	SANDY LOAM CLAY	2.0-6.0	0.12-0.14
		6.5-8	VARIABLE	0.6-2.0	0.13-0.15
		8-10	VARIABLE		
CECIL	CdC	0-6	SANDY LOAM CLAY	2.0-6.0	0.12-0.14
		6.5-8	VARIABLE	0.6-2.0	0.13-0.15
		8-10	VARIABLE		
URBAN/LAND	LU				

CODE	PRACTICE	DETAIL	MAP SYMBOL	DESCRIPTION
Cd	DIAPHRAM			A small temporary barrier or dam constructed across a swale, drainage ditch or area of concentrated flow.
Ch	CHANNEL STABILIZATION			Improving, constructing or stabilizing an open channel, existing stream, or ditch.
Co	CONSTRUCTION EXIT			A crushed stone pad located at the entrance to a site to provide a base for removing mud from tires thereby protecting public streets.
Cr	CONSTRUCTION STABILIZATION			A driveway constructed on part of a construction plan including access roads, subdivision roads, parking areas and other off-site vehicle construction routes.
Dc	STEM DIVERSION CHANNEL			A temporary channel constructed to convey flow around a construction site while a permanent structure is being constructed.
Di	DIVERSION			An earth channel or ditch located above, below or across a stream. Diversion structures may be a temporary or permanent structure.
Dn1	TEMPORARY DOWNSPIN STRUCTURE			A flexible heavy-duty fabric or other material used to collect and divert runoff from a pipe or ditch.
Dn2	PERMANENT DOWNSPIN STRUCTURE			A concrete, pipe, or other material used to collect and divert runoff from a pipe or ditch.
Fr	FILTER RING			A temporary storm barrier constructed at an inlet to a pipe or ditch.
Ga	GABION			