

THE CONTRACTOR IS RESPONSIBLE FOR ADJUSTING & MAINTAINING EROSION & SEDIMENTATION CONTROL MEASURES (SILT FENCING, ETC.) DURING ALL PHASES OF CONSTRUCTION.

**LEGEND - NEW IMPROVEMENTS**

- LIMITS OF DISTURBANCE
- - - - PROPOSED STORM DRAINAGE
- □ □ □ PROVIDE BARRICADE AT ALL ENTRANCE LOCATIONS WITHOUT TEMPORARY STONE CONSTRUCTION ENTRANCE / EXIT
- IP INLET PROTECTION
- SS SWPPP INFORMATION SIGN
- CE TEMPORARY CONSTRUCTION ENTRANCE / EXIT
- TS PERMANENT SEEDING (REF. LANDSCAPE PLANS FOR DETAILS)
- CE-5 REFERENCES LEGEND REFERENCES SHEET FOR DETAIL

**LEGEND - EXISTING**

- PROPERTY CORNER
- DOTD ROW MONUMENT
- CALCULATED PROPERTY CORNER
- POWER JUNCTION BOX
- POWER VAULT
- POWER DROP
- ELECTRICAL UTILITY MARKER
- TELEPHONE PEDESTAL
- POWER POLE
- WATER VALVE
- WATER CLEANOUT
- BILLBOARD SIGN POST
- GAS VALVE
- GAS METER
- GAS UTILITY MARKER
- SEWER MANHOLE
- SEWER CLEANOUT
- SIGN POST
- LIGHT POLE
- ELEVATION POINT
- TREE
- BARRICADE POST
- TRAFFIC SIGNAL CONTROL BOX
- TELEPHONE CROSS CONNECT BOX
- CURB INLET
- DRAIN INLET
- HWY. R/W MONUMENT W/SIGN
- MEASURED
- REFERENCE
- R/W RIGHT OF WAY
- DRAINAGE PIPE
- OVERHEAD POWERLINE
- UNDERGROUND POWERLINE
- UNDERGROUND GAS LINE
- UNDERGROUND WATER LINE
- PROPERTY LINE
- ADJACENT PROPERTY LINE
- GROUND CONTOUR LINE
- WOODEN FENCE
- SERVITUDE / SETBACK LINE
- FLOODZONE LINE

**EROSION CONTROL NOTES:**

1. EROSION & EROSION CONTROL FACILITIES & STORM DRAINAGE FACILITIES SHALL BE INSTALLED PRIOR TO ANY OTHER CONSTRUCTION.
2. CONTRACTOR SHALL MAINTAIN EROSION CONTROL FACILITIES DURING THE ENTIRE CONSTRUCTION PERIOD. FACILITIES ARE NOT TO BE REMOVED UNTIL COMPLETION OF THE PROJECT.
3. ADDITIONAL DEVICES MAY BE REQUIRED AS DETERMINED BY GOVERNING AUTHORITIES.
4. SILT FENCES SHALL BE CLEANED OR REPLACED WHEN SILT BUILDS UP TO 1" FROM THE BOTTOM OF THE FENCE.
5. EROSION CONTROL MEASURES ARE TO BE INSPECTED WEEKLY & AFTER EACH RAINFALL & REPAIRED AS NECESSARY.
6. ALL GRADED AREAS SHALL BE STABILIZED WITH A PERMANENT FAST GROWING COVER &/OR MULCH UPON COMPLETION OF GRADING OPERATIONS. COMPLETION OF GRADING OPERATIONS DOES NOT MEAN AT THE END OF THE PROJECT. AS SOON AS FINAL GRADES ARE ESTABLISHED IN AN UNPAVED AREA, THE CONTRACTOR SHALL STABILIZE WITH A TEMPORARY GRASS OR PERMANENT SOO. IF A TEMPORARY GRASS IS APPLIED, IT WILL BE THE CONTRACTOR'S RESPONSIBILITY TO APPLY A PERMANENT SEED OR SOO AT THE PROPER TIME OF YEAR.
7. FILL SLOPES SHOULD BE PLANTED AS SOON AS AN AREA OF THE SITE IS BROUGHT TO FINAL GRADE. SURFACE RUNOFF SHALL BE INTERCEPTED AT THE TOP OF TEMPORARY & PERMANENT SLOPES DURING CONSTRUCTION SO THAT WATER IS NOT ALLOWED TO FLOW OVER THE SLOPE FACE.
8. THE GENERAL CONTRACTOR & THE GRADING CONTRACTOR SHALL REVIEW THEIR GRADING SEQUENCE TO INSURE THAT THE LEAST AMOUNT OF LAND POSSIBLE AT ANY ONE TIME IS DISTURBED WITHOUT PERMANENT STABILIZATION.
9. CONTRACTOR SHALL INSTALL TEMPORARY CONSTRUCTION ENTRANCES PRIOR TO ANY EARTHWORK OPERATIONS. CONTRACTOR SHALL MAINTAIN SILT FENCES FOR THE DURATION OF THE PROJECT UNTIL ACCEPTED BY THE OWNER AT NO EXPENSE TO OWNER.
10. CONTRACTOR SHALL INSPECT ON A DAILY BASIS FOR NEEDED REMOVAL OF ANY ACCUMULATED SILTS, DEBRIS, OR REPAIR OF DAMAGED SILT FENCE AT NO ADDITIONAL EXPENSE TO OWNER.
11. PRIOR TO CONSTRUCTION, THE EROSION & SEDIMENT CONTROL MEASURES SHOWN HEREON SHALL BE IN PLACE. CLEARING & GRUBBING OPERATIONS WILL BE ENGAGED IN ONLY AS NECESSARY TO ALLOW THE PLACEMENT OF EROSION & SEDIMENT CONTROL MEASURES AS SHOWN HEREON UNTIL ALL SUCH MEASURES ARE IN PLACE.
12. LAND DISTURBING ACTIVITIES WILL BE KEPT TO A MINIMUM & WILL NOT EXTEND BEYOND THE LIMITS SHOWN.
13. SEDIMENT & EROSION CONTROL MEASURES WILL BE INSPECTED ON A DAILY BASIS & WILL BE REPAIRED, ADJUSTED & MAINTAINED AS NEEDED OR REQUIRED BY GOVERNING AGENCIES AT NO ADDITIONAL EXPENSE TO THE OWNER TO PROVIDE EROSION & SEDIMENT CONTROL FOR THE DURATION OF CONSTRUCTION & UNTIL ALL DISTURBED AREAS ARE STABILIZED.
14. THE CONTRACTOR IS RESPONSIBLE FOR COMPLETING THE "PRIME CONTRACTOR CERTIFICATION" & THE MONTHLY INSPECTION REPORT & CERTIFICATION FORM FOR EROSION & SEDIMENT CONTROLS" LOCATED IN THE SITEWORK SPECIFICATIONS & SUBMITTING THE FORMS TO THE OFFICE OF POLLUTION CONTROL.
15. THE CONTRACTOR SHALL ALSO CONSTRUCT THE SILT FENCING AS SHOWN AT THE PERIMETER OF THE SITE PLAN PRIOR TO LAND CLEARING ACTIVITIES.
16. ALL EROSION CONTROL MEASURES EXCEPT THE REQUIRED RIP RAP ARE TEMPORARY DEVICES. THESE TEMPORARY DEVICES SHALL BE REMOVED PRIOR TO COMPLETION OF CONSTRUCTION ONCE STABILIZATION OF ALL GRASSED AREAS ARE COMPLETE.

**BMP MAINTENANCE EROSION NOTES:**

- ALL MEASURES STATED ON THIS SITE MAP, & IN THE STORM WATER POLLUTION PREVENTION PLAN, SHALL BE MAINTAINED IN FULLY FUNCTIONAL CONDITION UNTIL NO LONGER REQUIRED FOR A COMPLETED PHASE OF WORK OR FINAL STABILIZATION OF THE SITE. ALL EROSION & SEDIMENTATION CONTROL MEASURES SHALL BE CHECKED BY A QUALIFIED PERSON IN ACCORDANCE WITH THE CONTRACT DOCUMENTS OR THE APPLICABLE PERMIT, WHICHEVER IS MORE STRINGENT, & REPAIRED IN ACCORDANCE WITH THE FOLLOWING:
1. INLET PROTECTION DEVICES & BARRIERS SHALL BE REPAIRED OR REPLACED IF THEY SHOW SIGNS OF UNDERMINING OR DETERIORATION.
  2. ALL SEEDED AREAS SHALL BE CHECKED REGULARLY TO SEE THAT A GOOD STAND IS MAINTAINED. AREAS SHOULD BE FERTILIZED, WATERED, & RESEED AS NEEDED.
  3. SILT FENCES SHALL BE REPAIRED TO THEIR ORIGINAL CONDITIONS IF DAMAGED. SEDIMENT SHALL BE REMOVED FROM THE SILT FENCES WHEN IT REACHES ONE-HALF THE HEIGHT OF THE SILT FENCE.
  4. THE CONSTRUCTION SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OR FLOW OF MUD ONTO PUBLIC RIGHTS-OF-WAY. THIS MAY REQUIRE PERIODIC TOP DRESSING OF THE CONSTRUCTION EXITS AS CONDITIONS DEMAND.
  5. THE TEMPORARY PARKING & STORAGE AREA SHALL BE KEPT IN GOOD CONDITION (SUITABLE FOR PARKING & STORAGE). THIS MAY REQUIRE PERIODIC TOP DRESSING OF THE TEMPORARY PARKING AREA AS CONDITIONS DEMAND.
  6. OUTLET STRUCTURES IN THE SEDIMENTATION BASINS SHALL BE MAINTAINED IN OPERATIONAL CONDITION AT ALL TIMES. SEDIMENT SHALL BE REMOVED FROM SEDIMENT BASINS OR TRAPS WHEN THE DESIGN CAPACITY HAS BEEN REDUCED BY 50%.
  7. PRIOR TO LEAVING THE SITE, ALL VEHICLES SHALL BE CLEANED OF DEBRIS. ANY DEBRIS &/OR SEDIMENT REACHING THE PUBLIC STREET SHALL BE CLEANED IMMEDIATELY BY A METHOD OTHER THAN FLUSHING.

**ACREAGE SUMMARY**


TOTAL PROJECT AREA	+/- 0.783 ACRES
DISTURBED ON-SITE AREA	+/- 0.688 ACRES
DISTURBED OFF-SITE AREA	+/- 0.095 ACRES

**SOIL EROSION/SEDIMENTATION CONTROL OPERATION TIME SCHEDULE**

NOTE: GENERAL CONTRACTOR TO COMPLETE TABLE WITH THEIR SPECIFIC PROJECT SCHEDULE

CONSTRUCTION SEQUENCE	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	
TEMPORARY CONSTRUCTION EXIT																			
TEMPORARY CONTROL MEASURES																			
SEDIMENT CONTROL BASINS																			
STRIP & STOCKPILE TOPSOIL																			
ROUGH GRADE																			
STORM FACILITIES																			
SITE CONSTRUCTION																			
PERMANENT CONTROL STRUCTURES																			
FOUNDATION / BUILDING CONSTRUCTION																			
FINISH GRADING																			
LANDSCAPING / SEED / FINAL STABILIZATION																			

**EROSION CONTROL PLAN**



Not For Construction



O'NEAL LANE (LA HWY 3245)

Order Plans @

WWW.LDILine.com

REVISION	BY

314 E. Bayou Road  
Thibodaux, LA 70301  
Office: 985.447.0090  
Fax: 985.447.7009  
www.ddgpc.com

Signature: [Signature]  
DATE: 09-27-2020

PROPOSED EXPRESS OIL CHANGE  
BATON ROUGE, LOUISIANA  
EAST BATON ROUGE PARISH  
FOR EXPRESS OIL CHANGE  
BIRMINGHAM, ALABAMA

DRAWN G.P.  
CHECKED B.A.B.  
ISSUED DATE 09-27-2020  
ISSUED FOR PERMIT  
PROJECT NO. 20-197  
FILE 20-197 C-4 EROSION  
SHEET C-4