

EROSION, SEDIMENTATION AND POLLUTION CONTROL NOTES

ALL EROSION, SEDIMENTATION CONTROLS, AND TREE PROTECTION MEASURES SHALL BE INSTALLED PRIOR TO GRADING. EROSION CONTROL MEASURES WILL BE MAINTAINED AT ALL TIMES. IF FULL IMPLEMENTATION OF THE APPROVED PLAN DOES NOT PROVIDE FOR EFFECTIVE EROSION CONTROL, ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES SHALL BE IMPLEMENTED TO CONTROL OR TREAT THE SEDIMENT SOURCE.

(PRIMARY PERMITTEE)

THE ESCAPE OF SEDIMENT FROM THE SITE SHALL BE PREVENTED BY THE INSTALLATION OF EROSION CONTROL MEASURES AND PRACTICES PRIOR TO, OR CONCURRENT WITH LAND DISTURBING ACTIVITIES.

CITY of McDONOUGH
JOHESBORO ROAD PARK
LAND LOT 126
SECTION 7
CITY of McDONOUGH
HENRY COUNTY GA.
RONNY THOMPSON
(678) 782-6277

GENERAL SITE INFORMATION

- TOTAL AREA = .30 ACRES.
- DISTURBED AREA = .10 ACRES.
- THIS PROJECT IS ZONED: RM-10.
- NO PORTION OF THIS PROJECT IS LOCATED WITHIN A 100 FOOT FLOOD HAZARD ZONE AS DEFINED BY F.I.M. COMMUNITY STANDARDS, 1976 AS AMENDED, OR LATEST REVISION, 10/20/19, FOR HENRY COUNTY.
- THERE ARE NO DELINEATED WETLANDS BEING DISTURBED ON THE SITE.
- THERE ARE BLUE LINE STREAMS ON THIS PROPERTY.
- THERE ARE NO TROUT STREAMS ON THIS PROPERTY.
- RECEIVING WATERS: CAMP CREEK (MCDONOUGH) TRIBUTARY B.
- THIS PROJECT CONSISTS OF THE CONSTRUCTION OF AN AMPHITHEATER, A RESTROOM BUILDING, PARKING PLAYGROUND AND SPLASH PAD.
- THE SEQUENCE OF CONSTRUCTION EVENTS WILL BE AS FOLLOWS:
 INSTALLATION OF EROSION, SEDIMENTATION AND TREE PROTECTION MEASURES
 CLEARING & GRUBBING
 GRADING ACTIVITIES
 INFRASTRUCTURE CONSTRUCTION
 FINAL STABILIZATION
 ACCESS TO THE SITE SHALL BE FROM JOHESBORO ROAD
 WHERE THE CONSTRUCTION SHALL BE CONDUCTED AND MAINTAINED.
 CURRENTLY THE SITE IS UNDEVELOPED CONSISTING OF GRASSED AND WOODED AREAS.
 RUNOFF FROM THE SITE FLOWS FROM LAND WITH NO DRAINAGE COVER AND HEAVILY WEEDED AREAS. THE WATER QUALITY FROM THE SITE IS WHAT WOULD BE EXPECTED IN THIS TYPE OF AREA WITH THE WATER CONTAINING ORGANIC PARTICULATES FROM VEGETATION DECOMPOSITION.
 TOTAL ESTIMATED DEVELOPED RUNOFF COEFFICIENT IS 0.35
 15. SLOPES AND DRAINAGE PATTERNS AFTER DEVELOPMENT WILL APPROXIMATELY MATCH THE PRE-DEVELOPED PATTERNS.
 16. NON-EXEMPT ACTIVITIES SHALL NOT BE CONDUCTED WITHIN THE 20' UNDISTURBED STREAM BUFFER AS MEASURED FROM THE POINT OF VIEW OF THE PROPOSED CONSTRUCTION. THE BUFFER SHALL BE MAINTAINED AS FOLLOWS:
 17. MUST PROVIDE DOCUMENTATION TO VERIFY THAT A BUFFER VARIANCE FROM GEORGIA ENVIRONMENTAL PROTECTION DIVISION (EPA) HAS BEEN OBTAINED FOR BUFFER ENCROACHMENT. A LETTER OF CONCURRENCE FROM OCEB COUNTY WILL ALSO BE REQUIRED.

GENERAL GRADING AND EROSION CONTROL NOTES

- ALL EROSION AND SEDIMENT CONTROL MEASURES ARE DESIGNED FOR A 2 YEAR, 24 HOUR RAINFALL EVENT.
- NATURAL VEGETATION SHALL BE MAINTAINED AND PROTECTED (I.E. CHECK DAMS (D), ROCK DAMS (R), STILLING BASINS (S)) SHALL BE PLACED AT ALL DISCHARGE LOCATIONS.
- STRIPPING OF VEGETATION, GRADING, AND OTHER DEVELOPMENT ACTIVITIES SHALL BE CONDUCTED IN SUCH A MANNER SO AS TO MINIMIZE EROSION AND CONFORM TO THE PLANS.
- CUT AND FILL OPERATIONS SHALL BE KEPT TO A MINIMUM. MAXIMUM SLOPES SHALL BE 2:1 ALL SLOPES 2:5:1 OR STEEPER AND 10' OR HIGHER SHALL BE MULCHED, HYDRO-SEEDED OR PROTECTED BY A GEOTEXTILE MAT APPROVED WHEAT OR WOOD FIBER EROSION CONTROL MAT, ATTACHED TO THE SLOPE BY MEANS OF STAPLES OR STAKES, AS DIRECTED BY THE MANUFACTURER OF THE MAT. ALL SLOPES SHALL BE PROPERLY PROTECTED UNTIL A PERMANENT VEGETATIVE STAND IS ESTABLISHED.
- NATURAL VEGETATION SHALL BE RETAINED, PROTECTED, AND PRESERVED WHERE POSSIBLE.
- THE DISTURBED AREA AND THE DURATION OF EXPOSURE TO EROSION ELEMENTS SHALL BE KEPT TO A PRACTICABLE MINIMUM. DISTURBED SOIL SHALL BE STABILIZED BY TEMPORARY MULCHING OR VEGETATION (D10) AS SOON AS FINAL GRADE IS ACHIEVED OR WITHIN 14 DAYS, WHICHEVER IS SOONER, WHEN STABILIZATION IS PRECLUDED BY INCLEMENT WEATHER.
- STABILIZATION MEASURES SHALL BE INSTALLED AS SOON AS PRACTICAL. THESE DISTURBED AREAS MUST ALSO BE PROTECTED UNTIL PERMANENT VEGETATION (D4) IS ESTABLISHED.
- A DOUBLE ROW OF GEOTEXTILE D4 "C" SILT FENCE SHALL BE INSTALLED ON THE DOWNSTREAM SIDE OF ALL LAND DISTURBING ACTIVITIES AND LONG UNDISTURBED BUFFERS ON WATERS OF THE STATE OR AS SHOWN ON THE PLANS.
- EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE CHECKED AT THE END OF EACH DAY OF CONSTRUCTION ACTIVITY OCCURS AND AFTER EACH RAINFALL EVENT. EACH DEVICE IS TO BE MAINTAINED OR REPLACED IF SEDIMENT ACCUMULATION HAS REACHED ONE THIRD THE CAPACITY OF THE DEVICE. ADDITIONAL DEVICES MUST BE INSTALLED IF FILL EROSION DEVELOPS.
- SEDIMENT LOADS RUNOFF SHALL BE TRAPPED BY THE USE OF SEDIMENT BASINS, SILT TRAPS, OR SIMILAR MEASURES UNTIL THE DISTURBED AREA IS STABILIZED.
- ADEQUATE PROVISIONS SHALL BE PROVIDED TO MINIMIZE DAMAGE FROM SURFACE WATER TO THE CUT FACE OF EXCAVATIONS OR THE SLOPING SURFACES OF FILLS.
- FILLS SHALL NOT ENDOUR UPON NATURAL WATER COURSES OR CONSTRUCTED CHANNELS IN A MANNER SO AS TO ADVERSELY AFFECT OTHER PROPERTY OWNERS.
- GRADING EQUIPMENT SHALL ONLY CROSS WATERS OF THE STATE AND/OR WATERS OF THE U.S. BY THE MEANS OF BRIDGES, CULVERTS OR APPROVED TEMPORARY STREAM CROSSINGS (S).
- CULVERTS SHALL BE PROVIDED FOR TREATMENT OR CONTROL OF ANY SOURCE OF SEDIMENTS AND ADEQUATE SEDIMENTATION CONTROL FACILITIES TO RETAIN SEDIMENTS ON SITE OR PRECLUDE SEDIMENTATION OF ADJACENT WATERS BEYOND THE LEVELS SPECIFIED IN THIS PERMIT.
- NO CONSTRUCTION ACTIVITIES SHALL BE CONDUCTED WITHIN A 25 FOOT BUFFER ALONG THE BANKS OF ALL STATE WATERS, AS MEASURED HORIZONTALLY FROM THE POINT WHERE VEGETATION HAS BEEN WRITTEN BY NORMAL STREAM FLOW OR WAIVE ACTION, EXCEPT WHERE THE DIRECTOR HAS DETERMINED TO ALLOW AN VARIANCE THAT IS AT LEAST AS PROTECTIVE OF NATURAL RESOURCES AND THE ENVIRONMENT IN ACCORDANCE WITH THE PROVISIONS OF P.C.G.A. 12-7-4, OR WHERE A DRAINAGE STRUCTURE OR A ROADWAY DRAINAGE STRUCTURE MUST BE CONSTRUCTED, PROVIDED THAT ADEQUATE EROSION CONTROL MEASURES ARE INCORPORATED IN THE PROJECT PLANS AND SPECIFICATIONS AND ARE IMPLEMENTED. LOCAL GOVERNING AUTHORITY REQUIREMENTS APPLY IF THEY ARE MORE STRINGENT.
- NO CONSTRUCTION ACTIVITIES SHALL BE CONDUCTED WITHIN A 50 FOOT BUFFER, AS MEASURED HORIZONTALLY FROM THE POINT WHERE VEGETATION HAS BEEN WRITTEN BY NORMAL STREAM FLOW OR WAIVE ACTION, ALONG THE BANKS OF ANY STATE WATERS CLASSIFIED AS "TROUT STREAMS" EXCEPT WHEN APPROVAL IS GRANTED BY THE DIRECTOR FOR ALTERNATE BUFFER REQUIREMENTS IN ACCORDANCE WITH THE PROVISIONS OF P.C.G.A. 12-7-4, OR WHERE A ROADWAY DRAINAGE STRUCTURE MUST BE CONSTRUCTED, PROVIDED, HOWEVER, THAT STREAMS CLASSIFIED AS "TROUT STREAMS" REQUIRE AN AVERAGE ANNUAL FLOW OF 25 GALLONS PER MINUTE OR LESS, PROVIDING A 5 FOOT BUFFER OR THEY MAY BE PIPED TO THE DISCRETION OF THE PERMITTEE, PURSUANT TO THE TERMS OF A RULE PROVIDING FOR A GENERAL VARIANCE PROCEEDING TO THE BOARD OF NATURAL RESOURCES INCLUDING NOTIFICATION OF SUCH TO EPD AND THE LOCAL GOVERNING AUTHORITY OF THE LOCATION AND EXTENT OF THE PROPOSED AND PRESCRIBED METHOD OF MINIMIZING THE IMPACT OF SUCH GRADING AND MEASURING THE VOLUME OF WATER DISCHARGED BY THE STREAM. ANY SUCH PIPE MUST STOP SHORT OF THE STREAM PERMITTEE'S PROPERTY, AND THE PERMITTEE MUST COMPLY WITH THE BUFFER REQUIREMENTS OF THE LOCAL GOVERNING AUTHORITY. LOCAL GOVERNING AUTHORITY REQUIREMENTS APPLY IF THEY ARE MORE STRINGENT.
- CONSTRUCTION ACTIVITIES SHALL BE CONDUCTED WITHIN A BUFFER OF 25 FEET FROM THE POINT OF TERMINATION OF A BUFFER MAY BE THINNED OR TRIMMED IF VEGETATION AS LONG AS PROTECTIVE VEGETATION COVER REMAINS TO PROTECT WATER QUALITY AND ADJACENT HABITAT AND A NATURAL CANOPY IS KEPT SHADE ON THE STREAM BED. LOCAL GOVERNING REQUIREMENTS APPLY IF THEY ARE MORE STRINGENT.
- A CONSTRUCTION EYEWALL OF A MINIMUM 20 FT WIDE BY 50 FT LONG SHALL BE CONSTRUCTED WITH 1.5:3.0 STONE AND BE A MINIMUM OF 8" THICK, PLACED ON CONSTRUCTION FABRIC GEOTEXTILE UNDERLAYER. WHICHEVER TRAFFIC WILL ENTER ONTO A PUBLIC ROAD, THE CONSTRUCTION EYEWALL SHALL BE MAINTAINED IN A CONDITION WHICH WILL PREVENT TRACKING OF LOAM OR ONTO PUBLIC RIGHT-OF-WAY. THIS MAY REQUIRE PERIODIC TOP DRESSING WITH STONE, AS CONDITIONS DEMAND, AND REPAIR AND/OR CLEAN-OUT OF ANY STRUCTURES USED TO TRAP SEDIMENT. ALL MATERIALS SPILLED, DROPPED, WASHED, OR TRACKED FROM VEHICLE OR SITE ONTO PUBLIC ROADWAY OR INTO STORM DRAIN MUST BE REMOVED IMMEDIATELY.
- EXCAVATED TORSOL THAT IS TO BE REUSED ON-SITE WILL NEED TO BE STOCK PILED IN A CENTRAL AREA AND ENCRICLED WITH SILT FENCING.
- ADDITIONAL EROSION AND SEDIMENT CONTROL MEASURES MAY BE REQUIRED BY SITE CONDITIONS, PROJECT ENGINEER OR REPRESENTATIVES OF THE LOCAL GOVERNING BODY.
- OWNER/DEVELOPER/OPERATOR SHALL PROVIDE A REPRESENTATIVE WHO, AS A MINIMUM, HAS SUCCESSFULLY COMPLETED AN EROSION AND SEDIMENT CONTROL, SHORT COURSE ELIGIBLE FOR CONTINUING EDUCATION UNITS OR AN EQUIVALENT COURSE APPROVED BY EPD OR THE GEORGIA SOCS TO REMAIN ON SITE DURING LAND DISTURBANCE ACTIVITIES.

ANY DISTURBED AREAS LEFT EXPOSED FOR A PERIOD GREATER THAN 14 DAYS SHALL BE STABILIZED WITH MULCH OR TEMPORARY SEEDING

GENERAL GRADING AND EROSION CONTROL NOTES (CONTINUED)

- THE REPRESENTATIVE ABOVE SHALL OVERSEE LAND DISTURBANCE OPERATIONS WITH EMPHASIS ON BEING PREPARED FOR RAIN EVENTS THROUGH STRICT ADHERENCE TO BMPs AS DEFINED IN THE "MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA", LATEST EDITION, AND THROUGH PROPER EARTH SHAPING, TERRACING, BERMING, GRASSING STORM WATER TRAVEL LENGTHS, MINIMIZING STORM WATER PATH SLOPES, IMMEDIATE MULCHING, FERTILIZING, MAXIMIZING AND SITE STABILIZATION.
- CONTRACTOR SHALL MITIGATE ANY OIL OR PETROLEUM SPILLS AND LEAKS THAT MAY OCCUR ON THE SITE. ALL EARTH MOVING/CONSTRUCTION EQUIPMENT (ESPECIALLY HYDRAULICALLY OPERATED MACHINES) SHOULD BE PARKED IN A COMMON AREA, AS FAR AWAY FROM STATE WATERS AS POSSIBLE, WHICH NOT BE USED. AREA SHOULD BE CHECKED DAILY. IF ANY OIL LEAKS ARE NOTICED, CONTAMINATED SOIL SHALL BE ACCUMULATED IN A LEAK PROOF VESSEL AND WHEN NECESSARY, BE DISPOSED OF PER THE GEORGIA HAZARDOUS WASTE MANAGEMENT ACT, O.C.G.A. 12-8-40. THESE SPILLS AND REMEDIATIONS SHOULD BE LOGGED IN THE DAILY LOG.
- WARNINGS AND EXISTING TOPOGRAPHIC FINISHED GRADES FROM WHAT IS SHOWN HEREON MAY NECESSITATE CHANGES IN LOCATIONS AND/OR TYPES OF EROSION CONTROL MEASURES.
- THE LOCATION AND/OR TYPE OF SOME OF THE EROSION AND SEDIMENT CONTROL MEASURES MAY HAVE TO BE ALTERED FROM THAT SHOWN IN THESE PLANS IF DRAINAGE PATTERNS DURING CONSTRUCTION ARE DIFFERENT FROM THE FINAL PROPOSED DRAINAGE PATTERNS. IT IS THE CONTRACTOR'S RESPONSIBILITY TO ACCOMPLISH EROSION CONTROL FOR ALL DRAINAGE PATTERNS CREATED AT VARIOUS STAGES DURING CONSTRUCTION.
- A COPY OF THE APPROVED CONSTRUCTION PLANS MUST BE ON THE JOB SITE AT ALL TIMES THAT CONSTRUCTION IS UNDERWAY AT 1-800-428-2675.
- ALL BUILDERS SHALL BE HELD FULLY RESPONSIBLE FOR ON-SITE EROSION AND SEDIMENT CONTROL OF THEIR OWN LOTS (I.E. INSTALLATION AND MAINTENANCE OF SILT FENCE, ENTRANCE GRASSING, ETC.) BUILDERS ARE ALSO RESPONSIBLE FOR KEEPING STREETS ADJACENT TO THEIR OWN LOTS CLEAR OF SEDIMENT AND DEBRIS.
- EACH DEVELOPER/BUILDER/PROPERTY OWNER IS REQUIRED TO PREVENT RUNOFF FROM DAMAGING ADJACENT PROPERTIES.

LAND DISTURBANCE CONSTRUCTION ACTIVITY SEQUENCE

THE FOLLOWING SEQUENCES ARE TO BE IMPLEMENTED IN THE ORDER SHOWN, UNLESS INCLEMENT WEATHER, SITE CONDITIONS, REVISIONS, PRE-CONSTRUCTION CONFERENCE, ETC., DICTATES A DEVIATION FROM THIS SCHEDULE. IF A DEVIATION IS UNDERTAKEN OR ANTICIPATED, THE ENGINEER SHALL BE NOTIFIED AND THE CHANGE OF SEQUENCE SHALL BE RECORDED IN THE DAILY LOG.

PHASE 1 - CLEARING & GRUBBING PLAN

- OBTAIN AND POST COPY OF LAND DISTURBANCE PERMIT ON SITE
- SET UP A PRE-CONSTRUCTION CONFERENCE AT THE SITE WITH THE OWNER'S REPRESENTATIVE, CONTRACTOR, PROJECT DESIGN TEAM, AND COUNTY INSPECTOR TO REVIEW THE EROSION CONTROL, AND SITE WORK CONSTRUCTION DOCUMENTS REQUIREMENTS.
- SET UP A DAILY INSPECTION LOG FOR THE BMP INSPECTIONS TO BE KEPT IN THE CONSTRUCTION TRAILER.
- CONSTRUCT THE CONSTRUCTION ENTRANCES AT THE PROPOSED LOCATIONS AS SHOWN ON THE PLANS.
- DELINEATE BUFFERS AND TREE PROTECTION LIMITS WITH TREE PROTECTION FENCING AS SHOWN ON PLANS.
- FLAG AND STAKE PROPERTY LINES AND PROPERTY CORNERS, AS NECESSARY.
- INSTALL ALL SILT FENCE AS SHOWN ON PHASE 1 EROSION CONTROL PLAN (ECP).
- CLEAR AND GRUB ROADS TO AREAS FOR TEMPORARY AND PERMANENT STRUCTURAL BEST MANAGEMENT PRACTICES (BMP).
- INSTALL ROCK FILTER DAMS IN NATURAL SWALES, AS SHOWN ON THE PLANS, WITH MINIMAL DISTURBANCE TO THE ADJACENT AREA.
- CONSTRUCT ALL OTHER STRUCTURAL BMPs SHOWN ON THE PHASE 1-ECP.
- CONTRACTOR SHALL COMPLETE CLEARING AND GRUBBING FOR REMAINING AREAS OF CONSTRUCTION. ALL CLEARED MATERIAL TO BE HAULLED OFF SITE OR STOCK PILED FOR CHIPPING OR TUB GRINDING, OR BURNING, IF PERMITTED.

PHASE 2 - GRADING AND TEMPORARY VEGETATIVE PLAN

- APPLY TEMPORARY VEGETATION (D10) IN ACCORDANCE WITH PLANS AND NOTES IN THESE DOCUMENTS FOR CLEARED AREAS.
- CONSTRUCT ALL STRUCTURAL BMPs SHOWN ON THE PHASE II-ECP WHERE COMPLETION OF ROUGH GRADING IS NOT NECESSARY FOR INSTALLATION (I.E. AT TOE OF SLOPE, OTHER AREAS NOT TO BE AFFECTED BY ROUGH GRADING).
- COMMENCE WITH ROUGH GRADING ON SITE. INSTALL STRUCTURAL AND VEGETATIVE BMPs AS SHOWN ON PLANS AND IN ACCORDANCE WITH NOTES AND COMMENTS ON THESE PLANS.
- INSTALL PERMANENT DETENTION POND(S), IF APPLICABLE, AS SHOWN.
- CONSTRUCT TEMPORARY AND PERMANENT DRAINAGE STRUCTURES AS NECESSARY FOR PROPER SITE DRAINAGE AND CONVEYANCE TO THE PERMANENT PRACTICES SHOWN ON THE PHASE II-ECP. INITIAL ALL OUTLET PROTECTION BMPs CONCURRENT WITH DRAINAGE OUTFALLS.
- INSTALL INLET PROTECTION (S2) AT ALL INLET STRUCTURES. USE S202-R OR S202-RG AS SHOWN ON DETAILS.
- AS SLOPES ARE BEING CONSTRUCTED, SPREAD FERTILIZER AND GRASS SEEDS ALONG WITH RECOMMENDED MULCHING AS SOON AS FINAL GRADE IS ACHIEVED TO HELP STABILIZE THESE SLOPES.
- CONSTRUCT DIVERSION DIKES(D) WITH DRAIN DRAINS (D1) AS NEEDED AND AS SHOWN ON THE PHASE II ECP. CONSTRUCT FILTER RINGS (R) AROUND EACH TEMPORARY DOWN DRAIN INLET.
- SPREAD MATTING AND BLANKETS AND APPLY PERMANENT GRASSES TO ALL FINISHED SLOPES.
- COMMENCE FINAL GRADING OF ALL ROADS, PARKING LOTS AND BUILDING PADS.

PHASE 3 - STORMWATER MANAGEMENT AND PERMANENT VEGETATIVE PLAN

- INSTALL ALL SANITARY SEWER LINES AND REMAINING STORM DRAINS WITH OUTLET PROTECTION (S), AND/OR OTHER NECESSARY CHANNELS, STABILIZATION AS REQUIRED AT THE END OF EACH DAY OF CONSTRUCTION.
- INSTALL INLET PROTECTION (S2) AT ALL INLET STRUCTURES. S202-MAY BE INSTALLED ON INLET STRUCTURES WITH STRUCTURE TIPS IN PLACE.
- SMOOTH GRASSES AND PERMANENTLY VEGETATE DISTURBED AREAS AT COMPLETION OF CONSTRUCTION.
- INSTALL AGGREGATE (S2) AT ALL ROADWAYS.
- INSTALL CURB & GUTTER FOR ROADS AND PARKING LOTS.
- AFTER A CURING TIME OF NO LESS THAN SEVEN DAYS, CURBS SHALL BE PAVED. CURBS SHALL BE SMOOTH GRADED AND TEMPORARILY VEGETATED OR MULCHED (D10) AS SHOWN ON DETAILS.
- INSTALL UTILITIES IN ALL THE SHOULDERS. APPLY TEMPORARY STABILIZATION TO ALL AREAS DISTURBED BY UTILITY CONSTRUCTION IN ACCORDANCE WITH PLANS NOTES.
- CONSTRUCT SIDEWALKS AS SHOWN ON PLANS. AFTER A CURING TIME OF NO LESS THAN SEVEN DAYS, REMOVE FORMS AND APPLY MULCH OR VEGETATION TO HELP STABILIZE THESE SLOPES.
- PAVE ALL STREETS. APPLY SILT FENCING TO ALL MAIN ROADS THAT HAVE NOT BEEN PERMANENTLY VEGETATED IN ACCORDANCE WITH NOTES ON THESE PLANS.
- ALL SEDIMENTATION CONTROL MEASURES SHALL BE CHECKED AT THE END OF EACH DAY OF CONSTRUCTION TO BE DONE BY OTHERS. TEMPORARY SILT FENCING TO BE MAINTAINED OR REPLACED AS NECESSARY TO BE PERMANENTLY VEGETATED.
- REMOVE TEMPORARY SILT FENCING AND OTHER TEMPORARY STRUCTURAL BMPs FOLLOWING FINAL STABILIZATION AND WHEN PERMANENT VEGETATION IS ESTABLISHED TO 80% OF THE SURFACE. USE PERMANENT VEGETATIVE BMPs TO STABILIZE AREAS WHERE REMOVAL OF TEMPORARY SILT FENCING IS REQUIRED. ALL AREAS AROUND AND BETWEEN THESE PADS AND THE STREETS/PARKWAYS SHALL BE TEMPORARILY VEGETATED.
- AS SOON AS PRACTICALLY POSSIBLE, PERMANENT LANDSCAPING SHALL BE INSTALLED ALONG ALL STREETS AND ALONG ALL ADJACENT AREAS TO PROTECT THE LAND AND HELP MAINTAIN THE EFFECTS OF SEDIMENT RUNOFF INTO STATE BUFFERS OR ONTO ADJACENT PROPERTIES.
- DEVELOPER TO SUBMIT A NOTICE OF TERMINATION.

MONITORING SITE EVALUATIONS AND RECOMMENDATIONS

MONITORING SITE	TYPE OF SITE	TOTAL BASIN AREA (ACRES)	TOTAL BASIN AREA (SQ. FT.)	ONSITE BASIN AREA (ACRES)	MONITORING RECOMMENDED BY V&M	NTU LIMIT FROM PERMIT	TYPE OF RECEIVING WATERS (TROUT OR WARM)
MS-A	0	38.0	<4.9	22.0	YES	30	WARM
MS-B	0	4.0	<4.9	1.5	YES	30	WARM

SEE SHEET C-06 FOR LOCATIONS FROM APPENDIX "B" NTU TABLE FOR A WARM WATER STREAM

- KEY:
 - I- INFLOW
 - C- OUTFALL
 - RW-D: RECEIVING WATER- DOWNSTREAM OF SITE
 - RW-U: RECEIVING WATER- UPSTREAM OF SITE

THE EROSION AND SEDIMENTATION ACT OF 1975 (OCCAI2-7) REQUIRES THAT NTUS IN TROUT WATER STREAMS NOT EXCEED 10 NTU ABOVE THE INFLOW ON THE RECEIVING WATER.

ALL EROSION AND SEDIMENTATION CONTROL MEASURES TO BE INSPECTED BY THE CONTRACTOR EACH WORKING DAY. ALL STRUCTURES TO BE CLEANED OUT OR REPLACED AS PER THE "MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA" OR AS SHOWN ON THE STRUCTURAL DETAILS WITHIN THE PLANS.

- PRODUCT SPECIFIC PRACTICES:
 PETROLEUM BASED PRODUCTS - CONTAINERS FOR PRODUCTS SUCH AS FUELS, LUBRICANTS AND TARS WILL BE INSPECTED DAILY FOR LEAKS AND SPILLS. THIS INCLUDES ON-SITE VEHICLES AND MACHINERY DAILY INSPECTIONS AND REGULAR PREVENTATIVE MAINTENANCE OF SUCH EQUIPMENT. EQUIPMENT MAINTENANCE AREAS WILL BE LOCATED AWAY FROM STATE WATER, NATURAL DRAINS AND STORM WATER DRAINAGE INLETS IN ADDITION TO THE FUELING TANKS SHALL HAVE SECONDARY CONTAINMENT LINER TO PREVENT/ MINIMIZE SITE CONTAMINATION. DISCHARGE OF OILS, FUELS AND LUBRICANTS IS PROHIBITED. PROPER DISPOSAL METHODS WILL INCLUDE COLLECTION IN A SUITABLE CONTAINER AND DISPOSAL AS REQUIRED BY LOCAL AND STATE REGS.
- POINTS / FINISHES / SOLVENTS - ALL PRODUCTS WILL BE STORED IN TIGHTLY SEALED ORIGINAL CONTAINERS WHEN NOT IN USE. EXCESS PRODUCT WILL NOT BE DISCHARGED TO THE STORM WATER COLLECTION SYSTEM. EXCESS PRODUCT MATERIALS USED WITH THESE PRODUCTS AND PRODUCT CONTAINERS WILL BE DISPOSED OF ACCORDING TO MANUFACTURER SPECIFICATIONS AND RECOMMENDATIONS.
- CONCRETE TRUCK WASHING - NO CONCRETE TRUCKS WILL BE ALLOWED TO WASH OUT DISCHARGE SURPLUS CONCRETE OR DRUM WASH WATER ON-SITE.
- FERTILIZER / HERBICIDES - THESE PRODUCTS WILL BE APPLIED AT RATES THAT DON'T EXCEED THE MANUFACTURER'S SPECIFICATIONS OR ABOVE THE GUIDELINES SET FORTH IN THE CROP ESTABLISHMENT OR IN THE CROPPING MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA. ANY STORAGE OF THESE MATERIALS WILL BE UNDER HOOP IN SEALED CONTAINERS.
- BUILDING MATERIALS - NO BUILDING OR CONSTRUCTION MATERIALS WILL BE BURIED OR DISPOSED OF ON-SITE. ALL SUCH MATERIAL WILL BE DISPOSED OF IN PROPER WASTE DISPOSAL PROCEDURES.
- CRITICAL WORK ZONE EROSION CONTROL NOTES:
 SHADED AREAS SHOWN ON GRADING PHASE EROSION CONTROL PLANS REPRESENT CRITICAL WORK ZONES. AT THE END OF EACH WORK DAY, ALL SLOPES 2:1 OR STEEPER AND HIGHER THAN 5 FEET SHALL RECEIVE SURFACE ROUGHENING, POLYMERS, AND EROSION CONTROL MATTING. ADDITIONALLY, ALL FILL SLOPES SHALL RECEIVE A DIVERSION DRAIN AND TEMPORARY DOWN DRAINS ALONG THE TOP OF THE SLOPE PREVENTING DRAINAGE SPILLING OVER THE EDGE AND DOWN THE FACE OF THE SLOPE. THE TEMPORARY DOWN DRAINS SHALL BE CONSTRUCTED WITH PERFORATED STAND PIPES AT THE TOP OF THE SLOPE AND RECONNECTED EACH DAY AS THE SLOPE INCREASES IN HEIGHT.
- SPILL CLEANUP AND CONTROL PRACTICES:
 LOCAL, STATE AND MANUFACTURER'S RECOMMENDED METHODS FOR SPILL CLEANUP WILL BE CLEARLY POSTED AND PROCEDURES WILL BE MADE AVAILABLE TO SITE PERSONNEL.
 MATERIALS AND EQUIPMENT NEEDED FOR SPILL CLEANUP WILL BE KEPT IN THE MATERIAL STORAGE AREA. TYPICAL MATERIALS AND EQUIPMENT INCLUDES, BUT IS NOT LIMITED TO BROOMS, DUSTPANS, MOPS, RAGS, GLOVES, GOGGLES, GUT LITTER, SAND, SANDWICHES AND PROPERLY LABELED PLASTIC AND METAL WASTE CONTAINERS.
 SPILL PREVENTION PRACTICES AND PROCEDURES WILL BE REVIEWED AFTER A SPILL AND ADJUSTED AS NECESSARY TO PREVENT FUTURE SPILLS.
 ALL SPILLS WILL BE CLEANED UP IMMEDIATELY UPON DISCOVERY. ALL SPILLS WILL BE REPORTED AS REQUIRED BY LOCAL STATE AND FEDERAL REGULATIONS.
 FOR SPILLS THAT IMPACT SURFACE WATER (LEAVE A SHEET ON SURFACE WATER), THE NATURAL RESPONSE CENTER (NRC) WILL BE CONTACTED WITHIN 24 HOURS AT 1-800-428-2675.
 FOR SPILLS OF AN UNKNOWN AMOUNT, THE NATIONAL CENTER (NRC) WILL BE CONTACTED WITH 24 HOURS AT 1-800-428-2675.
 FOR SPILLS GREATER THAN 25 GALLONS AND NO SURFACE WATER IMPACT, THE SPILL WILL BE CLEANED UP AND LOCAL AGENCIES WILL BE CONTACTED AS REQUIRED.
- THE CONTRACTOR SHALL NOTIFY THE LICENSED PROFESSIONAL WHO PREPARED THIS PLAN IF MORE THAN 1200 GALLONS OF PETROLEUM IS STORED ON-SITE (THIS INCLUDES CAPACITIES OF EQUIPMENT) OR IF ANY ONE PIECE OF EQUIPMENT HAS A CAPACITY GREATER THAN 800 GALLONS THE CONTRACTOR WILL NEED A SPILL PREVENTION CONTAINMENT AND COUNTERMEASURES PLAN PREPARED BY THAT LICENSED PROFESSIONAL.
- ANY AMENDMENT TO THE EROSION CONTROL PLANS WHICH HAVE A SIGNIFICANT EFFECT ON BMPs WITH HYDRAULIC COMPONENT MUST BE CERTIFIED BY DESIGN PROFESSIONAL.
- ES&P PLAN IS IN COMPLIANCE WITH WASTE DISPOSAL, SANITARY SEWER AND SEPTIC TANK REGULATIONS DURING AND AFTER CONSTRUCTION ACTIVITIES AND IS AN INTEGRAL PART OF THE CONSTRUCTION ACTIVITY. CONSTRUCTION WASTE MAY NOT BE BURIED ON-SITE AND BE TAKEN TO A LANDFILL APPROVED FOR CONSTRUCTION WASTE. PORT-TO-JOINS TO BE USED AS FURNISHED AND MAINTAINED BY A LICENSEE PROVIDED, NO SEPTIC TO BE USED.

PERMIT COVERAGE

THIS PLAN HAS BEEN PREPARED TO MEET THE REQUIREMENTS UNDER THE STATE OF GEORGIA, DEPARTMENT OF NATURAL RESOURCES, ENVIRONMENTAL PROTECTION DIVISION (EPD), GENERAL PERMIT NO. GAR 10000 FOR AUTHORIZATION TO DISCHARGE UNDER THE NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES). STORM WATER DISCHARGES ASSOCIATED WITH CONSTRUCTION ACTIVITY FOR STABILIZATION OPERATIONS.

AUTHORIZED DISCHARGES

- ALL DISCHARGES OF STORM WATER ASSOCIATED WITH CONSTRUCTION ACTIVITY THAT WILL RESULT IN LAND DISTURBANCE EQUAL TO OR GREATER THAN ONE ACRE. PART I.C.1.4.
- ALL DISCHARGES COVERED BY THIS PERMIT SHALL BE COMPOSED ENTIRELY OF STORM WATER EXCEPT AS PROVIDED IN PART I.C.2 AND PART II.A.2. OF THE PERMIT. PART II.A.1.
- AUTHORIZED MIXED STORM WATER DISCHARGES: PART I.C.2
 1. THE INDUSTRIAL SOURCE OR ACTIVITY OTHER THAN CONSTRUCTION IS LOCATED ON THE SAME SITE AS THE CONSTRUCTION ACTIVITY AND IS AN INTEGRAL PART OF THE CONSTRUCTION ACTIVITY.
 2. THE STORM WATER DISCHARGES ASSOCIATED WITH INDUSTRIAL ACTIVITY FROM THE SAME SITE WHERE CONSTRUCTION ACTIVITIES ARE OCCURRING ARE CONSIDERED AS PART OF THIS PERMIT.
 3. STORM WATER DISCHARGES ASSOCIATED WITH INDUSTRIAL ACTIVITY FROM A DIFFERENT SITE WHERE INDUSTRIAL ACTIVITY OTHER THAN CONSTRUCTION IS OCCURRING, OVERSEEN BY A LICENSED NPDES STORM WATER DESIGN PROFESSIONAL, ARE NOT CONSIDERED AS PART OF THIS PERMIT.

PERMIT COVERAGE PART I.C.3

- PERMIT COVERAGE FOR STORM WATER DISCHARGES FROM CONSTRUCTION SITE ARE NOT AUTHORIZED BY THIS PERMIT.
 1. DISCHARGES THAT ARE MIXED WITH SOURCES OF NON-STORM WATER AND DISCHARGES WHICH ARE IDENTIFIED IN PART II.A.2. OF THIS PERMIT AND WHICH ARE IN COMPLIANCE WITH PART V.D.8. (NON-STORM WATER DISCHARGES) OF THIS PERMIT.
 2. DISCHARGES THAT ARE MIXED WITH SOURCES OF NON-STORM WATER AND DISCHARGES WHICH ARE IDENTIFIED IN PART II.A.2. OF THIS PERMIT AND WHICH ARE IN COMPLIANCE WITH PART V.D.8. (NON-STORM WATER DISCHARGES) OF THIS PERMIT.
 3. STORM WATER DISCHARGES ASSOCIATED WITH INDUSTRIAL ACTIVITY THAT ARE SUBJECT TO AN EXISTING NPDES INDIVIDUAL OR GENERAL PERMIT. SUCH DISCHARGES MAY BE AUTHORIZED UNDER THIS PERMIT AFTER AN EXISTING PERMIT EXPRESSLY PROVIDES THE EXISTING PERMIT DOES NOT ESTABLISH NUMERICAL LIMITATIONS FOR SUCH DISCHARGES.
 4. STORM WATER DISCHARGES FROM CONSTRUCTION SITES THAT THE DIRECTOR (EPD) HAS DETERMINED TO BE OR MAY BE REASONABLY EXPECTED TO BE CONTRIBUTING TO A VIOLATION OF A WATER QUALITY STANDARD.
- WHERE A RELEASE CONTAINING A HAZARDOUS SUBSTANCE IN AN AMOUNT EQUAL TO OR IN EXCESS OF A REPORTING QUANTITY ESTABLISHED UNDER EITHER GEORGIA SOLID OR HAZARDOUS MATERIAL SPILLS OR RELEASES ACT (O.C.G.A. §§12-14-21 ET SEQ.) OR CERCLA (42 U.S.C. §9601 ET SEQ.) IS RELEASED DURING THE PERMIT TERM, THE PERMITTEE IS REQUIRED TO NOTIFY THE FOLLOWING AGENCIES IN ACCORDANCE WITH THE ABOVE MENTIONED REGULATIONS AS SOON AS HE HAS KNOWLEDGE OF THE DISCHARGE. EPA AT (404) 686-4883 OR (800) 241-4115 THE NATIONAL RESPONSE CENTER (NRC) AT (800) 424-8662. PART III.1.
- THIS PERMIT DOES NOT AUTHORIZE THE DISCHARGE OF HAZARDOUS SUBSTANCES OR OIL RESULTING FROM AN ON-SITE SPILL. PART III.2.

WATER QUALITY COMPLIANCE PART I.C.4

ALL DISCHARGES AUTHORIZED BY THIS PERMIT SHALL NOT CAUSE VIOLATIONS OF GEORGIA'S IN-STREAM WATER QUALITY STANDARDS AS PROVIDED BY THE RULES AND REGULATIONS FOR WATER QUALITY CONTROL, CHAPTER 391-3-6-03.

DISTURBANCE ON THIS SITE IS MORE THAN 1.0 AC AND WILL REQUIRE NPDES TESTING AND INSPECTIONS.

THIS DOES NOT, HOWEVER, RELIEVE THE DEVELOPER AND CONTRACTORS FROM ANY ADDITIONAL BMP AND EROSION CONTROL MEASURES, IMPLEMENTATION AND INSPECTIONS, PER THE "MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA, LATEST EDITION.

THERE ARE STATE WATERS ON OR WITHIN 200 FT OF THIS PROPERTY

DESIGN PROFESSIONAL'S STATEMENT

I CERTIFY UNDER PENALTY OF LAW THAT THIS PLAN WAS PREPARED AFTER A SITE VISIT TO THE AREA DESCRIBED HEREIN BY MYSELF OR MY AUTHORIZED AGENT, UNDER MY DIRECT SUPERVISION.

DATE: 05/06/20
 SIGNATURE: [Signature]
 LEVEL II CERTIFICATION # 000005748

- OFF-SITE VEHICLE TRACKING:
 A STABILIZED CONSTRUCTION EXIT HAS BEEN PROVIDED TO HELP REDUCE VEHICLE TRACKING OF SEDIMENT. SEE SHEET C-4.1 AND C-4.2 FOR CONSTRUCTION EXIT LOCATION AND DETAILS. THE PAVED STREET ADJACENT TO THE SITE EXIT WILL BE INSPECTED DAILY FOR TRACKING OF MUD, DIRT OR ROCK. QUAD TRUCKS HAULING MATERIAL FROM THE CONSTRUCTION SITE WILL BE COVERED WITH TARPULIN.
- HAZARDOUS WASTE:
 ALL HAZARDOUS WASTE MATERIALS WILL BE DISPOSED AT IN THE MANNER SPECIFIED BY LOCAL, STATE, AND/OR FEDERAL REGULATIONS OR BY THE MANUFACTURER OF SUCH PRODUCTS. THE JOB SITE SUPERINTENDENT, WHO WILL ALSO BE RESPONSIBLE FOR SEEING THAT THESE PRACTICES ARE MAINTAINED, WILL BE REQUIRED TO MAINTAIN AND INSPECT THE SITE FOR HAZARDOUS WASTE SHEETS (MSDS) FOR EACH MATERIAL. HAZARDOUS PROPERTIES THAT IT USED ON THE JOB SITE WILL BE OBTAINED AND USED FOR THE PROPER MANAGEMENT OF POTENTIAL WASTES THAT MAY RESULT FROM THE USE OF SUCH PRODUCTS. THE IMMEDIATE AREA WHERE SUCH PRODUCT IS STORED AND/OR USED AND ANOTHER COPY OF EACH MSDS WILL BE MAINTAINED IN THE ES&P FILE AT THE JOB SITE CONSTRUCTION TRAILER OFFICE. EACH EMPLOYEE WHO MUST HANDLE A SUBSTANCE WITH HAZARDOUS PROPERTIES WILL BE INSTRUCTED ON THE USE OF MSDS SHEETS AND THE SPECIFIC INFORMATION IN THE APPLICABLE MSDS SHEETS.
 THE CONTRACTOR WILL IMPLEMENT THE SPILL PREVENTION CONTROL AND COUNTERMEASURES (SPOC) PLAN FOUND WITHIN THIS ES&P AND WILL TRAIN ALL PERSONNEL IN THE PROPER CLEANUP AND HANDLING OF SPILLED MATERIALS. NO SPILLED HAZARDOUS MATERIALS OR HAZARDOUS WASTES WILL BE ALLOWED TO COME IN CONTACT WITH STORMWATER DISCHARGES. IF SUCH CONTACT OCCURS, THE STORMWATER DISCHARGE WILL BE CONTAINED ON-SITE UNTIL APPROPRIATE FEDERAL AND STATE REGULATIONS ARE TAKEN TO DISPOSE OF SUCH CONTAMINATED STORMWATER. IT SHALL BE THE RESPONSIBILITY OF THE JOB SITE SUPERINTENDENT TO PREVENT TRAINS FROM SPILLING, THE USE OF THE SPOC PLAN.
 SANITARY WASTES:
 A MINIMUM OF PORTABLE SANITARY UNIT WILL BE PROVIDED FOR EVERY TEN (10) WORKERS ON THE SITE. ALL SANITARY WASTE WILL BE COLLECTED FROM THE PORTABLE UNITS A MINIMUM OF ONE TIME PER WEEK BY A LICENSED PORTABLE FACILITY PROVIDER IN COMPLETE COMPLIANCE WITH LOCAL AND STATE REGULATIONS.
 ALL SANITARY WASTE UNITS WILL BE LOCATED IN ONE AREA WHERE THE LIKELIHOOD OF THE UNIT CONTRIBUTING TO STORM WATER DISCHARGE IS NEGLIGIBLE. ADDITIONAL CONTAINMENT BMPs MUST BE IMPLEMENTED, SUCH AS GRASSING OR SPECIALLY DESIGNED PLANTING, TO STABILIZE AREAS AROUND THE BASE. TO PREVENT WASTES FROM CONTRIBUTING TO STORMWATER DISCHARGES, THE LOCATION OF SANITARY WASTE UNITS MUST BE IDENTIFIED ON THE EROSION CONTROL PLAN GRADING PHASE SHEET C-4B BY THE CONTRACTOR ONCE THE LOCATION HAS BEEN DETERMINED.
 SANITARY WASTE WILL BE PROVIDED BY MUNICIPAL AUTHORITY'S SEPTIC SYSTEM AT THE COMPETITION OF THE PROJECT.
 833 - NO WASTE WILL BE DISPOSED OF INTO STORM WATER INLETS OR WATERS OF THE STATE.
 WASTE MATERIALS: ALL WASTE MATERIALS WILL BE COLLECTED AND STORED IN A SECURELY COVERED DUMPSTER. THE DUMPSTER WILL MEET ALL SOLID WASTE MANAGEMENT REGULATIONS. THE DUMPSTER SHALL BE MAINTAINED AND KEPT FULLY OPERATIONAL. THE DUMPSTER WILL BE EMPTED A MINIMUM OF ONCE PER WEEK OR MORE OFTEN IF NECESSARY AND IT SHALL BE MAINTAINED AND KEPT FULLY OPERATIONAL. NO CONSTRUCTION WASTE WILL BE BURIED ON-SITE.
 ALL PERSONNEL WILL BE INSTRUCTED ON PROPER PROCEDURES FOR WASTE DISPOSAL. ONCE STARTED, THESE PRACTICES WILL BE POSTED AT THE JOB SITE AND THE CONTRACTOR WILL BE RESPONSIBLE FOR SEEING THAT THESE PROCEDURES ARE MAINTAINED.
- STORMWATER SAMPLING - SAMPLE ANALYSIS:
 THE CONTRACTOR SHALL FOLLOW THE NPDES STORM WATER SAMPLING GUIDANCE DOCUMENT TITLED "NPDES STORM WATER SAMPLING GUIDANCE DOCUMENT" (EPA 833-B-92-001).
 STORM WATER IS TO BE SAMPLED FOR NPDES COMPLIANCE AT THE OUTFALL LOCATION. A DISCHARGE OF STORM WATER RUNOFF FROM DISTRIBUTED AREAS WHERE BEST MANAGEMENT PRACTICES HAVE BEEN PROPERLY DESIGNED, INSTALLED, AND MAINTAINED SHALL CONSTITUTE A SEPARATE VIOLATION FOR EACH DAY OF SUCH PRACTICE. THE VALUE OF THE DISCHARGE EXCEEDING 50% OF THE VALUE THAT WAS SELECTED FROM THE NPDES STORM WATER SAMPLING GUIDANCE DOCUMENT. ACCESS TO ALL DISCHARGE LOCATIONS FOR THE PROJECT SITE, THE SURFACE WATER DRAINAGE, AND RECEIVING WATER WHICH SUPPORTS WARM WATER FISHERIES.

COPIES OF ALL TO OWNER

- Each day of construction activity has taken place at the primary permittee's site, the certified professional provided to the primary permittee shall inspect: (a) all areas at the primary permittee's site where permittee products are stored, used, or applied for spills and leaks from vehicles and equipment and (b) all locations at the primary permittee's site where vehicles enter and exit the construction site. Termination is submitted.
- Each day of construction activity has taken place at the primary permittee's site, the certified professional provided to the primary permittee shall inspect: (a) all areas at the primary permittee's site where permittee products are stored, used, or applied for spills and leaks from vehicles and equipment and (b) all locations at the primary permittee's site where vehicles enter and exit the construction site. Termination is submitted.
- Each day of construction activity has taken place at the primary permittee's site, the certified professional provided to the primary permittee shall inspect: (a) all areas at the primary permittee's site where permittee products are stored, used, or applied for spills and leaks from vehicles and equipment and (b) all locations at the primary permittee's site where vehicles enter and exit the construction site. Termination is submitted.
- Each day of construction activity has taken place at the primary permittee's site, the certified professional provided to the primary permittee shall inspect: (a) all areas at the primary permittee's site where permittee products are stored, used, or applied for spills and leaks from vehicles and equipment and (b) all locations at the primary permittee's site where vehicles enter and exit the construction site. Termination is submitted.
- Each day of construction activity has taken place at the primary permittee's site, the certified professional provided to the primary permittee shall inspect: (a) all areas at the primary permittee's site where permittee products are stored, used, or applied for spills and leaks from vehicles and equipment and (b) all locations at the primary permittee's site where vehicles enter and exit the construction site. Termination is submitted.
- Each day of construction activity has taken place at the primary permittee's site, the certified professional provided to the primary permittee shall inspect: (a) all areas at the primary permittee's site where permittee products are stored, used, or applied for spills and leaks from vehicles and equipment and (b) all locations at the primary permittee's site where vehicles enter and exit the construction site. Termination is submitted.
- Each day of construction activity has taken place at the primary permittee's site, the certified professional provided to the primary permittee shall inspect: (a) all areas at the primary permittee's site where permittee products are stored, used, or applied for spills and leaks from vehicles and equipment and (b) all locations at the primary permittee's site where vehicles enter and exit the construction site. Termination is submitted.
- Each day of construction activity has taken place at the primary permittee's site, the certified professional provided to the primary permittee shall inspect: (a) all areas at the primary permittee's site where permittee products are stored, used, or applied for spills and leaks from vehicles and equipment and (b) all locations at the primary permittee's site where vehicles enter and exit the construction site. Termination is submitted.
- Each day of construction activity has taken place at the primary permittee's site, the certified professional provided to the primary permittee shall inspect: (a) all areas at the primary permittee's site where permittee products are stored, used, or applied for spills and leaks from vehicles and equipment and (b) all locations at the primary permittee's site where vehicles enter and exit the construction site. Termination is submitted.
- Each day of construction activity has taken place at the primary permittee's site, the certified professional provided to the primary permittee shall inspect: (a) all areas at the primary permittee's site where permittee products are stored, used, or applied for spills and leaks from vehicles and equipment and (b) all locations at the primary permittee's site where vehicles enter and exit the construction site. Termination is submitted.
- Each day of construction activity has taken place at the primary permittee's site, the certified professional provided to the primary permittee shall inspect: (a) all areas at the primary permittee's site where permittee products are stored, used, or applied for spills and leaks from vehicles and equipment and (b) all locations at the primary permittee's site where vehicles enter and exit the construction site. Termination is submitted.
- Each day of construction activity has taken place at the primary permittee's site, the certified professional provided to the primary permittee shall inspect: (a) all areas at the primary permittee's site where permittee products are stored, used, or applied for spills and leaks from vehicles and equipment and (b) all locations at the primary permittee's site where vehicles enter and exit the construction site. Termination is submitted.
- Each day of construction activity has taken place at the primary permittee's site, the certified professional provided to the primary permittee shall inspect: (a) all areas at the primary permittee's site where permittee products are stored, used, or applied for spills and leaks from vehicles and equipment and (b) all locations at the primary permittee's site where vehicles enter and exit the construction site. Termination is submitted.
- Each day of construction activity has taken place at the primary permittee's site, the certified professional provided to the primary permittee shall inspect: (a) all areas at the primary permittee's site where permittee products are stored, used, or applied for spills and leaks from vehicles and equipment and (b) all locations at the primary permittee