



STAGE 4
 SHIFT EB TRAFFIC BACK TO EB LANE AS SHOWN
 USE CIRCULATING TRAFFIC AT ROUNDABOUT
 CONSTRUCT PERMANENT PAVEMENT AS SHOWN THROUGH 19MM LIFT
 CONSTRUCT DRAINAGE AS SHOWN
 REMOVE TEMPORARY PAVEMENT FROM PREVIOUS STAGES
 COMPLETE SHOULDERS AND DITCHES WHERE TEMPORARY PAVEMENT USED TO BE
 COMPLETE MEDIAN AND ROUNDABOUT APRON/CENTRAL ISLAND AS SHOWN

ESMT FOR CONSTRUCTION & MAINTENANCE OF SLOPES

LEGEND

PAVEMENT REMOVAL	
TEMPORARY CONSTRUCTION PAVEMENT	
PERMANENT CONSTRUCTION	
CONCRETE MEDIAN CONSTRUCTION	
MILL & OVERLAY CONSTRUCTION	
OPEN LANES OF TRAFFIC	

Kimley»Horn

Engineering, Planning, and Environmental Consultants
 Suite 350, 3930 East Jones Bridge Road
 Peachtree Corners, Georgia 30092



REVISION DATES

NO.	DATE	DESCRIPTION

CONSTRUCTION STAGING PLAN
1-85 @ SR 18 & SR 18 @ SR 103
STAGE 4

CHECKED:	DATE:	DRAWING No.
BACKCHECKED:	DATE:	19-0126
CORRECTED:	DATE:	
VERIFIED:	DATE:	