


DECK SECTION - STAGE III

NOTE: SPAN 3 AND 4 BEAMS SHOWN. SEE DECK SECTIONS FOR SPAN 1 AND 2 BEAMS.

CONSTRUCTION SEQUENCE


- STAGE III:
1. CONSTRUCT THE SOUTH PORTION OF NEW BRIDGE.
- STAGE IV:
1. REMOVE TEMPORARY BARRIER.
 2. PLACE TRAFFIC BARRELS AS SHOWN.
 3. SHIFT AND MAINTAIN ONE 12'-0" LANE OF TRAFFIC IN EACH DIRECTION AS SHOWN.
 4. CONSTRUCT THE MEDIAN ON NEW BRIDGE.
 5. REMOVE ALL CHANNELIZING DEVICES AND OPEN COMPLETED BRIDGES TO TRAFFIC.

NOTE: COORDINATE THE AFOREMENTIONED SEQUENCE WITH ROADWAY OPERATIONS, SEE ROADWAY PLANS. IN LIEU OF THE ABOVE CONSTRUCTION SEQUENCE, THE CONTRACTOR MAY SUBMIT A PROPOSED CONSTRUCTION SEQUENCE FOR APPROVAL BY THE ENGINEER.



DECK SECTION - STAGE IV

* - SPANS 3 AND 4
 ** - SPANS 1 AND 2
 *** - WIDTHS SHOWN TYP. SPANS 2, 3, AND 4.
 SPAN 1 VARIES, SEE DECK PLAN.



FINAL DECK SECTION

Order Plans @

1 INCH WHEN PRINTED FULL SIZE

INFRASTRUCTURE CONSULTING & ENGINEERING
 4940 PEACHTREE INDUSTRIAL BLVD., SUITE 310
 NORCROSS, GEORGIA 30071

DRAWING NO. 35-0004
 BRIDGE SHEET 4 OF 34

BRIDGE NO. 1		GEORGIA	
DEPARTMENT OF TRANSPORTATION			
ENGINEERING DIVISION-OFFICE OF BRIDGES AND STRUCTURES			
CONSTRUCTION SEQUENCE			
SR 18 OVER LONG CANE CREEK			
TROUP COUNTY		0013999	
SCALE: 3/16" = 1'-0"		NOVEMBER 2020	
DESIGNED	SAW	CHECKED	DVW
DRAWN	SSD	DESIGN GROUP	DPD
REVIEWED	DLC/SKG	APPROVED	WMD