



Order Plans

WATERLINE.COM

- PHASE 3 SEQUENCING NOTES**
1. INSTALL INLET PROTECTION AT ALL INLETS.
DIVERSION DITCHES SHALL BE ADJUSTED TO MEET SITE CONSTRUCTION NEEDS LEADING TO EITHER SLOPE DRAINS OR SEDIMENT TRAPS.
 3. INSTALL AGGREGATE BASE COURSE, CONCRETE CURB AND PAVEMENT FOR PARKING LOT AND CONCOURSE. THE LOCATION OF A CONCRETE WASHOUT AREA SHALL BE APPROVED BY THE OWNER AND SITE INSPECTOR.
 4. AFTER FINAL GRADING OF THE SITE, COMMENCE INSTALLATION OF LANDSCAPE MATERIAL AND SEEDING. TEMPORARY SEEDING MUST BE INSTALLED IN ACCORDANCE WITH STATE REQUIREMENTS. (REFER TO THE STATE GROUND STABILIZATION SCHEDULE).
 5. REMOVE ANY EXCESS OR STOCKPILED FILL MATERIAL INCLUDING REMAINING TOPSOIL. NOTIFY OWNER PRIOR TO RELOCATION.
 6. INSTALL EROSION CONTROL BLANKETS AS SHOWN ON THE PLAN IN ACCORDANCE WITH THE STATE REQUIREMENTS.
 7. REMOVE TEMPORARY CONSTRUCTION ENTRANCE/EXIT FOLLOWING PLACEMENT OF AGGREGATE BASE COURSE FOR ROADWAY. IF NOT PLACED IN A PAVED AREA, THE CONSTRUCTION ENTRANCE MAY REMAIN UNTIL AFTER ASPHALT PAVEMENT INSTALLATION.
 8. TRANSITION / ELIMINATE SEDIMENT TRAP/BASIN UPON INSTALLATION OF DRAINAGE SYSTEM AND FINAL STABILIZATION. TRANSITION / ELIMINATION OF A SEDIMENT TRAP REMOVAL IS SUBJECT TO APPROVAL OF SC DHEC AND ENGINEER OF RECORD. FOLLOWING FINAL GRADING OPERATION WITHIN THE DRY DETENTION AREAS, SOD SHALL BE INSTALLED ALONG THE BANKS AND BOTTOM OF THE DRY DETENTION AREAS.
 9. CONSTRUCT SAND FILTER ONLY AFTER SITE NEARS FINAL STABILIZATION AND UPON APPROVAL OF SCDHEC FIELD INSPECTOR OR ENGINEER OF RECORD.
 10. CONTACT SCDHEC AND THE ENGINEER OF RECORD TO CONDUCT FINAL SITE INSPECTION UPON FINAL STABILIZATION OF SITE AND ESTABLISHMENT OF VEGETATION.
 11. REMOVE SILT FENCING ONLY AFTER ALL EXPOSED SURFACES ARE FULLY STABILIZED.
 12. FILE THE NOTICE OF TERMINATION TO SCDHEC.

- GENERAL NOTES**
1. SEE SHEETS L-504 THRU L-508 FOR EROSION & SEDIMENT CONTROL DETAILS.
 2. SEE SHEET L-505 FOR SCDHEC STANDARD EROSION & SEDIMENT CONTROL NOTES.
 3. SEE SHEET L-500 FOR DRAINAGE PIPE AND STRUCTURE INFORMATION.
 4. SEE SHEET G-003 FOR ADDITIONAL EC NOTES.

LEGEND

EXISTING		EROSION		DRAINAGE STRUCTURES W/ INLET PROTECTION	
	TREE (6" OR LARGER)		LIMITS OF DISTURBANCE		DRAINAGE STRUCTURE
	SIGN		SILT FENCE		Basin Overflow Structure
	FIBER OPTICS MANHOLE		SILTY SEDIMENT ROCK OUTLET W/ SEDIMENT TUBE		HYDRODYNAMIC SEPARATOR (WATER QUALITY STRUCTURE)
	FIBER OPTICS BOX		BASIN WEIR ELEVATION		BAFFLE
	UTILITY POLE		BASIN BOTTOM ELEVATION		STORM MANHOLE
	FIRE HYDRANT		RISER PIPE (PRINCIPLE SPILLWAY)		OUTLET PIPE
	WATER METER		EROSION CONTROL BLANKET		UNDERDRAIN
	WATER LINE		CLASS B RIP RAP APRON AT OUTLET PIPE		TREE LINE
	UNDERGROUND ELECTRIC				
	OVERHEAD ELECTRIC				
	UNDERGROUND FIBER OPTICS				
	GAS LINE				
	TREE LINE				
	VEGETATION				
	TEMPORARY BENCHMARK				

Proj. No.: 80703
Date: 10/09/2020
Sheet Name:
Erosion & Sediment Control Plan - Phase 3

Lancaster County, South Carolina
Heath Springs Soccer Complex
200 Boyd Faile Road
Heath Springs, SC 29058