



Order Plans

**PHASE 3 SEQUENCING NOTES**

1. MAINTAIN INLET PROTECTION AT ALL INLETS.
2. DIVERSION DITCHES SHALL BE ADJUSTED TO MEET SITE CONSTRUCTION NEEDS LEADING TO EITHER SLOPE DRAINS OR SEDIMENT TRAPS.
3. INSTALL REMAINDER OF DRAINAGE STRUCTURES AND PIPES, AGGREGATE BASE COURSE, CONCRETE CURB AND PAVEMENT FOR PARKING LOT AND CONCOURSE. THE LOCATION OF A CONCRETE WASHOUT AREA SHALL BE APPROVED BY THE OWNER AND SITE INSPECTOR.
4. AFTER FINAL GRADING OF THE SITE, COMMENCE INSTALLATION OF LANDSCAPE MATERIAL AND SEEDING. TEMPORARY SEEDING MUST BE INSTALLED IN ACCORDANCE WITH STATE REQUIREMENTS. (REFER TO THE STATE GROUND STABILIZATION SCHEDULE)
5. REMOVE ANY EXCESS OR STOCKPILED FILL MATERIAL INCLUDING REMAINING TOPSOIL. NOTIFY OWNER PRIOR TO RELOCATION.
6. INSTALL EROSION CONTROL BLANKETS AS SHOWN ON THE PLAN IN ACCORDANCE WITH THE STATE REQUIREMENTS.
7. REMOVE TEMPORARY CONSTRUCTION ENTRANCE/EXIT FOLLOWING PLACEMENT OF AGGREGATE BASE COURSE FOR ROADWAY. IF NOT PLACED IN A PAVED AREA, THE CONSTRUCTION ENTRANCE MAY REMAIN UNTIL AFTER ASPHALT PAVEMENT INSTALLATION.
8. TRANSITION/ ELIMINATE SEDIMENT TRAPS UPON INSTALLATION OF DRAINAGE SYSTEM AND FINAL STABILIZATION. TRANSITION/ ELIMINATION OF A SEDIMENT TRAP REMOVAL IS SUBJECT TO APPROVAL OF SC DHEC AND ENGINEER OF RECORD. FOLLOWING FINAL GRADING OPERATION WITHIN THE DRY DETENTION AREAS, SOD SHALL BE INSTALLED ALONG THE BANKS AND BOTTOM OF THE DRY DETENTION AREAS.
9. CONTACT SC DHEC AND THE ENGINEER OF RECORD TO CONDUCT FINAL SITE INSPECTION UPON FINAL STABILIZATION OF SITE AND ESTABLISHMENT OF VEGETATION.
10. REMOVE SILT FENCING ONLY AFTER ALL EXPOSED SURFACES ARE FULLY STABILIZED.
11. FILE THE NOTICE OF TERMINATION TO SC DHEC.

**GENERAL NOTES**

1. SEE SHEET G-003 FOR ADDITIONAL EC NOTES.
2. SEE SHEETS L-504 THRU L-507 FOR EROSION & SEDIMENT CONTROL DETAILS.
3. SEE SHEET L-505 FOR SC DHEC STANDARD EROSION & SEDIMENT CONTROL NOTES.

**LEGEND**

EXISTING		NEW	
	TREE (6" OR LARGER)		LIMITS OF DISTURBANCE
	SIGN		SILT FENCE
	FIBER OPTICS MANHOLE		SILT FENCE ROCK OUTLET
	FIBER OPTICS BOX		SEDIMENT BASIN
	UTILITY POLE		SEDIMENT TRAP
	FIRE HYDRANT		BASIN WEIR ELEVATION
	WATER METER		BASIN BOTTOM ELEVATION
	WATER LINE		BAFFLE
	UNDERGROUND ELECTRIC		RISER PIPE (PRINCIPLE SPILLWAY)
	OVERHEAD ELECTRIC		OUTLET PIPE
	UNDERGROUND FIBER OPTICS		BAFFLE
	GAS LINE		EROSION CONTROL BLANKET
	TREE LINE		DRAINAGE STRUCTURES W/ INLET PROTECTION
	VEGETATION		BASIN OVERFLOW STRUCTURE
	TEMPORARY BENCHMARK		HYDRODYNAMIC SEPARATOR (WATER QUALITY STRUCTURE)
			STORM MANHOLE
			DRAINAGE PIPE
			UNDERDRAIN
			CLASS B RIP RAP APRON AT OUTLET PIPE
			TREE LINE

Proj. No.: 80702  
Date: 10/13/2020

Sheet Name:  
Erosion & Sediment Control Plan - Phase 3

**L-503**

Lancaster County, South Carolina  
**Indian Land Soccer Complex**

10167 Harrisburg Road  
Indian Land, SC 29707