

EROSION CONTROL NARRATIVE

THE TOTAL PROJECT AREA IS 468 ACRES.
 PHASE 2 CONSTRUCTION CONSISTS OF A MAXIMUM OF 6.20 ACRES OF DISTURBANCE (SUCH AS 5.2% OF THE TOTAL SITE).
 PHASE 3 INTERMEDIATE PHASE BOUNDARY SEDIMENT STORAGE (SP19) REQUIRED DURING CONSTRUCTION OF THE NEW GYMNASIUM BUILDING NORTH PARKING LOT AND SITE IMPROVEMENTS WEST OF THE GYM ADJACENT TO THE STADIUM. SEDIMENT TRAPS PROVIDED WITH THE INITIAL PHASE WITHIN THE LIMITS OF THE BUILDING PAD SHALL BE MAINTAINED UNTIL ADJACENT STORM INLETS WITH SEDIMENT TRAPS ARE IN PLACE AND THE BUILDING PAD IS BEING CONSTRUCTED.
 ONCE THE PERMITTER STORM INLETS ARE IN PLACE, SEDIMENT STORAGE WILL PRIMARILY BE PROVIDED WITH NLET SEDIMENT TRAPS (S20).
 CONTRACTOR SHALL INSPECT SP19 DAILY TO ENSURE THEY ARE PROPERLY MAINTAINED AND PROVIDE ADEQUATE STORAGE CAPACITY.
 ALL DISTURBED AREAS SHALL BE STABILIZED AS SOON AS POSSIBLE TO MINIMIZE DISTURBED AREAS REFER TO SHEET C401 FOR FINAL STABILIZATION REQUIREMENTS.

GENERAL EROSION NOTES

1. NOTIFY CITY/COUNTY INSPECTORS 24 HOURS BEFORE BEGINNING OF EVERY CONSTRUCTION PHASE.
2. ALL DISTURBED AND TREE SAVE AREAS SHALL BE CLEARLY IDENTIFIED BY FLAGGING AND/OR FENCING PRIOR TO COMMENCEMENT OF ANY LAND DISTURBANCE.
3. THE INSTALLATION OF EROSION AND SEDIMENTATION CONTROL MEASURES AND CONSTRUCTION ON THE SITE AND MAINTAINED UNTIL PERMANENT GROUND COVER IS ESTABLISHED.
4. ALL SEDIMENT BARRIERS SHALL BE INSTALLED PRIOR TO ANY GRADING.
5. SEDIMENT BARRIER DEVICES SHALL BE INSPECTED AND REPAIRED OR REPLACED DAILY. ANY ACCUMULATED SEDIMENT SHALL BE REMOVED AND SPREAD ON SITE.
6. ALL DISTURBED AREAS SHALL BE GRAZED AS SOON AS CONSTRUCTION PHASE PERMITS.

SWCC REQUIRED NOTES

THE DESIGN PROFESSIONAL WHO PREPARED THE SWCC PLAN IS TO INSPECT THE INSTALLATION OF THE INITIAL SEDIMENT STORAGE REQUIREMENTS AND PERMITTER CONTROL (SP19) WITHIN 1 DAYS AFTER INSTALLATION.
 NON-EXEMPT ACTIVITIES SHALL NOT BE CONDUCTED WITHIN THE 25 OR 50-FOOT UNDISTURBED STRIP BUFFERS AS MEASURED FROM THE POINT OF UNDISTURBED VEGETATION OR WITHIN 25 FEET OF THE COASTAL MARSH AND BUFFER AS MEASURED FROM THE JURISDICTIONAL DISTURBANCE LINE UNLESS FIRST ACQUIRING THE NECESSARY PERMITS AND PERMITS.
 AMENDMENTS / REVISIONS TO THE SWCC PLAN WHICH HAVE A SIGNIFICANT EFFECT ON SP19 WITH A HYDRAULIC COMPONENT MUST BE CERTIFIED BY THE DESIGN PROFESSIONAL.
 WASTE MATERIALS SHALL NOT BE DISCHARGED TO WATERS OF THE STATE EXCEPT AS AUTHORIZED BY A SECTION 401 PERMIT.
 THE ESCAPE OF SEDIMENT FROM THE SITE SHALL BE PREVENTED BY THE INSTALLATION OF EROSION AND SEDIMENTATION CONTROL MEASURES AND PRACTICES PRIOR TO LAND DISTURBING ACTIVITIES.
 EROSION CONTROL MEASURES WILL BE MAINTAINED AT ALL TIMES IF FILL IMPLEMENTATION OF THE APPROVED PLAN DOES NOT PROVIDE FOR EFFECTIVE EROSION CONTROL. ADDITIONAL EROSION AND SEDIMENTATION CONTROL MEASURES SHALL BE IMPLEMENTED TO CONTROL OR TREAT THE SEDIMENT SOURCE.
 ANY DISTURBED AREA LEFT EXPOSED FOR A PERIOD GREATER THAN 14 DAYS SHALL BE STABILIZED WITH MULCH OR TEMPORARY BEEDING.


GSWCC LEVEL 2 CERTIFICATIONS

I CERTIFY UNDER PENALTY OF LAW THAT THIS PLAN WAS PREPARED AFTER A SITE VISIT TO THE LOCATION DESCRIBED HEREIN BY MYSELF OR BY AN AUTHORIZED AGENT UNDER MY SUPERVISION.
 I CERTIFY THAT THE PERMITTED EROSION, SEDIMENTATION AND POLLUTION CONTROL PLAN PROVIDES FOR AN APPROPRIATE AND COMPREHENSIVE SYSTEM OF BEST MANAGEMENT PRACTICES REQUIRED BY THE GEORGIA WATER QUALITY CONTROL ACT AND THE CURRENT MANUAL FOR EROSION AND SEDIMENT CONTROL IN GEORGIA'S MANUAL IS PUBLISHED BY THE STATE SOIL AND WATER CONSERVATION COMMISSION AS OF JANUARY OF THE YEAR IN WHICH THE LAND-DISTURBING ACTIVITY WAS PERMITTED. PROVIDES FOR THE SAMPLING OF THE RECEIVING WATERBODY FOR THE SAMPLING OF THE STORM WATER OUTFALLS AND THAT THE DESIGNED SYSTEM OF BEST MANAGEMENT PRACTICES AND SAMPLING METHODS IS EXPECTED TO MEET THE REQUIREMENTS CONTAINED IN THE GENERAL NOTES PERTAINING TO OUR WORK.
 DATED: 11-01-2018
 CHAD A. WORD
 DESIGN PROFESSIONAL, STATE OF GEORGIA
 EXPIRATION DATE: 3-31-2021
 COMPANY: BREEDELOVE LAND PLANNING, INC.

REFER TO SHEET C401 FOR UNIFORM CODING SYSTEM
 REFER TO SHEET C400/C401 FOR EROSION CONTROL GENERAL NOTES
 REFER TO C100 FOR NPDES SAMPLING LOCATIONS

24-HR CONTACT INFORMATION

CHAD A. WORD
 FULTON COUNTY SCHOOLS
 OWNER'S REPRESENTATIVE
 470-254-3355



CAUTION

THE UTILITIES SHOWN ARE SHOWN FOR THE CONTRACTOR'S CONVENIENCE ONLY. THESE MAY BE OTHER UTILITIES NOT SHOWN ON THESE PLANS. DESIGN PROFESSIONAL ASSUMES NO RESPONSIBILITY FOR THE LOCATIONS SHOWN AND IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO VERIFY THE LOCATIONS OF UTILITIES WITHIN THE LIMITS OF THE WORK. DAMAGE TO EXISTING UTILITIES BY THE CONTRACTOR FROM HIS OPERATIONS SHALL BE THE SOLE RESPONSIBILITY OF THE CONTRACTOR.



Know what's below.
 Call before you dig.
 Dial 811
 Or Call 800-282-7411

CONTRACTOR SHALL BE RESPONSIBLE TO SECURE THE SERVICES OF A PRIVATE UTILITY LOCATOR PRIOR TO THE BEGINNING OF CONSTRUCTION. CONTRACTOR SHALL PAY FOR SAID SERVICES. CONTRACTOR SHALL IMMEDIATELY REPAIR ALL UTILITIES DAMAGED BY CONSTRUCTION ACTIVITIES AT NO ADDITIONAL COST TO THE OWNER.

CONTRACTOR SHALL BE RESPONSIBLE FOR CORRECTION OF BACKFILL OF PRIVATE UTILITY TRENCH WITHIN SITE WORK LIMITS. THIS INCLUDES REINFORCED DVA AND BACKFILLED BY LOCAL UTILITIES SUCH AS POWER, GAS, TELEPHONE, ETC. CONTRACTOR SHALL PROVIDE ADDITIONAL BACKFILL AND CORRECTION AS NECESSARY IF SETTLEMENT OCCURS.



CHAPMAN GRIFFIN LANIER SUSSENBACH ARCHITECTS
 400 Galleria Pkwy, Suite 100, Atlanta, GA 30339
 Phone: 404.733.5493



DATE	NO.	DESCRIPTION
03/28/18	001	GOOD: PRELIMINARY SUBMITTAL
06/18/18	002	GOOD: CONSTRUCTION DOCUMENTS
09/17/18	003	GOOD: PERMIT SET
10/2/18	004	GOOD: SUBMITTAL FOR PROGRAMMING
11/01/18		

DOE FACILITY CODE 680-3086
 RIVERWOOD HIGH SCHOOL - PHASE 3-8
 AUDITORIUM/GYMNASIUM ADDITION
 5900 RAIDER DRIVE NW SANDY SPRINGS, GA 30228
 FULTON COUNTY SCHOOLS REF NO. 411-19

CHAPMAN GRIFFIN LANIER SUSSENBACH ARCHITECTS
 400 Galleria Pkwy, Suite 100, Atlanta, GA 30339
 Phone: 404.733.5493

ES&PC
 PHASE 2
 INTERMEDIATE
 PLAN

PROJECT NO. 16015.02
 DATE: 09.17.18
 DRAWN BY: KWW
 CHECKED BY: HOS

REF NO. 411-19

C-420

