

**LEGEND**

- SITE FEATURES**
- PROPERTY BOUNDARY
  - - - PROPOSED LIMITS OF DISTURBANCE
  - - - PROPOSED BUILDING FOOTPRINT
  - SECTION # (SIZE IF APPLICABLE) BNP CALLOUTS
  - SOIL TYPE BOUNDARY

- SOIL TYPES**
- (H) HEAVY SAND, 6 TO 10 PERCENT SLOPES
  - (M) MEDIUM SAND, 6 TO 10 PERCENT SLOPES
  - (S) SAND, 6 TO 10 PERCENT SLOPES
  - (CL) CLAY LOAM, 6 TO 10 PERCENT SLOPES

**EROSION DETAILS**

- BR BIG RED (OR ENGINEER APPROVED EQUAL)
- CE CONSTRUCTION ENTRANCE
- CF CONSTRUCTION FENCE
- IP INLET PROTECTION
- IPS INLET PROTECTION SIGN
- SF SILT FENCE
- SIS SWPPP INFORMATION SIGN

**EROSION NOTES**

- (C) CEMENT AND CONCRETE WASHOUT (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
- (DC) DUST CONTROL (ENTIRE SITE - NOT SHOWN ON PLAN)
- (DW) DEWATERING (ENTIRE SITE - NOT SHOWN ON PLAN) (ON-SITE DEWATERING FROM ALL EXCAVATIONS MUST FOLLOW THESE REQUIREMENTS)
- (EMA) EQUIPMENT AND VEHICLE CLEANING AND MAINTENANCE AREA (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
- (FSL) FUEL AND PETROLEUM STORAGE AND USE (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
- (HWD) HAZARDOUS WASTE DISPOSAL (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
- (ID) IRRIGATION OR DISPERSION (ENTIRE SITE - NOT SHOWN ON PLAN)
- (IP) INLET PROTECTION
- (MA) MASONRY AREA (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
- (MLS) MATERIAL LAYDOWN AND STORAGE AREA

- (OPC) OTHER POLLUTANT CONTROLS (ENTIRE SITE - NOT SHOWN ON PLAN)
- (PW) PAINT AND STUCCO WASHOUT (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
- (SAC) SANITARY FACILITIES (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
- (SP) STOCKPILES (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
- (SVR) SEEDING/VEGETATION REQUIREMENTS (ENTIRE SITE - NOT SHOWN ON PLAN)
- (SWD) SOLID WASTE DISPOSAL (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
- (TP) TEMPORARY PARKING
- (TS) TEMPORARY SEEDING AND STABILIZATION (ENTIRE SITE - NOT SHOWN ON PLAN)

**NOTES TO CONTRACTOR:**

1. PRIOR TO CONSTRUCTION, GC MUST CLEARLY DELINEATE AND MARK OFF AREAS IDENTIFIED IN THE SWPPP OR IN THE FIELD. TO BE PROTECTED (SUCH AS HISTORIC PROPERTIES, NATURAL BUFFERS, TREES, HABITATS OF ENDANGERED/THREATENED SPECIES, ETC.).
2. WHERE IN CLOSE PROXIMITY, LIMIT OF DISTURBANCE (LOD) LINE TO FOLLOW PROPERTY LINE, LOD LINE SHOWN OUTSIDE PROPERTY LINE AND CONSERVATION EASEMENT FOR GRAPHIC CLARITY ONLY.
3. CONTRACTOR TO ENSURE ALL CONSTRUCTION TRAFFIC UTILIZES THE CONSTRUCTION EXIT(S) PRIOR TO LEAVING CONSTRUCTION SITE.
4. TEMPORARY PARKING AND STORAGE TO REMAIN THROUGHOUT ENTIRE PROJECT.
5. CONTRACTOR TO CLEAN OUT ALL EXISTING INLETS, MANHOLES, PIPES, AND CATCH BASINS PRIOR TO REMOVING ANY EROSION CONTROL BMPs.
6. FOR EXISTING LEGEND, PLEASE REFER TO SITE DEVELOPMENT PLANS.
7. NO LOADING/UNLOADING OF MATERIALS AND/OR EQUIPMENT AND PARKING IS PERMITTED ON AREAS THAT IMPEDE ACCESS TO ADJACENT PROPERTIES AND BUSINESSES.
8. CONTRACTOR MUST ADHERE TO ANY HOURS OF WORK, NOISE LEVEL, AND OTHER CONSTRUCTION RELATED RESTRICTIONS IN ACCORDANCE WITH THE CITY OF ANDERSON REGULATIONS.
9. CONTRACTOR SHALL OBTAIN PRIOR APPROVAL FROM CEC, WALMART CONSTRUCTION MANAGER, SOUTH CAROLINA DEPARTMENT OF TRANSPORTATION (SDOT), AND THE CITY OF ANDERSON PRIOR TO ANY WORK WITHIN PUBLIC RIGHT-OF-WAY. CONTRACTOR SHALL PROVIDE ADEQUATE TRAFFIC CONTROL MEASURES IN ACCORDANCE WITH THE STANDARDS OF THE CITY OF ANDERSON PRIOR TO WORK.
10. CONTRACTOR SHALL OBTAIN PRIOR APPROVAL FROM CEC, WALMART CONSTRUCTION MANAGER, AND STORE MANAGER PRIOR TO ANY WORK THAT MAY DISRUPT THE SURROUNDING BUSINESS OPERATIONS.
11. CONTRACTOR SHALL PHASE GRADING/DISTURBANCE ACTIVITIES AS MUCH AS POSSIBLE TO MINIMIZE RISK OF SEDIMENT RELEASES.

**SWPPP UPDATES AND AMENDMENTS**

THE GC MUST UPDATE THE SWPPP, INCLUDING THE WEBSITE BINDER AND SITE MAPS, TO REFLECT THE PROGRESS OF CONSTRUCTION ACTIVITIES AND GENERAL CHANGES TO THE PROJECT SITE. UPDATES SHALL BE MADE DAILY TO TRACK PROGRESS WHEN ANY OF THE FOLLOWING ACTIVITIES OCCUR: BMP INSTALLATION, MAINTENANCE, OR REMOVAL OF CONSTRUCTION ACTIVITIES (E.G., PAVING, STORM SEWER INSTALLATION, FORTING INSTALLATION, ETC.), CLEARING, GRUBBING OR GRADING, OR TEMPORARY OR PERMANENT STABILIZATION.

**IMPORTANT:** THE GENERAL CONTRACTOR MUST SUBMIT A REQUEST FOR INFORMATION (RFI) TO THE CEC AND OBTAIN WRITTEN CEC APPROVAL BEFORE DOING ANY OF THE FOLLOWING:

1. MODIFYING EROSION OR SEDIMENT CONTROL BMPs (SUBSTITUTIONS ARE TYPICALLY ONLY APPROVED IF SPECIFIED MATERIALS ARE NOT AVAILABLE OR THERE IS A VALID REASON THE SPECIFIED BMP WILL NOT WORK)
2. ADDING/DELETING EROSION OR SEDIMENT CONTROL BMPs
3. MODIFYING THE SWPPP IMPLEMENTATION SEQUENCE, OR
4. PERFORMING ANY ACTIONS OR IN ANY MANNER THAT IS CONTRARY TO THE SWPPP.

THE CONTRACTOR MAY MODIFY OR ADD ADDITIONAL BMPs, WITHOUT CEC APPROVAL, IN AN EMERGENCY SITUATION TO PREVENT SEDIMENT DISCHARGE OR PROTECT WATER QUALITY. HOWEVER, GC MUST NOTIFY THE CEC AS SOON AS PRACTICAL AS TO THEIR ACTIONS TO DISCUSS THE NEED FOR ADDITIONAL OR SUPPLEMENTAL MEASURES AND TO OBTAIN THE REQUIRED APPROVALS. THE CONTRACTOR IS ULTIMATELY RESPONSIBLE TO ENSURE COMPLIANCE WITH THE PERMIT AND PROTECTION OF DOWNSTREAM WATER QUALITY.

AMENDING THE SWPPP DOES NOT MEAN THAT IT HAS TO BE REPRINTED. IT IS ACCEPTABLE TO ADD AMENDMENTS, SKETCHES, NEW SECTIONS, DETAILS, AND/OR REVISED DRAWINGS THAT HAVE THE CEC NAME IN PRINT, ARE STAMPED, SIGNED, DATED, AND ARE ACCOMPANIED BY WRITTEN COPY OF THE ASSOCIATED RFI AND ITS RESPONSE FROM CEC. ENGINEERED ITEMS MUST BE SIGNED AND STAMPED BY THE CEC OF RECORD FOR THE PROJECT.

**DEVELOPER/OWNER:**  
 WALMART INC.  
 702 SW 8TH STREET, MAIL STOP 0505  
 BENTONVILLE, AR 72716-0505  
 479-204-3314

**SITE OPERATOR/GENERAL CONTRACTOR:**

**SUPERINTENDENT:**

**IMPORTANT:** GC MUST SIGN ALL PLAN SHEETS AND ANY NEW PLAN SHEETS ISSUED BY THE CEC.

**PHASE 1 EROSION AND SEDIMENT CONTROL PLAN**

REVISIONS	
NO.	DESCRIPTION

**Engineering Associates, Inc.**

ENGINEERS • PLANNERS • SURVEYORS  
 LANDSCAPE ARCHITECTS • ENVIRONMENTAL SCIENTISTS


7445 N. Ingram Ave., Suite 107  
 Fresno, CA 93711

(559) 442-3119  
 FAX: (559) 442-3129

**SAMS CLUB FUEL STATION #6463-502**

**PHASE 1 EROSION AND SEDIMENT CONTROL PLAN**

3012 LIBERTY HWY #6  
 ANDERSON SOUTH CAROLINA



INITIAL DESIGN		DATE	
JOS	JPD	JAP	DV
DPOR	PM	DES	DRW

**DEVELOPER/OWNER:**  
 WALMART INC.  
 702 SW 8TH STREET, MAIL STOP 0505  
 BENTONVILLE, AR 72716-0505  
 479-204-3314

**SITE OPERATOR/GENERAL CONTRACTOR:**

**SUPERINTENDENT:**

JOB NO.: 31076	
DWG NAME: 31076-SWPPP	
DATE	SHEET NO.
11/7/19	
12:19 PM	
REV-0	SW2

JOB # 31076 DRAWING: 31076-SWPPP.dwg LAST SAVED BY: CEFERIKINS