

**LEGEND**

- SITE FEATURES**
- PROPERTY BOUNDARY
  - PROPOSED LIMITS OF DISTURBANCE
  - DIRECTION OF OVERLAND FLOW
  - BMP CALLOUTS
  - SECTION # SIZE (IF APPLICABLE)
- EROSION DETAILS**
- BR BIG RED (OR ENGINEER APPROVED EQUAL)
  - CE CONSTRUCTION EXIT
  - CF CONSTRUCTION FENCE
  - IP4 SLOTTED INLET PROTECTION
  - IP5 INLET PROTECTION WITH FILTER BACK
  - IP6 BLOCK AND AGGREGATE COMBINATION INLET PROTECTION
  - SF SILT FENCE
  - SIS SWPPP INFORMATION SIGN
- EROSION NOTES**
- CW CEMENT AND CONCRETE WASHOUT (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
  - DC DUST CONTROL (ENTIRE SITE - NOT SHOWN ON PLAN)
  - DW DEWATERING (ENTIRE SITE - NOT SHOWN ON PLAN) ON-SITE DEWATERING FROM ALL EXCAVATIONS MUST FOLLOW THESE REQUIREMENTS.
  - EMA EQUIPMENT AND VEHICLE CLEANING AND MAINTENANCE AREA (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
  - FPS FUEL AND PETROLEUM STORAGE AND USE (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
  - HWD HAZARDOUS WASTE DISPOSAL (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
  - ID IRRIGATION OR DISPERSION (ENTIRE SITE - NOT SHOWN ON PLAN)
  - IP INLET PROTECTION
  - MA MASONRY AREA (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
  - MLS MATERIAL LAYDOWN AND STORAGE AREA
  - OPC OTHER POLLUTANT CONTROLS (ENTIRE SITE - NOT SHOWN ON PLAN)
  - PS PERMANENT SEEDING, SOD, MULCHING, OR ROCK - TYP. (REF. LANDSCAPING PLAN)
  - PSW PAINT AND STUCCO WASHOUT (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
  - SAF SANITARY FACILITIES (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
  - SP STOCKPILES (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
  - SVR SEEDING/VEGETATION REQUIREMENTS (ENTIRE SITE - NOT SHOWN ON PLAN)
  - SWD SOLID WASTE DISPOSAL (NOT SHOWN ON PLAN - G.C. TO DETERMINE LOCATION SPECIFIC TO EACH PHASE OF CONSTRUCTION)
  - TP TEMPORARY PARKING

- NOTES TO CONTRACTOR:**
- PRIOR TO CONSTRUCTION, GC MUST CLEARLY DELINEATE AND MARK OFF AREAS IDENTIFIED IN THE SWPPP OR IN THE FIELD TO BE PROTECTED (SUCH AS HISTORIC PROPERTIES, NATURAL BUFFERS, TREES, HABITATS OF ENDANGERED/THREATENED SPECIES, ETC.).
  - WHERE IN CLOSE PROXIMITY, LIMIT OF DISTURBANCE (LOD) LINE TO FOLLOW PROPERTY LINE, LOD LINE SHOWN OUTSIDE PROPERTY LINE AND CONSERVATION EASEMENT FOR GRAPHIC CLARITY ONLY.
  - CONTRACTOR TO ENSURE ALL CONSTRUCTION TRAFFIC UTILIZES THE CONSTRUCTION EXITS PRIOR TO LEAVING CONSTRUCTION SITE.
  - TEMPORARY PARKING AND STORAGE TO REMAIN THROUGHOUT ENTIRE PROJECT.
  - CONTRACTOR TO CLEAN OUT ALL EXISTING INLETS, MANHOLES, PIPES, AND CATCH BASINS PRIOR TO REMOVING ANY EROSION CONTROL BMPs.
  - FOR EXISTING LEGEND, PLEASE REFER TO SITE DEVELOPMENT PLANS.
  - NO LOADING/UNLOADING OF MATERIALS AND/OR EQUIPMENT AND PARKING IS PERMITTED ON AREAS THAT IMPEDE ACCESS TO ADJACENT PROPERTIES AND BUSINESSES.
  - CONTRACTOR MUST ADHERE TO ANY HOURS OF WORK, NOISE LEVEL, AND OTHER CONSTRUCTION RELATED RESTRICTIONS IN ACCORDANCE WITH THE CITY OF ANDERSON REGULATIONS.
  - CONTRACTOR SHALL OBTAIN PRIOR APPROVAL FROM CEC, WALMART CONSTRUCTION MANAGER, SOUTH CAROLINA DEPARTMENT OF TRANSPORTATION (SDOT), AND THE CITY OF ANDERSON PRIOR TO ANY WORK WITHIN PUBLIC RIGHT-OF-WAY. CONTRACTOR SHALL PROVIDE ADEQUATE TRAFFIC CONTROL MEASURES IN ACCORDANCE WITH THE STANDARDS OF THE CITY OF ANDERSON PRIOR TO WORK.
  - CONTRACTOR SHALL OBTAIN PRIOR APPROVAL FROM CEC, WALMART CONSTRUCTION MANAGER, AND STORE MANAGER PRIOR TO ANY WORK THAT MAY DISRUPT THE SURROUNDING BUSINESS OPERATIONS.
  - CONTRACTOR SHALL PHASE GRADING/DISTURBANCE ACTIVITIES AS MUCH AS POSSIBLE TO MINIMIZE RISK OF SEDIMENT RELEASES.
  - WHEN SILT FENCE INLET PROTECTION IS SHOWN CONJUNCTION WITH ANOTHER INLET PROTECTION DEVICE, THE SILT FENCE INLET PROTECTION DEVICE IS TO BE USED IN THE INTERIM PERIOD BETWEEN THE CONSTRUCTION OF THE INLET STRUCTURE BASE AND WALLS AND THE INLET TOP, ONCE THE INLET TOP IS CONSTRUCTED, CONTRACTOR SHALL USE THE OTHER SPECIFIED ON THE PLANS.

**SWPPP UPDATES AND AMENDMENTS**

THE GC MUST UPDATE THE SWPPP INCLUDING THE JOB SITE UNDER AND SITE MAPS, TO REFLECT THE PROGRESS OF CONSTRUCTION ACTIVITIES AND GENERAL CHANGES TO THE PROJECT SITE. UPDATES SHALL BE MADE DAILY TO TRACK PROGRESS WHEN ANY OF THE FOLLOWING ACTIVITIES OCCUR: BMP INSTALLATION, MODIFICATION OR REMOVAL, CONSTRUCTION ACTIVITIES (E.G., PAVING, STORM SEWER INSTALLATION, PAVING INSTALLATION, ETC.), CLEARING, GRUBBING OR GRADING, OR TEMPORARY OR PERMANENT STABILIZATION.

**IMPORTANT:** THE GENERAL CONTRACTOR MUST SUBMIT A REQUEST FOR INFORMATION (RFI) TO THE CEC AND/OR WALMART PRIOR TO ANY WORK BEING DONE ANY OF THE FOLLOWING:

- MODIFYING EROSION OR SEDIMENT CONTROL BMPs (SUBSTITUTIONS ARE TYPICALLY ONLY APPROVED IF SPECIFIED MATERIALS ARE NOT AVAILABLE OR THERE IS A VALID REASON THE SPECIFIED BMP WILL NOT WORK)
- ADDING/DELETING EROSION OR SEDIMENT CONTROL BMPs.
- CHANGING THE SWPPP IMPLEMENTATION SEQUENCE OR
- PERFORMING ANY ACTIONS OR IN ANY MANNER THAT IS CONTRARY TO THE SWPPP.

THE CONTRACTOR MAY MODIFY OR ADD ADDITIONAL BMPs, WITHOUT CEC APPROVAL, IN AN EMERGENCY SITUATION TO PREVENT SEDIMENT DISCHARGE OR PROTECT WATER QUALITY. HOWEVER, GC MUST NOTIFY THE CEC AS SOON AS PRACTICAL AS TO THEIR ACTIONS TO ENSURE THE NEED FOR ADDITIONAL OR SUPPLEMENTAL MEASURES, AND TO OBTAIN THE REQUIRED APPROVALS. THE CONTRACTOR IS ULTIMATELY RESPONSIBLE TO ENSURE COMPLIANCE WITH THE PERMIT AND PROTECTION OF DOWNSTREAM WATER QUALITY.

AMENDING THE SWPPP DOES NOT MEAN THAT IT HAS TO BE REPRINTED. IT IS ACCEPTABLE TO ADD AMENDMENTS, REVISIONS, DETAILS, AND/OR REVISED DRAWINGS THAT HAVE THE CEC NAME IN PRINT, ARE STAMPED, SIGNED, DATED, AND ARE ACCOMPANIED BY WRITTEN COPY OF THE ASSOCIATED RFI AND ITS RESPONSE FROM CEC. ENGINEERED ITEMS MUST BE SIGNED AND STAMPED BY THE CEC OF RECORD FOR THE PROJECT.

**DEVELOPER/OWNER:**  
WALMART INC.  
702 SW 8TH STREET, MAIL STOP 0505  
BENTONVILLE, AR 72716-0505  
479-204-3314

**SITE OPERATOR/GENERAL CONTRACTOR:**

**SUPERINTENDENT:**

**PHASE 2 EROSION AND SEDIMENT CONTROL PLAN**

REVISIONS

NO.	DATE	DESCRIPTION

**Engineering Associates, Inc.**  
ENGINEERS • PLANNERS • SURVEYORS  
LANDSCAPE ARCHITECTS • ENVIRONMENTAL SCIENTISTS

**CEC**


7445 N. Ingram Ave., Suite 107  
Fresno, CA 93711

(559) 442-3119  
FAX: (559) 442-3129

SAMS CLUB FUEL STATION #6463-502

**PHASE 2 EROSION AND SEDIMENT CONTROL PLAN**

3012 LIBERTY HWY #6  
ANDERSON SOUTH CAROLINA



INITIAL DESIGN	11/7/19		
DATE			
JOS	JPD	JAP	DV
DPOR	PM	DES	DRW

AMENDING THE SWPPP DOES NOT MEAN THAT IT HAS TO BE REPRINTED. IT IS ACCEPTABLE TO ADD AMENDMENTS, REVISIONS, DETAILS, AND/OR REVISED DRAWINGS THAT HAVE THE CEC NAME IN PRINT, ARE STAMPED, SIGNED, DATED, AND ARE ACCOMPANIED BY WRITTEN COPY OF THE ASSOCIATED RFI AND ITS RESPONSE FROM CEC. ENGINEERED ITEMS MUST BE SIGNED AND STAMPED BY THE CEC OF RECORD FOR THE PROJECT.

IMPORTANT: GC MUST SIGN ALL PLAN SHEETS AND ANY NEW PLAN SHEETS ISSUED BY THE CEC.

JOS NO.: 31076	SHEET NO.
DWG NAME: 31076-SWPPP	SW4
DATE	
11/7/19	
12:19 PM	
REV-0	

JOB # 31076 DRAWING: 31076-SWPPP.dwg LAST SAVED BY: DVINGE