

EROSION CONTROL NOTES

- NO TREES ARE TO BE REMOVED AND/OR VEGETATION DISTURBED EXCEPT AS NECESSARY FOR GRADING PURPOSES.
- TOPSOIL IS TO BE STRIPPED FROM ALL CUT AND FILL AREAS, STOCKPILED, AND REDISTRIBUTED OVER ALL GRADED AREAS TO A MINIMUM OF 4". ALL AREAS NOT COVERED BY BUILDINGS OR PAVING TO RECEIVE TOPSOIL.
- ALL GRADED AREAS INCLUDING SLOPES ARE TO BE STABILIZED WITHIN 14 DAYS AFTER GRADING IS COMPLETED. COORDINATE WITH LANDSCAPING DRAWINGS AS TO TYPE OF PERMANENT GROUND COVER TO BE USED. AT A MINIMUM, ALL DISTURBED AREAS ARE TO BE SEEDED AND MULCHED.
- CUT AND FILL SLOPES ARE NOT TO EXCEED 3:1 UNLESS OTHERWISE NOTED.
- CONSTRUCT EROSION CONTROL DEVICES AS SHOWN AND WHERE DESIGNATED BY THE ENGINEER.
- ALL NEW STRUCTURES AND EXISTING STRUCTURES SHALL HAVE ALL SEDIMENT REMOVED PRIOR TO ACCEPTANCE.
- ALL DIMENSIONS AND LOCATIONS OF TEMPORARY SOIL EROSION AND WATER POLLUTION CONTROL DEVICES SHALL BE SUBJECT TO ADJUSTMENT AS NECESSARY TO BE EFFECTIVE.
- WHEN THE TEMPORARY SOIL EROSION AND WATER POLLUTION CONTROL DEVICES ARE NO LONGER REQUIRED FOR THE INTENDED PURPOSE THEY SHALL BE REMOVED.
- SILT FENCES ARE TO BE REPLACED WHEN EFFECTIVENESS IS SIGNIFICANTLY REDUCED, OR DISTURBED.
- EROSION CONTROL MEASURES SHALL MEET OR EXCEED MINIMUM CRITERIA, STANDARDS AND SPECIFICATIONS SET BY THE CITY OF CHATTANOOGA.
- CONTRACTOR SHALL ENSURE THAT ANY EROSION CONTROL MEASURES DO NOT CAUSE WATER TO ENTER ONTO ROADWAY.
- CONTRACTOR IS RESPONSIBLE TO PERFORM ALL REQUIRED INSPECTIONS AND TO SUBMIT ALL REQUIRED DOCUMENTATION TO THE LOCAL AUTHORITY.
- TOPSOIL MATERIAL AND SEEDING
TOPSOIL MATERIAL (STOCKPILED, AS SPECIFIED IN SECTION 02200) HAS BEEN SAVED FOR USE IN FINISH GRADING. AFTER SIFTING OUT ALL PLANT GROWTH, RUBBISH, AND STONES, USE FOR AREAS DESIGNATED TO RECEIVE GRASS. IF STOCKPILED TOPSOIL IS NOT SUFFICIENT QUANTITY TO COMPLETE WORK, FURNISH ACCEPTABLE TOPSOIL FOR GRASS AREAS UNLESS NOTED OTHERWISE ON THE DRAWINGS. GRASS AREAS SHALL BE DEFINED AS THAT GRADED AREA DISTURBED DURING CONSTRUCTION NOT TO BE PAVED OR BUILT UPON.
ACCEPTABLE TOPSOIL MATERIAL SHALL BE DEFINED AS NATURAL FERTILE, AGRICULTURAL SOIL, CAPABLE FOR SUSTAINING VIGOROUS PLANT GROWTH, UNIFORM COMPOSITION THROUGHOUT, WITHOUT ADMIXTURE OF SUBSOIL, FREE OF STONES, LUMPS, PLANTS AND THEIR ROOTS, STICKS, OR OTHER EXTRANEANOUS MATTER; DO NOT DELIVER WHILE IN A FROZEN OR MUDDY CONDITION.
GRASS SEED SHALL BE OF THE PREVIOUS SEASON'S CROP AND THE DATE OF ANALYSIS SHOWN ON EACH BAG FOR TESTING. GRADING CONTRACTOR SHALL HIRE A QUALIFIED LANDSCAPE CONTRACTOR TO PREP FOR AND PERFORM ALL PERMANENT SEEDING.
THE SEED SHALL COMPLY WITH ALL PROVISIONS OF THE U.S. DEPARTMENT OF AGRICULTURE AS TO LABELING, PURITY, AND GERMINATION.
PERMANENT STAND OF GRASS SHALL BE ESTABLISHED 30 DAYS PRIOR TO GRAND OPENING. ALL WATERING, MAINTENANCE, MOWING, ETC. SHALL BE PERFORMED BY THE SITE CONTRACTOR WITH ACCEPTANCE BY OWNER.
- SEE DETAILS SHEETS FOR ADDITIONAL DETAILS ON EROSION AND SEDIMENT CONTROL.

Total Disturbed Area = 2.07 acres

EROSION CONTROL LEGEND		
7.8	TS	TEMPORARY VEGETATION
7.9	PS	PERMANENT VEGETATION
7.11	RECP	ROLLED EROSION CONTROL PRODUCTS (SLOPES)
7.16	CW	CONCRETE WASHOUT
7.20	CD	CHECK DAM
7.23	OP	OUTLET PROTECTION
7.28	CE	CONSTRUCTION EXIT
7.34	SF	SILT FENCE
7.35	IP	INLET PROTECTION
		LIMITS OF DISTURBED AREA

ANTICIPATED STARTING DATE: 11-15-19 ANTICIPATED COMPLETION DATE: 6-13-20

ACTIVITY	ACTIVITY (WEEKS)																													
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30
EROSION CONTROL MEASURES																														
CLEARING AND GRUBBING																														
ROUGH GRADING																														
TEMPORARY STABILIZATION																														
FINAL GRADING																														
STORM AND UTILITIES																														
PAVING																														
BUILDING CONSTRUCTION																														
FINAL STABILIZATION																														


Order Plans @ www.LDILine.com

INITIAL EROSION CONTROL PLAN



Know what's below. Call before you dig.

IT IS THE CONTRACTOR'S RESPONSIBILITY TO CONTACT UTILITY COMPANIES PRIOR TO ANY CONSTRUCTION AS THE LOCATION OF UTILITIES SHOWN ON THESE PLANS ARE APPROXIMATE AND POSSIBLY INCOMPLETE. THEREFORE CERTIFICATION TO THE LOCATION OF ALL UNDERGROUND UTILITIES IS WITHHELD.



MILLER-McCOY, INC.
CONSULTING ENGINEERS
915 CREEKSHIRE ROAD, CHATTANOOGA, TENNESSEE 37406
PHONE (423) 898-2881 FAX (423) 898-2884
© Copyright 2005 Miller-McCoy, Inc.

PLANS PREPARED FOR:
AFFORDABLE SUITES OF AMERICA, INC.
PO Box 50550
Myrtle Beach, SC 29579
888-699-8679

PROJECT:
AFFORDABLE SUITES OF CHATTANOOGA, TN
6046 RELOCATION WAY
CHATTANOOGA, TENNESSEE

REVISIONS	
1	
2	
3	
4	
5	
6	
7	
8	
9	
10	

SHEET NAME:
INITIAL EROSION CONTROL PLAN

DATE: 10-31-19

DRAWN BY: RWM

CHECKED BY: SCE

PROJECT NO.: 19039

SHEET NUMBER:
C-5