



EROSION CONTROL LEGEND	
DESCRIPTION	PLAN SYMBOL
SILT FENCE	—
LIMITS OF DISTURBANCE	LOD
PERMANENT SEEDING	PS
RIPRAP	⊗
SEDIMENT TUBE	⌒
STABILIZED CONSTRUCTION ENTRANCE	▢
CONCRETE WASHOUT	⊠
STORM DRAIN INLET PROTECTION - TYPE I SURFACE COURSE CURB INLET FILTER	⊠

- CONSTRUCTION SEQUENCE**
- OBTAIN ALL NECESSARY PERMITS AND APPROVALS.
 - CONDUCT ON-SITE PRE-CONSTRUCTION MEETING WITH THE CONTRACTOR, OWNER, MARION COUNTY COUNTY REPRESENTATIVE, THE ENGINEER, AND CONSTRUCTION MANAGER TO REVIEW THE PROJECT AND EXECUTE THE SWPPP.
 - CONTRACTOR TO LOCATE ALL EXISTING UTILITIES WITHIN AND IMMEDIATELY ADJACENT TO THE PROJECT AREA. COORDINATE WITH UTILITY COMPANIES FOR ANY REMOVAL OR RELOCATING OF EXISTING UTILITIES AS NECESSARY.
 - INSTALL PERIMETER EROSION CONTROL DEVICES. ALL TREE PROTECTION (AS REQUIRED), AND CONSTRUCTION ENTRANCE.
 - INITIATE ANY DEMOLITION AND DISPOSE OF WASTE IN A LEGAL MANNER.
 - ROUGH GRADE THE SITE, AND BUILDING PAD.
 - COMPLETE ALL IMPROVEMENTS AND FINE GRADE THE SITE PER GRADING PLAN.
 - SEED AND FERTILIZE ALL DENUDED AREAS PER SEEDING SPECIFICATIONS. WATER AND MAINTAIN ALL SEEDED AREAS TO ENSURE PROPER GROUND COVERAGE PRIOR TO FINAL APPROVAL.
 - UPON APPROVAL BY MARION COUNTY INSPECTOR, SCINCE / OCRM, REMOVE ALL TEMPORARY EROSION CONTROL DEVICES.

www.lldilne.com

Order Plans

MOSELEYARCHITECTS

6210 ARDREY HILL ROAD • THE HUB AT WARELY, SUITE 425 • CHARLOTTE, NC 28277
 PHONE (704) 540-3755 FAX (704) 540-3754
 MOSELEYARCHITECTS.COM



MARION COUNTY LEC
 591492
 MARION COUNTY
 2715 EAST HWY 76, MULLINS, SC 29574

PROJECT NO.	DATE	REVISIONS
591492	OCTOBER 30, 2020	

CIVIL
 SEDIMENT & EROSION
 CONTROL PLAN
C3.0

BID SET 11/02/20
 SUBJECT TO REVISIONS

EARTHWORKS
 planning and design consultants

11655 HIGHWAY 707
 MURRELLS INLET, SC 29576
 843.651.7900
 (FAX) 843.651.7903
 www.ea@earthworksgroup.com