

25' STREAM BUFFER
 ESA - PERENNIAL STREAM PSI
 SEE GENERAL NOTES 'ENVIRONMENTAL
 RESOURCES IMPACT TABLE'
 FOR CONSTRUCTION RESTRICTIONS

FRANK C.
 HARRELL ET AL
 SEE SHEET 17

FIELD FENCE
 WOVEN WIRE

BEGIN PROJECT
 PI 0009975
 STA 15+00.00
 END PROJECT
 PI 0013999
 STA. 115+00.00

ROSEHILL FARM
 LIMITED PARTNERS
 SEE SHEET 17

END TEMP. PAV'T
 STA. 16+77.00

BEGIN TEMP. PAV'T
 STA. 15+85.00

END TEMP. PAV'T
 STA. 16+56.00

BEGIN TEMP. PAV'T
 STA. 16+90.00


END TEMP. PAV'T.
 STA. 304+66.00

- STAGE 1**
1. MAINTAIN EXISTING SPEED LIMIT FOR SR 18 AND I-85 SB ENTRANCE AND EXIT RAMPS. MAINTAIN EXISTING SIGNAL.
 2. MAINTAIN TRAFFIC ON EXISTING PAVEMENT AND EXISTING CONFIGURATION.
 3. THE CONTRACTOR IS TO MAINTAIN ACCESS TO ALL PARCELS.
 4. THE CONTRACTOR IS TO MAINTAIN POSITIVE DRAINAGE.
 5. REMOVE EXISTING MEDIAN STA 15+00 TO STA 16+77 AND PLACE TEMPORARY PAVEMENT IN THIS AREA.
 6. REMOVE EXISTING ISLAND STA 15+85 RT TO STA 16+56 RT AND PLACE TEMPORARY PAVEMENT.
 7. CONSTRUCT TEMPORARY PAVEMENT SR 18 RT BEGINNING AT STA 16+90 AS SHOWN ON PLANS.
 8. CONSTRUCT TEMPORARY PAVEMENT I-85 SB ENTRANCE RAMP BEGINNING AT STA 305+30 +/- AS SHOWN ON PLANS.
 9. INSTALL TEMPORARY BARRIER I-85 SB ENTRANCE RAMP AS SHOWN ON PLANS AND SR 18 RT AS SHOWN ON PLANS.

LEGEND

PAVEMENT REMOVAL	
TEMPORARY CONSTRUCTION PAVEMENT	
PERMANENT CONSTRUCTION	
CONCRETE MEDIAN CONSTRUCTION	
MILL & OVERLAY CONSTRUCTION	
OPEN LANES OF TRAFFIC	

Kimley»Horn
 Engineering, Planning, and Environmental Consultants
 Suite 350, 3930 East Jones Bridge Road
 Peachtree Corners, Georgia 30092



REVISION DATES		CONSTRUCTION STAGING PLAN I-85 @ SR 18 & SR 18 @ SR 103 STAGE 1 - SR 18	
CHECKED:	DATE:	CHECKED:	DATE:
BACKCHECKED:	DATE:	CORRECTED:	DATE:
CORRECTED:	DATE:	VERIFIED:	DATE:
		DRAWING No. 19-0001	