



- STAGE 2**
1. MAINTAIN EXISTING CONCRETE LIMIT FOR SR 18 AND I-85 NB ENTRANCE AND EXIT RAMPS. MODIFY EXISTING SIGNAL AS SHOWN 19-0046, 18'-2" (120 LF)
  2. MAINTAIN TRAFFIC ON PERMANENT LANE IN EACH DIRECTION FOR SR18 EB AND FOR I-85 NB ENTRANCE AND EXIT RAMPS AS SHOWN ON PLANS.
  3. THE CONTRACTOR IS TO MAINTAIN ACCESS TO ALL PARCELS.
  4. THE CONTRACTOR IS TO MAINTAIN POSITIVE DRAINAGE.
  5. CONSTRUCT TEMPORARY PAVEMENT SR 18 STA 21+25 TO STA 24+00 AS SHOWN ON PLANS.
  6. CONSTRUCT TEMPORARY PAVEMENT QUADRANT OF INTERSECTION AS SHOWN ON PLANS.
  7. CONSTRUCT SR 18 LT FROM STA 20+00 TO STA 25+50 AS SHOWN ON PLANS.
  8. CONSTRUCT DRAINAGE SHOWN.

Order Plans @ [www.kimleyhorn.com](http://www.kimleyhorn.com)

**LEGEND**

PAVEMENT REMOVAL	
TEMPORARY CONSTRUCTION PAVEMENT	
PERMANENT CONSTRUCTION	
CONCRETE MEDIAN CONSTRUCTION	
MILL & OVERLAY CONSTRUCTION	
OPEN LANES OF TRAFFIC	

**Kimley»Horn**  
 Engineering, Planning, and Environmental Consultants  
 Suite 350, 3930 East Jones Bridge Road  
 Peachtree Corners, Georgia 30092



REVISION DATES		CONSTRUCTION STAGING PLAN	
NO.	DATE	I-85 @ SR 18 & SR 18 @ SR 103	
		STAGE 2	
		CHECKED:	DATE:
		BACKCHECKED:	DATE:
		CORRECTED:	DATE:
		VERIFIED:	DATE:

DRAWING No. 19-0046