



25' STREAM BUFFER  
 ESA - PERENNIAL STREAM PSI  
 SEE GENERAL NOTES 'ENVIRONMENTAL  
 RESOURCES IMPACT TABLE'  
 FOR CONSTRUCTION RESTRICTIONS

FRANK C.  
 HARRELL ETAL  
 SEE SHEET 17

FIELD FENCE  
 WOVEN WIRE

TIE TO EXIST. MARKINGS  
 BEGIN SHIFT TAPER  
 STA. 15+00.00

BEGIN PROJECT  
 PI 0009975  
 STA 15+00.00  
 END PROJECT  
 PI 0013999  
 STA. 115+00.00

ROSEHILL FARM  
 LIMITED PARTNERS  
 SEE SHEET 17

STAGE 3  
 SEE PI 0013999 FOR CONSTRUCTION STAGING UPSTREAM OF STA 15+00.00  
 SHIFT EB TRAFFIC OVER TO WB LANE ON SR 18;  
 UTILIZE ONE LANE IN EACH DIRECTION  
 MAINTAIN SINGLE LANE ON SB OFF RAMP; UTILIZE NEW BYPASS LANE PAVEMENT  
 SHIFT SB ON RAMP TRAFFIC TO THE NEW PAVEMENT  
 CONSTRUCT PERMANENT PAVEMENT AS SHOWN THROUGH 19 MM LIFT  
 CONSTRUCT DRAINAGE AS SHOWN  
 PLACE TEMPORARY LEVELING AS SHOWN FOR USE IN FUTURE STAGES  
 REMOVE ANY EXISTING PAVEMENT LEFT OVER AND GRADE TO DRAIN

**LEGEND**

PAVEMENT REMOVAL	
TEMPORARY CONSTRUCTION PAVEMENT	
PERMANENT CONSTRUCTION	
CONCRETE MEDIAN CONSTRUCTION	
MILL & OVERLAY CONSTRUCTION	
OPEN LANES OF TRAFFIC	

**Kimley»Horn**

Engineering, Planning, and Environmental Consultants  
 Suite 350, 3930 East Jones Bridge Road  
 Peachtree Corners, Georgia 30092



**REVISION DATES**


**CONSTRUCTION STAGING PLAN**  
**1-85 @ SR 18 & SR 18 @ SR 103**  
**STAGE 3**

CHECKED:	DATE:	DRAWING No. <b>19-0089</b>
BACKCHECKED:	DATE:	
CORRECTED:	DATE:	
VERIFIED:	DATE:	