

STAGE 3
 MAINTAIN SINGLE LANE FOR RAMP, USE THE NEW SHOULDER PAVEMENT
 CONSTRUCT PERMANENT PAVEMENT AS SHOWN THROUGH 19MM LIFT
 REMOVE ANY EXISTING PAVEMENT LEFT OVER AND GRADE TO DRAIN

LIMIT OF PCCP FULL-DEPTH
 CONSTRUCTION
 NB EXIT RAMP
 STA 505+00.00

END EXIST L/A
 BEGIN PROPOSED L/A
 STA 506+98.39
 NB EXIT RAMP
 90.33' RT


Order Plans @ www.LDOnline.com

LEGEND

PAVEMENT REMOVAL	
TEMPORARY CONSTRUCTION PAVEMENT	
PERMANENT CONSTRUCTION	
CONCRETE MEDIAN CONSTRUCTION	
MILL & OVERLAY CONSTRUCTION	
OPEN LANES OF TRAFFIC	

Kimley»Horn

Engineering, Planning, and Environmental Consultants
 Suite 350, 3930 East Jones Bridge Road
 Peachtree Corners, Georgia 30092



REVISION DATES

NO.	DATE	DESCRIPTION

CONSTRUCTION STAGING PLAN
I-85 @ SR 18 & SR 18 @ SR 103
STAGE 3

CHECKED:	DATE:	DRAWING No.
BACKCHECKED:	DATE:	19-0100
CORRECTED:	DATE:	
VERIFIED:	DATE:	