

CHANGES TO PROTOTYPE

THIRD QUARTER CHANGES UP TO OCT. 1, 2014

DATE: 10/1/2014

ITEM #	DESCRIPTION
1	SHOW EXTERIOR MENU AND PRE-VIEW BOARD FOOTING WITH REINFORCING
2	ELIMINATE RECEPTACLE INSIDE DOOR OF STORAGE BUILDING AND REPLACE EXTERIOR JUNCTION BOX ON SIDE OF STORAGE BUILDING WITH WATERPROOF RECEPTACLE
3	RELOCATE WALL RECEPTACLE FROM BEHIND MIRROR IN MEN'S RESTROOM
4	ADD WOOD SHELVES IN CLOSET IN TOILET VESTIBULE
5	ADDED NEW SHELF NUMBERS FOR EXTERIOR STORAGE SHED SHELVING
6	CLARIFIED DRIVE-THRU SIDE CURB DIMENSION ON PLAN AND IN DET. 11/SD2
7	CLARIFIED CORNER GUARDS - USE S.S. CORNER GUARD WHEN AT LEAST ONE WALL FINISH AT CORNER IS S.S.
8	UPGRADED TILE SPECS
9	CLARIFIED CEILING TYPES
10	RELOCATED 5 GAL. WATER HEATED BACK OVER PREP SINK
11	NEW FREEZER/COOLER/STORAGE LAYOUT AND NEW SHELF LAYOUT
12	NEW DRINK SYSTEM LOCATION
13	ADDED FLOOR TILE UNDER WATER HEATER
14	COORDINATED HOOD EXHAUST FAN LOCATION AND TRUSS SPACING FOR STRAIGHT UP HOOD DUCTS
15	ADDED DIMENSIONS TO LOCATED EXTERIOR E.L.F.S. STARS
16	COORDINATED ARCHITECTURAL AND PLUMBING DRAWINGS FOR HUB DRAIN UNDER SELF-SERVE DRINK STATION
17	UPDATED SOME EQUIPMENT NUMBERS AND LOCATIONS ON SHEET EQ1
18	SHIFTED WATER MAIN LOCATION TO MISS DOOR OPENING
19	UPDATED LOCATION OF BACKFLOW PREVENTER TO HAVE PROPER ACCESS ABOVE WATER HEATER.
20	REVISED PLANS TO SHOW ONE DROP AT THE SELF-SERVE BEVERAGE BAR IN LIEU OF 2.
21	REVISED DETAIL 21/P7 TO SHOW BASE OF CABINET
22	MOVED DIFFUSER TO COORDINATE WITH EQUIPMENT AND RE-DESIGNED RTU-3 SA MAIN TO BE ROUTED BETWEEN TRUSSES. REVISED CONTROL LOCATIONS.
23	UPDATED INTERIORS FOR "CONTEMPORARY" DECOR PACKAGE. REVISED INTERIOR ELEVATIONS, WALL SECTIONS, FINISH SCHEDULES, CEILING DESIGN, LIGHTING PACKAGE, FLOORING

FORTH QUARTER CHANGES UP TO JAN. 31, 2015

DATE: 1/31/2015

ITEM #	DESCRIPTION
1	UPDATE SEAT COUNT FOR NEW CONTEMPORARY DECOR LAYOUT
2	REVISE MENU BAFFLE DETAIL FOR LATEST MENU BOARD BLOCKING, ELEC. AND WALL FINISH
3	UPDATE D/T MENU BOARD AND PREVIEW BOARD AND FOOTINGS
4	UPDATE YARD LIGHT FOOTING DETAIL
5	CHANGE HORIZ. BAND AT BOTTOM OF WINDOW TO E.L.F.S. AS STANDARD, AND ALUM. BAND AS ALTERNATE
6	REVISE HUB DRAIN DETAIL IN SELF-SERVE DRINK CABINET
7	UPDATE LIGHT FIXTURE SCHEDULE TO COORDINATE WITH ORDER FORM
8	FIX CIRCUIT NUMBERS AS NOTED ON MARKED UP PLANS
9	FIX BATTERY EMERGENCY LIGHT AS MARKED UP ON PLANS
10	FIX GF1 BREAKERS ON PANEL SCHEDULES AS NOTED ON MARKED UP PLANS
11	ADD EMERGENCY LIGHT
12	REVISE LOCATION OF BACK FLOW PREVENTER
13	REVISE RTU MODEL NUMBERS
14	ADDED PARTIAL PLAN TO LOCATE MAKE-UP TABLE
15	MOVE ROOF ACCESS LADDER
16	MOVE WALL AT ICE CREAM STATION TO MAKE ROOM FOR SYRUP RACK
17	ADD SUPPLY DIFFUSER IN SALES AREA
18	RE-ROUTE HUB DRAIN UNDER SELF-SERVE DRINK COUNTER
19	RE-LOCATE THERMOSTATS IN DINING AREA
20	CHANGE LOW WALLS IN DINING ROOM FROM CONTRACTOR BUILT LOW WALL TO DECOR PROVIDED AND INSTALLED DECOR WALL

FIRST QUARTER CHANGES UP TO JAN. 31, 2016

DATE: 1/31/2016

ITEM #	DESCRIPTION
1	CHANGE TOWER WING WALL BRACING AND FIX APPROPRIATE WALL SECTIONS AND DETAILS
2	CHANGE INTERIOR MENU BOARDS TO SICON DIGITAL MENU BOARDS - REWORK POWER IN MENU BOARD BAFFLE
3	CHANGE ICE MAKERS TO HOSHIAKI
4	UPDATE YARD LIGHT AND EXTERIOR ORDER BOARD AND PREVIEW BOARD FOOTING DETAILS
5	UPGRADE EXTERIOR FINISH SCHEDULE COLORS
6	CHANGE ALUMINUM STOREFRONT FRAMES, DOOR AND WINDOW STOREFRONT WINDOWS TO BE CLEAR ANODIZED ALUM.
7	MOVE 2 MICROWAVES FROM REAR OF MAKEUP TABLE TO COVER OVER CROCKERS ON NEW OVERSHELFS, REPLACE MOVED MICROWAVES WITH ADDITIONAL HEATED OVER SHELF ON MAKEUP TABLE
8	MOVE PREP TABLE ON REAR WALL TO OTHER SIDE OF PREP SINK. MOVE HOT WELL, MICROWAVE AND SELF FROM NEXT TO ICE MAKER OVER NEXT TO PREP SINK
9	RELOCATE BISCUIT MAKERS CLOSET TO EDGE OF PACKED
10	-

SITE SPECIFIC CHANGES FROM PROTOTYPE DATE: 05.06.16

SHEETS AFFECTED

ITEM #	DESCRIPTION	SHEETS AFFECTED
1	STANDARD PROTO T24KE	-
2	NEW KITCHEN UPGRADE	ALL
3	CHANGE EXTERIORS PER OWNERS REQUEST	ALL

REVISION 1 CODE COMMENTS + COORDINATION

DATE: 05.16.17

SHEETS AFFECTED

ITEM #	DESCRIPTION	SHEETS AFFECTED
1	OWNER COMMENTS - REVISE REAR OF BUILDING ELEVATION TO SHOW EIFS TO GROUND. REMOVE STONE WANSCOOT AT REAR ELEVATION	A1, A5, A8, A15
2	ADD BOLLARDS AT GAS METER PER CODE COMMENTS	
3	OWNER COMMENTS - RTU'S SHALL BE PROVIDED AND INSTALLED BY THE G.C.	M1, M2
4	CODE COMMENT FOR IFC 5307 - ADDED CO2 MONITORING SYSTEM FOR CO2 TANKS IN DRY STORAGE AREA	M2
5	OWNER COMMENTS - ADD ADDITIONAL NOTES TO RESPONSIBILITY MATRIX ON T1 ITEMS 23 & 16 REQUIRE COORDINATION WITH OWNER & G.C.	T1

REVISION 2 STRUCTURAL COORDINATION

DATE: 05.16.17

SHEETS AFFECTED

ITEM #	DESCRIPTION	SHEETS AFFECTED
1	COORDINATION BETWEEN ARCHITECTURAL & STRUCTURAL	A8, A10, S1A, S4, S5

NRD Project # 16399

NRD
 National Restaurant Designers
 ARCHITECTS & ENGINEERS
 3005 CARRINGTON MILL BLVD. SUITE 105
 MORRISVILLE, NORTH CAROLINA 27560
 PH: 919 848 7285 FAX: 919 844 6399
 A Division of LHM Associates

STATE OF SOUTH CAROLINA
 PROFESSIONAL REGISTERED ARCHITECT
 LHM ASSOCIATES, P.A.
 MORRISVILLE, NC
 No. 04009

STATE OF SOUTH CAROLINA
 PROFESSIONAL REGISTERED ARCHITECT
 GLEN LEHMAN
 MORRISVILLE, NC
 No. 9285

Hardee's
 CHARACTERS AND TRADEMARKS
 HARDEE'S T24KE PROTOTYPE
 143 CHURCH STREET
 BATESBURG-LEESVILLE SOUTH CAROLINA 29084

NO.	DESCRIPTION	DATE
1	COORDINATION	5/22/17
2	STRUCT. COORDINATION	7/20/17

CHANGES DATA SHEET	CHECKED BY #1	CHECKED BY #2	APPROVED BY
--------------------	---------------	---------------	-------------

CKE SITE ID.:

DATE: 2-28-17

SHEET NUMBER:
AD1

www.ldilme.com @ www.ldilme.com