

PB SUBMITTAL SCHEDULE

Status	Item	Specification	Required Approvals		
			GC	Engineer	Architect
drop down menu					
Physical Samples		Simultaneously send 3 copies to WSI + 1 copy to Architect			
Finishes					
	Wood Flooring	24x24" sample board with finish applied	X	X	X
	Custom Stains	Minimum 8x10" sample	X	X	X
	Custom Finishes	Minimum 8x10" sample	X	X	X
	Interior Brake Metal	Sample with actual finish applied	X	X	X
	Toilet Room Tile	Samples of each color and type	X	X	X
	Grout for Toilet Room Tile	Standard color chart with specified color indicated	X	X	X
	Carpet	Sample of each color and type	X	X	X
	Stone Countertops	Minimum 6" x 6" sample	X	X	X
	Wood Base	6" sample painted wood	X	X	X
Shop Drawings and Specifications		Email to Architect			
MEP					
	Air Diffusers / Grilles		X	X	X
	HVAC Equipment		X	X	X
	HVAC Ductwork		X	X	X
	HVAC Controls		X	X	X
	Plumbing Fixtures		X	X	X
	Electrical Switchgear		X	X	X
	Light Fixtures		X	X	X
	Lighting Contactors		X	X	X
	B-Line System	Cut sheets on Materials and Connections	X	X	X
	Sprinkler Shop Drawings		X	X	X
	Fire Alarm Shop Drawings		X	X	X
Finishes					
	Custom Finishes		X	X	X
Metal Fabrications					
	Door Hardware Schedule		X	X	
Miscellaneous					
	Fixture Counter Stone		X	X	
Misc.					
	Concrete Moisture test			X	
	Wood Flooring Moisture Test		X	X	
	Toilet Room Accessories	Cut sheets for all accessories	X	X	X
	Stockroom Shelving	Reviewed by Architect and WSI first then copied to GC when approved	X	X	X
	Signage	Reviewed by Architect and WSI first then copied to GC when approved	X	X	X
Mockups		Coordinate with PM			
	Concrete (Sales)	Mock-up complete for layout walk	X	X	X

All submittals are to be clearly marked to include the Project Name, General Contractor Name and Subcontractor Information. Samples are to be clearly labelled to reference the material callout from the Finish Schedule or to the applicable specification section.

PB FINISH AND MATERIALS LEGEND

ITEM	CODE	MATERIAL	MANUFACTURER	TYPE	REMARKS
WALL	PB1-ES	PAINT	CREATIVE PAINTS	PB BEVERLY INTERIOR WALL, EGGSHELL FINISH (549-1X)	ALL SALES AREA WALLS, GWB COLUMNS & SOFFITS UNLESS USING FOCAL COLOR
	PB2-ES	PAINT	CREATIVE PAINTS	PB BEVERLY INTERIOR WALL, EGGSHELL FINISH (549-1X)	MANAGER'S OFFICE WALLS & CEILINGS AND AT EMPLOYEE BREAK AREA WALLS - REFER TO FLOOR PLAN FOR EXTENT
	PB3-SG	PAINT	CREATIVE PAINTS	PB BEVERLY INTERIOR TRIM, SEMI-GLOSS FINISH (551-1X)	SALES AREA PANELS & TRIM. SALES AREA DOORS & FRAMES ARRIVE PRIMED & FINISH COATED BY GC IMPORTANT NOTE: BRUSH STROKES MUST BE FULL CONTINUOUS STROKES FROM TOP TO BOTTOM OR SIDE TO SIDE
TILE	T-1	FLOOR TILE	LUNGARNO CERAMICS	2" X 2" HEX URBAN TEXTURE PORCELAIN TILE, UT10112HEX GRAPHITE	GROUT: BOSTIK - HYDROMENT CERAMIC TILE GROUT SANDED - COLOR: H195 SHARON WITH BOSTIK 1900 MODIFIED GROUT & MORTAR ADMIXTURE
	T-2	COVE BASE	DALTILE	3" X 6" RITTENHOUSE WITH 1/8" GROUT JOINT (A-3361); OUTSIDE CORNERS, MITER A INSIDE CORNERS (SCR/L-3361) COLOR: 0190 ARCTIC WHITE	GROUT: BOSTIK - H177 BRIGHT WHITE
	T-3	WALL BASE	DALTILE	3" X 6" RITTENHOUSE WITH 1/8" GROUT JOINT (SCR/L-4369); COLOR: 0190 ARCTIC WHITE	GROUT: BOSTIK - H177 BRIGHT WHITE; SEALANT: BOSTIK 100% PURE SILICONE
	T-4	BULLNOSE	DALTILE	3" X 6" RITTENHOUSE WITH 1/8" GROUT JOINT (S-4369); COLOR: 0190 ARCTIC WHITE	GROUT: BOSTIK - H177 BRIGHT WHITE; SEALANT: BOSTIK 100% PURE SILICONE
FLOORING	WF-3	WOOD FLOORING	COATES	PRE-FINISH ENGINEERED WOOD FLOORING, SPECIES: WHITE OAK, FINISH: CHOCOLATE	3/4" THICK WIDE X 3" TONGUE & GROOVE W/ UNFINISHED SQUARE EDGE. WSI TO PROVIDE WOOD FLOORING, GC TO PROVIDE 3/4" SUB FLOOR AND MATERIALS FOR NAIL DOWN.
	CPT-1	CARPET	SHAW CONTRACT GROUP	STYLE: PETO II; COLOR: SLATE #71525	MANAGER'S OFFICE
	EM-1	ENTRY MAT	IMPACT SPECIALTIES	COCOMAT - STYLE: EM-301; COLOR: NATURAL #17	1/2" NYLON-BASED NATURAL COLORED MAT ON SELF LEVELING CEMENTITIOUS UNDERLAYMENT. CONTACT: JEN DAVIS 619-481-9588 JDAVIS@IMPACTSPECIALTIES.COM
CEILING	PBC-DF	PAINT	CREATIVE PAINTS	PB DRYFALL (395-1X)	ALL SALES AREA OTS CEILINGS
	CF-1	CONCRETE FLOOR	DIVERSY	JON CRETE MATTE CONCRETE SEALER	(3) COATS - 2 HRS DRY TIME BETWEEN COATS - APPLY W/ CLEAN U/WOP OR LAMBS WOOL. CONTACT: BILL KREISL (530) 642-8858
BASE	RB-1	1/8" RUBBER COVE BASE	BURKE FLOORING	BURKE BASE RUBBER WALL BASE TYPE TS; COLOR: BLACK #701	4" HIGH AT STOCKROOM & PB MANAGER'S OFFICE. SEE DETAIL C9/A-802
	WB-1	PAINTED WOOD BASE	BY FIXTURE CONTRACTOR	SHOP PRIMED WOOD GC PAINT PB3-SG	REFER TO INTERIOR ELEVATIONS FOR LOCATION AND EXTENT
WAINSCOT	WC-1	FRP WAINSCOT	MARLITE	WHITE CLASSIC	WAINSCOT AT MOP SINK TO 5'-0" AFF
COUNTERTOPS	CT-2	COUNTERTOP	BY CASEWORK VENDOR	WASHINGTON CABINET - 3 CM SLAB - LEATHER FINISH	3 CM THICK - EDGES - COORDINATE WITH FIXTURE SHOP DRAWINGS. PROVIDED BY VENDOR AND INSTALLED BY GC.
EXTERIOR FINISHES					
WINDOW SCREENING FILM	WF-4	SCREENING FILM	3M	"MILKY MILKY" - SH2MAMM	APPLIED AT STOCKROOM WINDOWS, SCREENING FILM TO BE PROVIDED BY AND INSTALLED BY GC
CANOPY	CA-1	FRP CANOPY	FRP	FRP CANOPY	FRP CANOPY
AWNING FABRIC	AF-1	FRP AWNING	FRP	FRP AWNING	FRP AWNING
STOREFRONT	SF-1	FRP STOREFRONT	FRP	FRP STOREFRONT	FRP STOREFRONT
CEILING MAKE METAL CHANNELS	CM-1	FRP CHANNELS	FRP	FRP CHANNELS	FRP CHANNELS
STOREFRONT GLAZING	SG-1	FRP GLAZING	FRP	FRP GLAZING	FRP GLAZING
STONE BASE	SB-1	FRP BASE	FRP	FRP BASE	FRP BASE

PB INTERIOR FINISH SCHEDULE

SPACE	FLOOR	BASE	WALL	CEILING	REMARKS
SALES AREA	F CF-1 F WF-3	F WB-1	F PB1-ES F PB3-SG	F PBC-DF	F PB3-SG AT TRIMS & DOORS ALL B-LINE AT SALES FLOOR TO BE WOOD CLAD FINISH (SEE DETAIL A7/A-803) F PBC-DF AT EXPOSED PIPING DO NOT PAINT ALUMINUM DUCTWORK
CASHWRAP	F CF-1	F WB-1	F PB1-ES	F PBC-DF	
DESIGN STUDIO	F CF-1	--	--	F PBC-DF	
TOILET VESTIBULE	F CF-1	F WB-1	F PB1-ES	F PB1-ES	
TOILET ROOM #1	F T-1	F T-2	F WS1-ES F T-3 F T-4	F WS1-ES	F PB3-SG ON ALL TRIMS AND DOORS
TOILET ROOM #2	F T-1	F T-2	F WS1-ES F T-3 F T-4	F WS1-ES	F PB3-SG ON ALL TRIMS AND DOORS
SHIPPING & RECEIVING	F CF-2	F RB-1	F PBSR	F OTS	
STOCKROOM	F CF-2	F RB-1	F PBSR	F OTS	F PB3-SG ON ALL TRIMS AND DOORS
ELECTRICAL	F CF-2	F RB-1	F PBSR	F OTS	
EMPLOYEE BREAK AREA	F CF-2	F RB-1	F PB2-ES	F OTS	
MANAGER'S OFFICE	F CPT-1	F RB-1	F PB2-ES	F PB2-ES	F PB3-SG ON ALL TRIMS AND DOORS
DISPLAY WINDOW	F CF-1	F WB-1	F PB1-ES	F PB1-ES	F PB3-SG ON ALL TRIM

NOTE:
BRUSH STROKE APPLICATION: SURFACES THAT ARE TO BE PAINTED MUST BE LIGHTLY SANDED TO KNOCK DOWN MANUFACTURER'S FINISH.
BRUSH STROKES MUST BE FULL CONTINUOUS STROKES FROM TOP TO BOTTOM OR SIDE TO SIDE.
FIRST COAT IS PRIMED, GC TO APPLY PAINT IN FIELD.
PAINT W/ PURDY 3.5" & 4" NYLON SWAN BRUSHES.
NO VISUAL OVERLAPPING OF BRUSH STROKES IN FINAL FINISH.
APPLY TO THE FOLLOWING:
INTERIOR TRIM, BASE, AND TRANSOM

PAINT CONTACT:
AT ALL SALES AREA WALLS, SOFFITS, CEILINGS & TOILET ROOMS UNLESS USING SPECIALTY FOCAL COLOR.
NICK WATERS
(415) 666-3380
nickw@mycreativepaint.com

ISSUED / REVISED	DATE
FEASIBILITY SET	08/10/17
PRELIMINARY SET	09/28/17
LL CD SET	11/30/17
PERMIT SET	12/18/17
BID SET	01/04/18

PB FINISH SCHEDULE, FINISH & MATERIAL LEGEND

A-003

Order Plans

OWNER:
WILLIAMS-SONOMA, INC.
3250 Van Ness Avenue
San Francisco, CA 94109
T 415 616 8602
F 415 439 8164
www.williams-sonoma.com

CALLISONRTKL
A DESIGN CONSULTANCY OF ARCADIS
www.callisonrtkl.com

POTTERY BARN
WILLIAMS-SONOMA
Town Center Virginia Beach
173/177 Central Park Avenue
Virginia Beach, VA 23462
PROJECT #006-151817-00#006-151412-00