



Point Repair #	Start MH	End MH	Start MH Depth (ft)	End MH Depth (ft)	Total Length of Pipe (ft)	Pipe Diameter (in)	Location from Start MH (ft)	Pipe Material	Problem Summary	Service Position	Pre-CIPP	Repair	Repair Detail	Patch Detail
1	700-02	700-01	7.1	8.1	132.7	8	123.8	PVC	Offset Joint - Medium			Repair (118.8 FT to 136.4 FT)	5	
2	700-01	701-04	8.1	6.4	99.0	8	8.0	PVC	Pipe Sag - 50%			Pt. Repair (0.0 FT to 8.0 FT)	5	
3	700-04	701-04	4.0	6.4	294.5	8	173.5	PVC	Service - Roots at Tee and Lateral			Pt. Repair (68.5 FT to 138.5 FT) - Install Tee and Lateral	2, 3, & 7	

www.LDLine.com

Order Plans @

LEGEND

- 699-100 MSSD SANITARY SEWER MANHOLE
- MSSD SANITARY SEWER
- SERVICE LATERALS
- REWA SANITARY SEWER MANHOLE
- REWA SANITARY SEWER
- - - - - PROPERTY LINE
- EDGE-OF-PAVEMENT
- ▭ BUILDING FOOTPRINT
- STREAM/EDGE-OF-WATER
- NEW SERVICE LATERAL

NOTE:  
SERVICE LATERALS ARE SHOWN FOR INFORMATION PURPOSES ARE APPROXIMATELY BASED ON CCTV DATA AND MANHOLE INSPECTIONS. NOT ALL EXISTING SERVICES ARE SHOWN. ALL SERVICES TO BE REPAIRED ARE SHOWN.

*[Signature]*  
No. 20996  
LAM LAM  
01/29/2018



MARK	DATE	DESCRIPTION

Approval: \_\_\_\_\_  
Date: 1-29-2017  
Checked: JLD  
Drawn: \_\_\_\_\_  
Scale: 1"=200'  
Project Number: 16-4005  
Sheet: C-3

PROJECT: SOUTH GREENVILLE POINT REPAIR PROJECT  
SHEET TITLE: POINT REPAIR 1 - 3