



GENERAL NOTES:

- A. SEE SHEET M-2.0 FOR NON-SHEET SPECIFIC MECHANICAL NOTES.
- B. M.C. SHALL FIELD VERIFY EXISTING CONDITIONS PRIOR TO STARTING WORK. MECHANICAL SCOPE INCLUDES THE DEMOLITION AND REPLACEMENT OF THE EXISTING RTU-1 DUCT SYSTEM, RELOCATED RESTROOM SYSTEMS, AND NEW DIFFUSERS LOCATED WITHIN NEW CEILING GRIDS RECONNECTED TO EXISTING DUCT SYSTEMS. NEW TEST AND BALANCING IS REQUIRED. SEE SHEET M-2.0 FOR APPLICABLE REQUIREMENTS.
- C. SEE SHEET M-1.3 FOR NEW ROOF WORK.
- D. M.C. SHALL COORDINATE WITH G.C. TO REPAIR ROOF PENETRATIONS NO LONGER BEING USED.

KEYED NOTES:

1. M.C. SHALL REMOVE D.EF-1. INSULATE AND CAP CURB WATERTIGHT.
2. M.C. SHALL REMOVE EXISTING 3 TON SPLIT CONDENSER.
3. M.C. SHALL REMOVE D.RTU-1 AND CURB IN PREPARATION FOR NEW RTU-1. COORDINATE WITH G.C. TO COVER AND PROTECT BUILDING BETWEEN UNITS.
4. M.C. SHALL REMOVE D.RTU-2 AND CURB IN PREPARATION FOR NEW RTU-2. COORDINATE WITH G.C. TO COVER AND PROTECT BUILDING BETWEEN UNITS.
5. M.C. SHALL REMOVE D.RTU-3 AND CURB IN PREPARATION FOR NEW RTU-3. COORDINATE WITH G.C. TO COVER AND PROTECT BUILDING BETWEEN UNITS.
6. M.C. SHALL VERIFY EXISTING EF SHOWN WAS SERVING BLIMPIE SUBS AND IS NO LONGER BEING USED. ONCE VERIFIED, REMOVE EXISTING EF AND CAP CURB.
7. SEE PLUMBING SHEETS FOR ROOF DRAIN AND VENT INFORMATION.
8. M.C. SHALL REMOVE EXISTING FLEX DUCT AND ENOUGH OF THE EXISTING ROOF MOUNTED RETURN DUCT TO INCORPORATE NEW RETURN DUCT FROM NEW RTU-3. SEE SHEET M1.3.

THESE PLANS ARE CONFIDENTIAL PROPERTY OF DUNKIN' BRANDS, INC. UNDER RESTRICTED ACCESS

PROJECT NO.: 17229

NRD national restaurant designers
ARCHITECTS & ENGINEERS

3005 Carrington Mill Blvd., Morristown, NC 27560
ph: 919 544 7251 fax: 919 544 8399

A Division of LMNT Associates

NO.	DESCRIPTION	DATE	DATE	SCALE	DRAWN	CKD	APPD
1	OWNER COMMENTS (RESTROOM CHANGE)	5/2/18	3-18-18				
	SHEET REVISIONS						

DD FRESH BREW 1.0
908 MARKET DRIVE, EMPORIA, VA

**MECHANICAL
DEMOLITION ROOF PLAN**

PC# 358084

M-1.2