



LEGEND

- SITE FEATURES**
- BOUNDARY LINE
 - RIGHT OF WAY LINE
 - PROPOSED LIMITS OF DISTURBANCE
 - PROPOSED GRADING/DRAINAGE EASEMENT
 - EXISTING CONTOUR ELEVATIONS
 - DIRECTION OF OVERLAND FLOW
 - LIMITS OF DRAINAGE SUB-BASIN
 - SLOPE ARROW

- EROSION DETAILS**
- TEMPORARY CONSTRUCTION EXIT
 - TEMPORARY SILT FENCE
 - TEMPORARY SEDIMENT TRAP
 - PERMANENT EROSION CONTROL LINING
 - TEMPORARY SEDIMENT BASIN
 - RIP-RAP PAD
 - SWPPP INFORMATION SIGN

- EROSION NOTES**
- TEMPORARY SEEDING AND MULCH
 - PROVIDE BARRICADE AT ALL ENTRANCE LOCATIONS W/O TEMP STONE CONSTRUCTION EXIT
 - SOIL TYPE: DENNIS SILT LOAM

CLEARING AND GRUBBING NOTE:
 PRIOR TO THE START OF THE CLEARING AND GRUBBING, OR ANY SOIL DISTURBANCE CONTACT PC STORMWATER MANAGEMENT AT (727) 834-3670 FOR A SOIL EROSION AND SEDIMENT CONTROL PRE-INSPECTION MEETING.

DEWATERING NOTE:
 THE CONTRACTOR MUST PROVIDE A DEWATERING PLAN, IF APPLICABLE, TO PASCO COUNTY ENGINEERING INSPECTIONS DEPARTMENT AT (727) 834-3670 FOR REVIEW PRIOR TO THE EROSION CONTROL MEASURES PRE-INSPECTION MEETING.

SWPPP UPDATES AND AMENDMENTS
 THE GC MUST UPDATE THE SWPPP, INCLUDING THE JOBSITE BINDER AND SITE MAPS, TO REFLECT THE PROGRESS OF CONSTRUCTION ACTIVITIES AND GENERAL CHANGES TO THE PROJECT SITE. UPDATES SHALL BE MADE DAILY TO TRACK PROGRESS WHEN ANY OF THE FOLLOWING ACTIVITIES OCCUR: BMP INSTALLATION, MODIFICATION OR REMOVAL, CONSTRUCTION ACTIVITIES (E.G., PAVING, STORM SEWER INSTALLATION, FOOTING INSTALLATION, ETC.), CLEARING, GRUBBING OR GRADING, OR TEMPORARY OR PERMANENT STABILIZATION.

IMPORTANT:
 THE GENERAL CONTRACTOR MUST SUBMIT A REQUEST FOR INFORMATION (RFI) TO THE CEC AND OBTAIN WRITTEN CEC APPROVAL BEFORE DOING ANY OF THE FOLLOWING:

- MODIFYING EROSION OR SEDIMENT CONTROL BMPs (SUBSTITUTIONS ARE TYPICALLY ONLY APPROVED IF SPECIFIED MATERIALS ARE NOT AVAILABLE OR THERE IS A VALID REASON THE SPECIFIED BMP WILL NOT WORK).
- ADDING/DELETING EROSION OR SEDIMENT CONTROL BMPs.
- MODIFYING THE SWPPP IMPLEMENTATION SEQUENCE, OR
- PERFORMING ANY ACTIONS OR IN ANY MANNER THAT IS CONTRARY TO THE SWPPP.

THE CONTRACTOR MAY MODIFY OR ADD ADDITIONAL BMPs, WITHOUT CEC APPROVAL, IN AN EMERGENCY SITUATION TO PREVENT SEDIMENT DISCHARGE OR PROTECT WATER QUALITY; HOWEVER, GC MUST NOTIFY THE CEC AS SOON AS PRACTICAL AS TO THEIR ACTIONS TO DISCUSS THE NEED FOR ADDITIONAL OR SUPPLEMENTAL MEASURES AND TO OBTAIN THE REQUIRED APPROVALS. THE CONTRACTOR IS ULTIMATELY RESPONSIBLE TO ENSURE COMPLIANCE WITH THE PERMIT AND PROTECTION OF DOWNSTREAM WATER QUALITY.

AMENDING THE SWPPP DOES NOT MEAN THAT IT HAS TO BE REPRINTED. IT IS ACCEPTABLE TO ADD ADDENDUMS, SHEETS, NEW SECTIONS, DETAILS, AND/OR REVISED DRAWINGS THAT HAVE THE CEC NAME IN PRINT, ARE STAMPED, SIGNED, DATED, AND ARE ACCOMPANIED BY WRITTEN COPY OF THE ASSOCIATED RFI AND ITS RESPONSE FROM CEC. ENGINEERED ITEMS MUST BE SIGNED AND STAMPED BY THE CEC OF RECORD FOR THE PROJECT.

NOTES:
 REQUIRED EROSION AND SEDIMENT CONTROL DEVICES SHALL BE IN PLACE AT ALL TIMES DURING CONSTRUCTION AND SHALL BE REMOVED ONLY AFTER STABILIZATION HAS BEEN ESTABLISHED.
 SIDEWALKS WILL BE CONSTRUCTED WITHIN THREE (3) DAYS AFTER REMOVAL AND SAFE PEDESTRIAN TRAFFIC WILL BE MAINTAINED AT ALL TIMES. IF SIDEWALK IS REMOVED, IT WILL BE REMOVED TO THE NEAREST EXPANSION JOINT AND REPLACED PER FOOT INDEX 310. ANY SIDEWALK WHICH BECOMES UNDERMINED MUST BE REMOVED AND REPLACED. ROADWAYS/SIDEWALK CONNECTIONS REPLACEMENTS MUST MEET CURRENT A.D.A. STANDARDS AND FDOT INDEX 304.

NOTE TO GENERAL CONTRACTOR:
 PRIOR TO CONSTRUCTION, GC MUST CLEARLY DELINEATE AND MARK OFF AREAS IDENTIFIED IN THE SWPPP OR IN THE FIELD, TO BE PROTECTED (SUCH AS, NATURAL BUFFERS, TREES, HABITATS OF ENDANGERED/ THREATENED SPECIES, HISTORIC PROPERTIES, ETC.).

DEVELOPER/OWNER:
 RMC LO BOCA LLC
 8902 N DALE MABRY HWY
 SUITE 200
 TAMPA, FL 33614
 813-960-8154

SITE OPERATOR/GENERAL CONTRACTOR:

SUPERINTENDENT:

IMPORTANT: GC MUST SIGN ALL PLAN SHEETS AND ANY NEW PLAN SHEETS ISSUED BY THE CEC.

DATUM NOTE:
 CONTROL BENCHMARKS:
 ELEVATIONS SHOWN HEREON ARE REFERRED TO THE NORTH AMERICAN VERTICAL DATUM OF 1988 (NAD 83), USING NATION BENCH MARK SYSTEM. FLANGE ENCASED AND STAMPED "Y 859 2000" LOCATED IN THE NORTHWEST QUADRANT OF THE INTERSECTION OF STATE ROAD 52 AND LITTLE ROAD. ELEVATION = 14.77'.
 TBM #1
 PK NAIL SET IN PLACE
 ELEVATION = 19.84' (NAVD 1988)
 TBM #2
 IRON ROD CAPPED "TRAV PT" SET NEAR NORTHWEST CORNER OF PROPERTY
 ELEVATION = 19.00' (NAVD 1988)

BOHLER ENGINEERING
 3820 NORTHALE BLVD., SUITE 300B
 TAMPA, FLORIDA 33624
 Phone: (813) 912-4100
 Fax: (813) 912-4101
 FLORIDA BUSINESS CERT. OF AUTH. NO. 30789
 LICENSE NO. 14007077-B-00000101-00000000

REVISIONS

REV	DATE	COMMENT	BY
2	2017-07-11	PER COUNTY SWPPP & FOOT COMMENTS	JDP
3	2017-10-13	PER COUNTY COMMENTS	JDP
4	2017-10-27	PER FOOT COMMENTS	JDP
5	2017-11-30	PER COUNTY UTILITY COMMENTS	JDP
6	2018-01-02	PER COUNTY & FOOT COMMENTS	JDP
7	2018-01-25	PER FOOT COMMENTS	JDP
8	2018-02-06	PER FOOT COMMENTS	JDP
9	2018-04-05	HYDRANT PER FIRE MARSHAL	JDP
10	2018-09-07	WAWA BID SET	JDP
11	2018-10-03	PER ROW COMMENTS	SKK

811 KNOW WHAT'S BELOW ALWAYS CALL 811 BEFORE YOU DIG
 It's fast. It's free. It's the law.
 www.callsunshine.com

PERMIT SET

PROJECT NO: FLT160078
 DRAWN BY: JDP
 CHECKED BY: KSM
 DATE: 11/02/2018
 SCALE: 1" = 40'
 CAD ID: OAB

PROJECT:
 WAWA SR 52 & LITTLE RD
 FOR
RMC PROPERTY GROUP
 LOCATION OF SITE:
 9021 STATE ROAD 52
 HUDSON, FLORIDA 34669
 PASCO COUNTY

BOHLER ENGINEERING
 3820 NORTHALE BLVD., SUITE 300B
 TAMPA, FLORIDA 33624
 Phone: (813) 912-4100
 Fax: (813) 912-4101
 FLORIDA BUSINESS CERT. OF AUTH. NO. 30789
 LICENSE NO. 14007077-B-00000101-00000000

10/5/2018

SHEET TITLE:
 PHASE I
 EROSION AND
 SEDIMENTATION
 CONTROL PLAN

SHEET NUMBER:
 C-2