


SPECIAL INSPECTION	FREQUENCY	REFERENCED STANDARD
SOILS:		
1. Verify materials below footings are adequate to achieve the design bearing capacity.	Periodic	Geotechnical Engineer
2. Verify excavations are extended to proper depth and have reached proper material.	Periodic	
3. Perform classification and testing of controlled fill materials.	Periodic	
4. Verify use of proper materials, densities and lift thicknesses during placement and compaction of controlled fill.	Continuous	
5. Prior to placement of controlled fill, observe subgrade and verify that site has been prepared properly.	Periodic	

SPECIAL INSPECTION	FREQUENCY	REFERENCED STANDARD
CONCRETE:		
1. Inspection of reinforcing steel including prestressing tendons and placement.	Periodic	ACI 318: 3.5, 7.1-7.7
2. Inspection of reinforcing steel welding in accordance with table 1704.3, item 5B.		AWS D1.4 ACI 318: 3.5.2
a. Verification of weldability of reinforcing steel other than ASTM A 706	Periodic	
b. Shear reinforcement	Continuous	
c. Other reinforcing steel	Periodic	
3. Inspect bolts to be installed in concrete prior to and during placement of concrete where allowable loads have been increased.	Continuous	
4. Inspect epoxy anchors and expansion anchors installed in hardened concrete.	Continuous	Product ICC-ES Report
5. Verifying use of required design mix.	Periodic	ACI 318: ch. 4, 5.2-5.4
6. At the time fresh concrete is sampled to fabricate specimens for strength tests, perform slump and air content tests, and determine the temperature of the concrete.	Continuous	ASTM C 172 ASTM C 31 ACI 318: 5.6, 5.8
7. Inspection of concrete placement for proper application techniques.	Continuous	ACI 318: Ch. 5.9, 5.10
8. Inspection for maintenance of specified curing temperature and techniques.	Periodic	ACI 318: 5.11-5.13
9. Inspect formwork for shape, location and dimensions of the concrete member being formed.	Periodic	ACI 318: 6.1.1

SPECIAL INSPECTION	FREQUENCY	REFERENCED STANDARD
STEEL CONSTRUCTION		
1. Material verification of high-strength bolts, nuts, and washers:	Periodic	Applicable ASTM material specifications: AISC 360, Section A3.3
a. Identification markings to conform to ASIM standards specified in the approved construction documents.		
b. Manufacturer's certificate of compliance required.		
2. Inspection of high-strength bolting:		AISC 360, Section M2.5
a. Snug Tight Joints	Periodic	
3. Material verification of structural steel:		ASIM A 6 OR ASIM A 568
a. For structural steel, identification markings to conform to AISC 360.		
b. Manufacturer's certified mill test reports.		
4. Material verification of weld filler materials:	Periodic	AISC 360, Section A3.5
a. Identification markings to conform to AWS specification in the approved construction documents.		
b. Manufacturer's certificate of compliance required		
5. Inspection of welding:		
a. Structural steel		AWS D1.1
1) Complete and partial penetration groove welds	Continuous	
2) Single-pass fillet welds less than or equal to 5/16"	Periodic	
6. Inspection of steel frame joint details for compliance with approved construction documents:	Periodic	IBC SECTION 1704.3.2
a. Details such as bracing and stiffening		
b. Member locations.		
c. Application of joint details at each connection.		

SPECIAL INSPECTION	FREQUENCY	REFERENCED STANDARD
MASONRY CONSTRUCTION:		
1. Compliance with required inspection provisions of the construction documents and the approved submittals shall be verified.	Periodic	TMS 602/ACI 530.1/ASCE 6 ART. 1.5
2. Verification of f'_m and f'_{wc} prior to construction except where specifically exempted from code.	Periodic	TMS 602/ACI 530.1/ASCE 6 ART. 1.4B
3. Verification of slump flow & VSI as delivered to the site for self-consolidating grout.	Continuous	TMS 602/ACI 530.1/ASCE 6 ART. 1.4B
4. As masonry construction begins, the following shall be verified to ensure compliance:		
a. Proportions of site-prepared mortar.	Periodic	TMS 602/ACI 530.1/ASCE 6 ART. 2.6A, ART. 3.3B ART. 3.4, 3.6A,
b. Construction of mortar joints.	Periodic	
c. Location of reinforcement, connectors,	Periodic	
5. During construction the inspection program shall verify:		
a. Size and location of structural elements.	Periodic	ACI 530.1/ASCE 6/TMS 602 - ART. 3.3G
b. Type, size and location of anchors, including overall details of anchorage of masonry to structure members, frames or other construction.	Periodic	ACI 530/ASCE 5/TMS 402 - SEC. 1.2.2(e), 2.1.4, 3.1.6
c. Specified size, grade and type of reinforcement.	Periodic	ACI 530/ASCE 5/TMS 402 - SEC. 1.1.3 ACI 530.1/ASCE 6/TMS 602 - ART. 2.4.3.4
d. Welding of reinforcing bars.	Continuous	ACI 530/ASCE 5/TMS 402 - SEC. 2.1.10.7.2, 3.3.34(b)
e. Preparation, construction and protection of masonry during cold weather (temperature below 40 degrees F) or hot weather (temperature above 90 degrees F)	Periodic	IBC SECTION 2104.3, 2104.4 ACI 530.1/ASCE 6/TMS 602 - ART. 1.8C, 1.8D
6. Prior to grouting, the following shall be verified to ensure compliance:		
a. Grout space is clean	Periodic	ACI 530.1/ASCE 6/TMS 602 - ART. 3.2D
b. Placement of reinforcement and anchorages	Periodic	TMS 402/ACI 530/ASCE 5 SECTION 1.13 TMS 602/ACI 530.1/ASCE 6 ART. 3.4
c. Proportions of site-prepared grout	Periodic	TMS 602/ACI 530.1/ASCE 6 ART. 2.6B
d. Construction of mortar joints.	Periodic	TMS 602/ACI 530.1/ASCE 6 ART. 3.3B
7. Grout placement shall be verified to ensure compliance:	Continuous	ACI 530.1/ASCE 6/TMS 602 - ART. 3.5
8. Preparation of any required grout specimens, mortar specimens and/or prisms shall be observed.	Continuous	IBC SECTION 2105.2.2, 2105.3 TMS 602/ACI 530.1/ASCE 6 ART. 1.4

Order Plans @ WWW.IDLINE.COM



D·Z·A
ASSOCIATES, INC.

IL REG. # 104-001714 Suite 233N
2625 Butterfield Road 60533
Oak Brook, Illinois 60533
Phone 630-530-1020 www.dzamb.com

© 2009 D-Z-A ASSOCIATES, INC.
THE ARCHITECT SHALL BE DEEMED THE AUTHOR OF THESE DOCUMENTS AND SHALL BE RESPONSIBLE FOR ALL CONSTRUCTION DOCUMENTS AND OTHER RIGHTS, INCLUDING COPYRIGHT.

No.	Description	Date
▲	ISSUED FOR BID AND PERMIT	10/16/20

STRUCTURAL ENGINEER
GreenbergFarrow
1430 West Peachtree St. NW
Suite 200
Atlanta, GA 30309
t: 847 788 9200

Salem Gate
Market

RETAIL 1B

CONYERS, GEORGIA

SPECIAL INSPECTIONS

Date	Drawn by	Sheet No.
10/16/20	C.Y.	S1.2
Project No:	20.062	M.H.

(1)