three inches = one foot
one and one-half inches = one foot
one inch = one foot
three-quarters inch = one foot
one-half inch = one foot
three-eighths inch = one foot
one-quarter inch = one foot
one-eighth inch = one foot

DOMESTIC WATER PIPE REINSULATION SCHEDULE

BUILDING NUMBER	FLOOR NUMBER	INSULATION NUMBER	ROOM	USE (HOT WATER, HOT WATER RECIRC OR COLD WATER)	IS INSULATION ACCESSIBLE WITHOUT ARCH. DEMOLITION OF SURFACE (Y/N)?	ABOVE LAY-IN CEILING (Y/N)?	PIPING MATERIAL	PIPE SIZE (INCH)	PIPE LENGTH (INCHES)	NUMBER OF 90 DEG ELBOWS	ADDITIONAL FITTINGS/VALVES	REFERENCE DRAWING
12	CRAWL SPACE	12-INS-CS-13	CRAWL SPACE	COLD WATER	Y	N	COPPER	2"	60	–	–	PL-12-101
12	CRAWL SPACE	12-INS-CS-14	CRAWL SPACE	HOT WATER	Y	N	COPPER	1 1/2"	30	1	–	PL-12-101
12	CRAWL SPACE	12-INS-CS-15	CRAWL SPACE	COLD WATER	Y	N	COPPER	1 1/4"	30	–	–	PL-12-101
12	CRAWL SPACE	12-INS-CS-16	CRAWL SPACE	HOT WATER	Y	N	COPPER	1 1/4"	70	1	(1) GATE VALVE	PL-12-101
12	CRAWL SPACE	12-INS-CS-17	CRAWL SPACE	COLD WATER	Y	N	COPPER	1 1/2" 1 1/2"	60 60	2 2	–	PL-12-101
12	CRAWL SPACE	12-INS-CS-18	CRAWL SPACE	HOT WATER RECIRC	Y	N	COPPER	1/2"	50	1	GATE VALVE	PL-12-101
12	CRAWL SPACE	12-INS-CS-19	CRAWL SPACE	COLD WATER	Y	Y	COPPER	1 1/4"	[illegible]	–	–	PL-12-101
12	BASEMENT	12-INS-B-01	LIBRARY (6)	HOT WATER RECIRC	Y	Y	COPPER	3/4"	60	–	(1) GATE VALVE	PL-12-102
12	BASEMENT	12-INS-B-02	LIBRARY (6)	HOT WATER	Y	Y	COPPER	[illegible]/2"	60	–	(1) GATE VALVE	PL-12-102
12	BASEMENT	12-INS-B-03	TOILET (4C-4D)	COLD WATER	Y	Y	COPPER	1 1/[illegible]" 3/4"[illegible]	60, 120 100, 20	8	(1) GATE VALVE	PL-12-102
12	BASEMENT	12-INS-B-04	TOILET (4C-4D)	HOT WATER	Y	Y	COPPER	3/4" 1/2"	[illegible] 20	1	–	PL-12-102
12	BASEMENT	12-INS-B-05	TOILET (4C-4D)	HOT WATER RECIRC	Y	Y	COPPER	[illegible]	60	1	–	PL-12-102
12	BASEMENT	12-INS-B-06	OFFICE (2)	COLD WATER	Y	Y	COPPER	1/2"	100	3	–	PL-12-102
12	BASEMENT	12-INS-B-07	OFFICE (2)	HOT WATER	Y	Y	COPPER	1/2"	100	3	–	PL-12-102
12	BASEMENT	12-INS-B-08	WAITING RM (9B)	HOT WATER RECIRC	Y	Y	COPPER	3/4"	20	1	–	PL-12-102
12	BASEMENT	12-INS-B-09	OFFICE (16)	COLD WATER	Y	Y	COPPER	1/2"	30	1	–	PL-12-102
12	BASEMENT	12-INS-B-10	OFFICE (16)	HOT WATER	Y	Y	COPPER	1/2"	30	1	–	PL-12-102
12	BASEMENT	12-INS-B-11	PROSTHETICS STORE (12)	HOT WATER RECIRC	Y	Y	COPPER	1/2"	20	1	–	PL-12-102
12	BASEMENT	12-INS-B-12	PROSTHETICS STORE (12)	HOT WATER	Y	Y	COPPER	1/2"	20	2	–	PL-12-102
12	BASEMENT	12-INS-B-13	PROSTHETICS STORE (12)	COLD WATER	Y	Y	COPPER	1/2"	40	1	(1) BALL VALVE	PL-12-102
12	BASEMENT	12-INS-B-14	PROSTHETICS STORE (12)	HOT WATER	Y	Y	COPPER	1/2"	50	1	(1) BALL VALVE	PL-12-102
12	BASEMENT	12-INS-B-15	STORAGE (13)	HOT WATER	Y	Y	COPPER	3/4"	110	5	–	PL-12-102
12	BASEMENT	12-INS-B-16	STORAGE (13)	COLD WATER	Y	Y	COPPER	2"	80	3	–	PL-12-102
12	BASEMENT	12-INS-B-17	CORRIDOR (CB4)	COLD WATER	Y	Y	COPPER	2"	40	2	–	PL-12-102
12	BASEMENT	12-INS-B-18	CORRIDOR (CB4)	COLD WATER	Y	Y	COPPER	1"	20	1	–	PL-12-102
12	BASEMENT	12-INS-B-19	CORRIDOR (CB4)	HOT WATER RECIRC	Y	Y	COPPER	1/2"	20	1	–	PL-12-102
12	BASEMENT	12-INS-B-20	CORRIDOR (CB4)	HOT WATER	Y	Y	COPPER	1"	20	1	–	PL-12-102
12	BASEMENT	12-INS-B-21	OFFICE (14E)	COLD WATER	Y	Y	COPPER	3/4"	20	1	(1) BALL VALVE	PL-12-102
12	BASEMENT	12-INS-B-22	OFFICE (14E)	HOT WATER RECIRC	Y	Y	COPPER	3/4"	20	1	(1) BALL VALVE	PL-12-102
12	BASEMENT	12-INS-B-23	OFFICE (14E)	HOT WATER	Y	Y	COPPER	3/4"	20	1	(1) BALL VALVE	PL-12-102
12	BASEMENT	12-INS-B-24	OFFICE (14N)	HOT WATER	Y	Y	COPPER	1/2"	120	4	–	PL-12-102
12	BASEMENT	12-INS-B-25	OFFICE (14N)	COLD WATER	Y	Y	COPPER	1/2"	20	1	–	PL-12-102

www.LDLine.com
Order Plans @

Revisions	Date

Atriax
Atriax, pllc
102 3rd Avenue, NE
PO Box 1629,
Hickory, NC 28603
Phone: 828.315.9962
Fax: 828.315.9964
www.atriaxgroup.com

WileyWilson
WileyWilson
127 Nationwide Drive
Lynchburg, VA 24502
Phone: 434.947.1901
www.wileywilson.com

COMMONWEALTH OF VIRGINIA
MICHAEL J. GEHL
Lic. No. 24288
4/28/2017
PROFESSIONAL ENGINEER

Approved: Energy Engineer

CONSTRUCTION DOCUMENTS

Approved: Safety Manager

Approved: Infection Control Officer

Approved: GEMS Coordinator

Approved: Service Chief

Approved: Chief of Staff

Approved: Associate Director

Drawing Title
PL-605
SCHEDULES

Approved: Chief of Facility Management Svc.

Approved: Medical Center Director

Project Title
RENOVATE FOR WATER QUALITY

Building Number

Checked MJG

Drawn WJC

Location
VA MEDICAL CENTER, SALEM, VA 24153

Date
04/ 28 / 2017

Project No.
658-15-101

DRAWING SET
2592
Dwg. 127 Of 155

Veterans Affairs