SCHEDULE OF SPECIAL INSPECTION SERVICES
33rd & Broad Apartments - Chattanooga, TN
January 9, 2020

MATERIAL / ACTIVITY	SERVICE	REFERENCED STANDARD[5]	Y/N	EXTENT	AGENT*	DATE COMPLETED
Section 1704.2.5 Inspection of Fabricators						
Verify fabrication/quality control procedures.	In-plant review or verification of auditing by an approved special inspection agency (3)		Y	Periodic		
1705.1.1 Special Cases						
Work unusual in nature, including but not limited to alternative materials and systems, unusual design applications, materials and systems with special manufacturer's requirements	Submittal review, shop (3) and/or field inspection		N			
Section 1705.2.1 Structural Steel Construction		AISC 360 Chapter N				
1. Fabricator and erector documents (Verify reports and certificates as listed in AISC 360, chapter N, paragraph 3.2 for compliance with construction documents)	Submittal Review		Y	Each submittal		
2. Material verification of structural steel	Shop (3) and field inspection		Y	Periodic		
3. Embedments (Verify diameter, grade, type, length, embedment. See 1705.3 for anchors)	Field inspection		Y	Periodic		
4. Verify member locations, braces, stiffeners, and application of joint details at each connection comply with construction documents	Field inspection		Y	Periodic		
5. Structural steel welding:						
a. Inspection tasks Prior to Welding (Observe, or perform for each welded joint or member, the QA tasks listed in AISC 360, Table N5.4-1)	Shop (3) and field inspection		Y	Observe or Perform as noted (4)		
b. Inspection tasks During Welding (Observe, or perform for each welded joint or member, the QA tasks listed in AISC 360, Table N5.4-2)	Shop (3) and field inspection		Y	Observe (4)		
c. Inspection tasks After Welding (Observe, or perform for each welded joint or member, the QA tasks listed in AISC 360, Table N5.4-3)	Shop (3) and field inspection		Y	Observe or Perform as noted (4)		
d. Nondestructive testing (NDT) of welded joints: see Commentary						
1) Complete penetration groove welds 5/16" or greater in risk category III or IV	Shop (3) or field ultrasonic testing - 100%		N	Periodic		
2) Complete penetration groove welds 5/16" or greater in risk category II	Shop (3) or field ultrasonic testing - 10% of welds minimum		N	Periodic		

SCHEDULE OF SPECIAL INSPECTION SERVICES
33rd & Broad Apartments - Chattanooga, TN
January 9, 2020

MATERIAL / ACTIVITY	SERVICE	REFERENCED STANDARD[5]	Y/N	EXTENT	AGENT*	DATE COMPLETED
3) Thermally cut surfaces of access holes when material t > 2"	Shop (3) or field magnetic Particle or Penetrant testing		N	Periodic		
4) Welded joints subject to fatigue when required by AISC 360, Appendix 3, Table A-3.1	Shop (3) or field radiographic or Ultrasonic testing		N	Periodic		
5) Fabricator's NDT reports when fabricator performs NDT	Verify reports		N	Each submittal (5)		
6. Structural steel bolting:	Shop (3) and field inspection					
a. Inspection tasks Prior to Bolting (Observe, or perform tasks for each bolted connection, in accordance with QA tasks listed in AISC 360, Table N5.6-1)			Y	Observe or Perform as noted (4)		
b. Inspection tasks During Bolting (Observe the QA tasks listed in AISC 360, Table N5.6-2)			Y	Observe (4)		
1) Pre-tensioned and slip-critical joints						
a) Turn-of-nut with matching markings			N	Periodic		
b) Direct tension indicator			N	Periodic		
c) Twist-off type tension control bolt			N	Periodic		
d) Turn-of-nut without matching markings			N	Continuous		
e) Calibrated wrench			N	Continuous		
2) Snug-tight joints			Y	Periodic		
c. Inspection tasks After Bolting (Perform tasks for each bolted connection in accordance with QA tasks listed in AISC 360, Table N5.6-3)			Y	Perform (4)		
7. Inspection of steel elements of composite construction prior to concrete placement in accordance with QA tasks listed in AISC 360, Table N6.1	Shop (3) and field inspection and testing		N	Observe or Perform as noted (4)		

SCHEDULE OF SPECIAL INSPECTION SERVICES
33rd & Broad Apartments - Chattanooga, TN
January 9, 2020

MATERIAL / ACTIVITY	SERVICE	REFERENCED STANDARD[5]	Y/N	EXTENT	AGENT*	DATE COMPLETED
Table 1705.2.2 Steel Construction Other Than Structural Steel						
1. Material verification of cold-formed steel deck:						
a. Identification markings to conform to ASTM standards specified in the approved construction documents.	Field Review	Applicable ASTM material specifications	N	Periodic		
b. Manufacturer's certified test reports	Review submittals		N	Each submittal		
2. Inspection of welding:						
a. Cold-formed steel deck:						
1) Floor and roof deck welds	Shop (3) and field inspection	AWS D1.3	N	Periodic		
b. Reinforcing steel:	Shop (3) and field inspection					
1) Verification of weldability of reinforcing steel other than ASTM A706		AWS D1.4 ACI 318: Section 3.5.2	N	Periodic		
2) Reinforcing steel resisting flexural and axial forces in intermediate and special moment frames, and boundary elements of special structural walls of concrete and shear reinforcement.			N	Continuous		
3) Shear reinforcement			N	Continuous		
4) Other reinforcing steel.			N	Periodic		
3. Cold-formed steel trusses spanning 60 ft or greater shall be inspected for proper installation of temporary restraint/bracing and permanent restraint/bracing of individual truss members per approved truss package.	Field Review	IBC 1705.2.2.2	N	Continuous		

SCHEDULE OF SPECIAL INSPECTION SERVICES
33rd & Broad Apartments - Chattanooga, TN
January 9, 2020

MATERIAL / ACTIVITY	SERVICE	REFERENCED STANDARD[5]	Y/N	EXTENT	AGENT*	DATE COMPLETED
Table 1705.3 Concrete Construction						
1. Inspection of reinforcing steel, including prestressing tendons, and placement.	Shop (3) and field inspection	ACI 318: 3.5, 7.1-7.7 and IBC 1910.4	Y	Periodic		
2. Inspection of reinforcing steel welding in accordance with Table 1705.2.2 Item 2b.	Shop (3) and field inspection	AWS D1.4 and ACI 318: 3.5.2	Y	Where applicable		
3. Inspection of anchors cast in concrete where allowable loads have been increased or where strength design is used.	Shop (3) and field inspection	ACI 318: 8.1.3, 21.2.8, and IBC 1908.5, 1909.1	Y	Periodic		
4. Inspection of anchors post-installed in hardened concrete members.	Field inspection	ACI 318: 3.8.6, 8.1.3, 21.2.8 and IBC 1909.1	Y	Periodic		
5. Verifying use of required design mix.	Shop (3) and field inspection	ACI 318: Ch. 4, 5.2-5.4; IBC 1904.2, 1910.2, 1910.3	Y	Periodic		
6. At the time fresh concrete is sampled to fabricate specimens for strength tests, perform slump and air content tests, and determine the temperature of concrete.	Shop (3) and field inspection	ASTM C 172; ASTM C 31; ACI 318: 5.6, 5.8; IBC 1910.10	Y	Continuous		
7. Inspection of concrete and shotcrete placement for proper application techniques.	Shop (3) and field inspection	ACI 318: 5.9, 5.10; IBC 1910.6, 1910.7, 1910.8	Y	Continuous		
8. Inspection for maintenance of specified curing temperature and techniques.	Shop (3) and field inspection	ACI 318: 5.11-5.13; IBC 1910.9	Y	Periodic		
9. Inspection of prestressed concrete: a. Application of prestressing forces. c. Grouting of bonded prestressing tendons in the seismic force-resisting system.	Shop (3) and field inspection	ACI 318: 18.20, 18.18.4	Y	Continuous		
10. Erection of precast concrete members.	Field inspection	ACI 318: Ch. 16	Y	Periodic		
11. Verification of in-situ concrete strength, prior to stressing of tendons in post-tensioned concrete and prior to removal of shores and forms from beams and structural slabs.	Review field testing and laboratory reports	ACI 318: 6.2	Y	Periodic		
12. Inspection of formwork for shape, location and dimensions of the concrete member being formed.	Field inspection	ACI 318: 6.1.1	Y	Periodic		
13. Concrete strength testing and verification of compliance with construction documents	Field testing and review of laboratory reports		Y	Periodic		

SCHEDULE OF SPECIAL INSPECTION SERVICES
33rd & Broad Apartments - Chattanooga, TN
January 9, 2020

MATERIAL / ACTIVITY	SERVICE	REFERENCED STANDARD[5]	Y/N	EXTENT	AGENT*	DATE COMPLETED
1705.4 Masonry Construction						
(A) Level A, B and C Quality Assurance:		ACI 530.1/ASCE 6/TMS 602				
1. Verify compliance with approved submittals	Field inspection		Y	Periodic		
(B) Level B Quality Assurance:		ACI 530.1/ASCE 6/TMS 602				
1. Verification of f'm and f'AAC prior to construction	Testing by unit strength method or prism test method		Y	Periodic		
(C) Level C Quality Assurance:		ACI 530.1/ASCE 6/TMS 602				
1. Verification of f'm and f'AAC prior to construction and for every 5,000 SF during construction	Testing by unit strength method or prism test method		N	Periodic		
2. Verification of proportions of materials in premixed or preblended mortar, prestressing grout, and grout other than self-consolidating grout, as delivered to the project site	Field inspection		N	Continuous		
3. Verify placement of masonry units	Field inspection		N	Periodic		
(D) Levels B and C Quality Assurance:		ACI 530.1/ASCE 6/TMS 602				
1. Verification of Slump Flow and Visual Stability Index (VSI) of self-consolidating grout as delivered to the project	Field testing		Y	Continuous		
2. Verify compliance with approved submittals	Field inspection		Y	Periodic		
3. Verify proportions of site-mixed mortar, grout and prestressing grout for bonded tendons	Field inspection		Y	Periodic		
4. Verify grade, type, and size of reinforcement and anchor bolts, and prestressing tendons and anchorages	Field inspection		Y	Periodic		
5. Verify construction of mortar joints	Field inspection		Y	Periodic		
6. Verify placement of reinforcement, connectors, and prestressing tendons and anchorages	Field inspection		Y	Level B - Periodic		
			N	Level C - Continuous		
7. Verify grout space prior to grouting	Field inspection		Y	Level B - Periodic		
			N	Level C - Continuous		

SCHEDULE OF SPECIAL INSPECTION SERVICES
33rd & Broad Apartments - Chattanooga, TN
January 9, 2020

MATERIAL / ACTIVITY	SERVICE	REFERENCED STANDARD[5]	Y/N	EXTENT	AGENT*	DATE COMPLETED
8. Verify placement of grout and prestressing grout for bonded tendons	Field inspection		Y	Continuous		
9. Verify size and location of structural masonry elements	Field inspection		Y	Periodic		
10. Verify type, size, and location of anchors, including details of anchorage of masonry to structural members, frames, or other construction	Field inspection		Y	Level B - Periodic		
			N	Level C - Continuous		
11. Verify welding of reinforcement (see 1705.2.2)	Field inspection		Y	Continuous		
12. Verify preparation, construction, and protection of masonry during cold weather (temperature below 40°F) or hot weather (temperature above 90°F)	Field inspection		Y	Periodic		
13. Verify application and measurement of prestressing force	Field inspection		N	Continuous		
14. Verify placement of AAC masonry units and construction of thin-bed mortar joints (first 5000 SF of AAC masonry)	Field inspection		Y	Continuous		
15. Verify placement of AAC masonry units and construction of thin-bed mortar joints (after the first 5000 SF of AAC masonry)	Field inspection		Y	Level B - Periodic		
			N	Level C - Continuous		
16. Verify properties of thin-bed mortar for AAC masonry (first 5000 SF of AAC masonry)	Field inspection		Y	Continuous		
17. Verify properties of thin-bed mortar for AAC masonry (after the first 5000 SF of AAC masonry)	Field inspection		Y	Level B - Periodic		
			N	Level C - Continuous		
18. Prepare grout and mortar specimens	Field testing		Y	Level B - Periodic		
			N	Level C - Continuous		
19. Observe preparation of prisms	Field inspection		Y	Level B - Periodic		
			N	Level C - Continuous		

SCHEDULE OF SPECIAL INSPECTION SERVICES
33rd & Broad Apartments - Chattanooga, TN
January 9, 2020

MATERIAL / ACTIVITY	SERVICE	REFERENCED STANDARD[5]	Y/N	EXTENT	AGENT*	DATE COMPLETED
1705.5 Wood Construction						
1. Inspection of the fabrication process of prefabricated wood structural elements and assemblies shall be in accordance with Section 1704.2.5.	In-plant review (3)	IBC 1704.6	Y	Periodic		
2. Verify species, size, spacing and alignment of stud framing with the stud schedule in the approved construction documents.	Field inspection	IBC 2308.2	N	Periodic		
3. Verify all wood framing and structural panel sheathing at all exterior walls are pre-inspected (rough framing)	Field inspection		N	Periodic		
4. Verify details in floor cavity at shear walls are in accordance with approved construction documents.	Field inspection	Diaphragms and Shear Walls Design/Construction Guide, Form L350, 2007 APA	N	Periodic		
5. Verify details of balcony framing are in accordance with approved construction documents.	Field inspection		N	Periodic		
6. Verify size, connections and location of shear wall end anchorage agree with approved construction documents.	Field inspection	IBC 2305.3.7, 2305.3.5.2.3 thru 2305.3.8.2.8	N	Periodic		
7. For gypsum shear walls, verify spacing of fasteners, sheathing thickness & sill plate anchorage are in accordance with approved construction documents.	Field inspection	IBC 2306.4.5 & 2306.4.5	N	Periodic		
8. For structural panel diaphragms and shear walls, verification of grade and thickness of structural panel sheathing are in accordance with approved construction documents.	Field inspection	IBC 1704.6.1, 2305.2 & 3, 2306.4.4 and Tables 2306.3.1 & 2 and 2306.4.1; APA ICC ES Legacy Report ER-1952; Diaphragms and Shear Walls Design/Construction Guide, Form L350, 2007 APA	N	Periodic		
9. For structural panel diaphragms and shear walls, verify nominal size of framing members at adjoining panel edges, nail or staple diameter and length, number of fastener lines, nail pattern anchorage, and that spacing between fasteners in each line and at edge margins agree with approved construction documents.	Field inspection		N	Periodic		
10. Verify where metal-plate connected truss clear spans are 60 ft, verify that the temporary installation bracing and permanent individual truss member restraint/bracing are installed in accordance with the approved truss submittal package.	Field inspection	IBC 1705.5.2	N	Periodic		

SCHEDULE OF SPECIAL INSPECTION SERVICES
33rd & Broad Apartments - Chattanooga, TN
January 9, 2020

MATERIAL / ACTIVITY	SERVICE	REFERENCED STANDARD[5]	Y/N	EXTENT	AGENT*	DATE COMPLETED
Table 1705.6 Soils						
1. Verify materials below shallow foundations are adequate to achieve the design bearing capacity.	Field testing		Y	Periodic		
2. Verify excavations are extended to proper depth and have reached proper material.	Field inspection		Y	Periodic		
3. Perform classification and testing of controlled fill materials.	Field testing		Y	Periodic		
4. Verify use of proper materials, densities, and lift thicknesses during placement and compaction of compacted fill.	Field inspection		Y	Continuous		
5. Prior to placement of controlled fill, observe subgrade and verify that site preparation complies with approved soils report.	Field inspection		Y	Periodic		
Tabel 1705.7 Driven Deep Foundation Elements						
1. Verify element materials, sizes and lengths comply with requirements.	Field inspection and submittal review.	IBC 1808-1811	N	Continuous		
2. Determine capacities of test elements and conduct additional load tests, as required.	Field inspection and submittal review.	IBC 1808.2.8.1, 1808.2.8.3 - 1808.2.8.5	N	Continuous		
3. Observe driving operations and maintain complete and accurate records for each pile.	Field inspection and submittal review Submittal to the bldg official of the results of pile load tests.	IBC 1808.2.9.2	N	Continuous		
4. Verify placement locations and plumbness, confirm type and size of hammer, record number of blows per foot of penetration, determine required penetrations to achieve design capacity, record tip and butt elevations, and document any damage to foundation element.	Field inspection and submittal review	IBC 1808-1811	N	Continuous		
5. For steel elements perform additional inspections per Section 1705.2	See Section 1705.2	IBC 1809.3	N	See Section 1705.2		
6. For concrete elements and concrete-filled elements, perform additional inspections in accordance with Section 1705.3.	See Section 1705.3	IBC 1809.2, 1810	N	See Section 1705.3		
7. For specialty elements, perform additional inspections as determined by the registered design professional in responsible charge.	Field inspection	IBC 1811	N	See construction documents if applicable.		
8. Perform additional inspections and tests in accordance with the construction documents	Field inspection and testing		N	In accordance with construction documents		

SCHEDULE OF SPECIAL INSPECTION SERVICES
33rd & Broad Apartments - Chattanooga, TN
January 9, 2020

MATERIAL / ACTIVITY	SERVICE	REFERENCED STANDARD[5]	Y/N	EXTENT	AGENT*	DATE COMPLETED
Table 1705.8 Cast-In-Place Deep Foundation Elements						
1. Observe drilling operations and maintain complete and accurate records for each element.	Field inspection and submittal review.	IBC 1808, 1812	N	Continuous		
2. Verify placement locations and plumbness, confirm element diameters, bell diameters (if applicable), lengths, embedment into bedrock (if applicable), and adequate end bearing strata capacity. Record concrete or grout volumes.	Field inspection and submittal review.		N	Continuous		
3. For concrete elements, perform additional inspections per Section 1705.3	See Section 1705.3	IBC 1812.8	N			
4. Perform additional inspections and tests in accordance with the construction documents.	Field inspection and testing		N	In accordance with construction documents		
Table 1705.9 Helical Pile Foundations						
1. Information recorded shall include installation equipment used, pile dimensions, tip elevations, final depth, final installation torque and other pertinent installation data as per approved geotechnical report and the construction documents.	Review of submittals		N	continuous		
4. Perform additional inspections and tests in accordance with the construction documents.	Field inspection and testing		N	In accordance with construction documents		
1705.10 Special inspections for wind resistance						
1. Structural wood						
a.Inspection is required during field gluing operations of the MWFRS	Field inspection		N	Continuous		
b.Inspection is required for nailing, bolting, anchoring and other fastening of components within the MWFRS, including wood shear walls, wood diaphragms, drag struts, braces, and hold-downs.	Shop (3) and field inspection		N	Periodic		
2.Cold- formed steel light frame construction						
a. Inspection is required during welding operations of elements of the MWFRS	Shop (3) and field inspection		N	Periodic		
b. Inspection is required for screw attachment, bolting, anchoring and other fastening of components within the MWFRS including shear walls, braces, diaphragms, collectors, and hold-downs.	Shop (3) and field inspection		N	Periodic		

SCHEDULE OF SPECIAL INSPECTION SERVICES
33rd & Broad Apartments - Chattanooga, TN
January 9, 2020

MATERIAL / ACTIVITY	SERVICE	REFERENCED STANDARD[5]	Y/N	EXTENT	AGENT*	DATE COMPLETED
3. Wind resisting components						
a.Roof cladding	Shop (3) and field inspection		N	Periodic		
b.Wall cladding	Shop (3) and field inspection		N	Periodic		
1705.11 Special Inspections for seismic resistance						
1.Structural Steel						
a. Structural steel shall be in accordance with the quality assurance plan requirements of AISC 341.	Shop (3) and field inspection	AISC 341, Seismic Provisions	Y	In accordance with AISC 341		
2.Structural Wood						
a. Inspection of field gluing operations of elements of the seismic-force resisting system.	Field inspection		Y	Continuous		
b. Inspection of nailing, bolting, anchoring and other fastening of components within the seismic-force-resisting system, including wood shear walls, wood diaphragms, drag struts, braces, shear panels and hold-downs.	Shop (3) and field inspection		Y	Periodic		
3.Cold-formed Steel Framing Special Inspections for Seismic Resistance						
a. Inspection during welding operations of elements of the seismic-force-resisting system.	Shop (3) and field inspection		N	Periodic		
b. Inspections for screw attachment, bolting, anchoring and other fastening of components within the seismic-force-resisting system, including shear walls, braces, diaphragms, collectors (drag struts) and hold-downs.	Shop (3) and field inspection		N	Periodic		
4. Designated Seismic Systems						
a. Inspect and verify that the component label, anchorage or mounting conforms to the certificate of compliance in accordance with 1705.12.3	Field inspection		N	Periodic		
5. Architectural Components, Seismic Design Category D,E, or F						
a. Inspection during the erection and fastening of exterior cladding and interior and exterior veneer	Field inspection		N	Periodic		
b. Inspection during the erection and fastening of interior nonbearing non load bearing walls	Field inspection		N	Periodic		
c. Inspection of anchorage of access floors	Field inspection		N	Periodic		

SCHEDULE OF SPECIAL INSPECTION SERVICES
33rd & Broad Apartments - Chattanooga, TN
January 9, 2020

MATERIAL / ACTIVITY	SERVICE	REFERENCED STANDARD[5]	Y/N	EXTENT	AGENT*	DATE COMPLETED
6. Mechanical and Electrical Components						
a. Inspection during the anchorage of electrical equipment for emergency or standby power systems for Seismic Design Category C,D,E, or F.	Field inspection		Y	Periodic		
b. Inspection during the anchorage of other electrical equipment for Seismic Design Category E or F.	Field inspection		N	Periodic		
c. Inspection during installation of piping systems intended to carry flammable, combustible, or highly toxic contents and their associated mechanical units for Seismic Design Category C,D,E, or F.	Field inspection		Y	Periodic		
d. Inspection during the installation of HVAC ductwork that will contain hazardous materials for Seismic Design Category C,D,E, or F.	Field inspection		Y	Periodic		
e. Inspection during the installation of vibration isolation systems where the construction documents require a nominal clearance of 1/4" or less between equipment support frame and restraint for Seismic Design Category C,D,E, or F.	Field inspection		Y	Periodic		
7.Storage Racks						
a. Inspection during the anchorage of storage racks 8 feet or greater in height in structures assigned to Seismic Design category D,E,F.	Field inspection		N	Periodic		
8.Seismicly Isolated Structures						
a. Inspection during the fabrication and installation of isolator units and energy dissipation devices used as part of the seismic isolation system.	Shop and field inspection		N	Periodic		

SCHEDULE OF SPECIAL INSPECTION SERVICES
33rd & Broad Apartments - Chattanooga, TN
January 9, 2020

MATERIAL / ACTIVITY	SERVICE	REFERENCED STANDARD[5]	Y/N	EXTENT	AGENT*	DATE COMPLETED
1705.12 Testing and qualification for seismic resistance						
a. The seismic force resisting systems in structures assigned to seismic category C,D,E,F shall meet the requirements of sections 1705.12.1 and 1705.12.2 as applicable.	Review submittals		Y	Each submittal		
b. Designed seismic systems in structures assigned to Seismic Design Category C,D,E,F and subject to the certification requirements of ASCE 7 Section 13.2.2 shall comply with section 1705.12.3.	Review submittals and field testing		Y	Periodic		
c. Verify Architectural, mechanical, and electrical components in structures assigned to Seismic Design Category C,D,E, or F and where the requirements of ASCE 7 section 13.2.1 are met by submittal of manufacturers certification, in accordance with item b shall comply with section 1705.12.3.	Review submittals and field testing		Y	Periodic		
d. Verify Seismic isolation systems in seismically isolated structures meets the testing requirements of IBC Section 1705.12.4	Review submittals		N	Periodic		
1. Concrete Reinforcement						
a. Review certified mill test reports for each shipment of reinforcing steel used to resist earthquake-induced flexural and axial forces in special moment frames, special structural walls and coupling beams connecting special structural walls in structures assigned to Seismic Design Category B,C,D,E,F.	Review certified mill test reports	ACI 318 Section 21.1.5.2	N	Each shipment		
c. Verify reinforcement weldability of ASTM A615 reinforcement used to resist earthquake-induced flexural and axial forces in reinforced concrete special moment frames, special structural walls, and coupling beams connecting special structural walls.	Review test reports	ACI 318 Section 3.5.2	N	Each shipment		
2.Structural Steel						
a. Test in accordance with the quality assurance requirements of AISC 341, Seismic Provisions	Shop (3) and field testing	AISC 341 Chapter J	N	Per AISC 341		

SCHEDULE OF SPECIAL INSPECTION SERVICES
33rd & Broad Apartments - Chattanooga, TN
January 9, 2020

MATERIAL / ACTIVITY	SERVICE	REFERENCED STANDARD[5]	Y/N	EXTENT	AGENT*	DATE COMPLETED
3.Seismic Certification of Nonstructural Components						
a. Review certificate of compliance for nonstructural components and designated seismic system components	Certificate of compliance review		N	Each submittal		
4.Seismic Isolation System						
a. Review testing reports performed in accordance with ASCE 7 Section 17.8	Review testing reports	ASCE 7 Section 17.8.2	N	Per ASCE 7		
1705.13 Sprayed Fire-resistant Materials						
1. Physical and visual tests	Field inspection		N	Periodic		
a.Condition of substrates, thickness of application, density in pounds per cubic foot, bond strength adhesion/cohesion, and condition of finished application.			N			
2. Verify surface condition preparation of structural members.	Field inspection		N	Periodic		
3. Verify application and verification of sprayed fire-resistant materials conforms to vendor instructions of approved manufacturer.	Field inspection		N	Periodic		
4. Verify average thickness of sprayed fire-resistant materials applied to structural members conforms to IBC Section 1705.13.4	Field inspection	IBC 1705.13.4.1	N	Periodic		
5. Verify density of the sprayed fire-resistant material complies with approved fire-resistant design.	Field inspection and testing		N	Per IBC Section 1705.13.5		
6. Verify the cohesive/adhesive bond strength of the cured sprayed fire-resistant material meets minimum 150 psf.	Field inspection and testing		N	Per IBC Section 1705.13.6		
1705.14 Mastic and Intumescent Fire-Resistant Coatings						
1. Inspect mastic and intumescent fire-resistant coatings applied to structural elements and decks, in accordance with AWCI 12-B.	Field inspection	AWCI 12-B	N	Periodic		
1705.15 Exterior Insulation and Finish Systems (EIFS)						
1. Verify materials, details and installations are per the approved construction documents.	Field inspection		N	Periodic		
2. Inspection of water-resistive barrier coating when applied over sheathing substrate.	Field inspection	ASTM E 2570	N	Periodic		

SCHEDULE OF SPECIAL INSPECTION SERVICES
33rd & Broad Apartments - Chattanooga, TN
January 9, 2020

MATERIAL / ACTIVITY	SERVICE	REFERENCED STANDARD[5]	Y/N	EXTENT	AGENT*	DATE COMPLETED
1705.16 Fire Resistant penetrations and joints						
1.Inspections of penetration firestop systems are tested and listed in accordance with 714.3.1.2 and 714.4.1.2	Field testing	ASTM E 2174	N	Per ASTM E 2174		
2.Inspection of fire resistant joint systems that are tested and listed in accordance with section 715.3 and 715.4	Field testing	ASTM E 2393	N	Per ASTM E 2393		
1705.17Smoke Control Systems						
1. Leakage testing and recording of device locations prior to concealment.	Field testing		N	Periodic		
2. Prior to occupancy and after sufficient completion, pressure difference testing, flow measurements, and detection and control verification.	Field testing		N	Periodic		

INSPECTION AGENTS	FIRM	ADDRESS	TELEPHONE NO.
1.			
2.			
3.			
4.			
5.			
6.			

Notes: 1. The inspection and testing agent(s) shall be engaged by the Owner or the Owner's Agent, and not by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official prior to commencing work. The qualifications of the Special Inspector(s) and/or testing agencies may be subject to the approval of the Building Official and/or the Design Professional.
2. The list of Special Inspectors may be submitted as a separate document, if noted so above.
3. Special inspections as required by Section 1704.2.5 are not required where the fabricator is approved in accordance with IBC Section 1704.2.5.2.
4. Observe on a random basis, operations need not be delayed pending these inspections. Perform these tasks for each welded joint, bolted connection, or steel element.
5. NDT of welds completed in an approved fabricator's shop may be performed by that fabricator when approved by the AHJ. Refer to AISC 360, N7.
6. See IBC Chapter 35 for the specific standards referenced.

Encircle "Yes" or "No" as appropriate and date this document below:

Are Requirements for Seismic Resistance included in the Statement of Special Inspections? YES

Are Requirements for Wind Resistance included in the Statement of Special Inspections? No

DATE: 1/9/2020

Order Plans @ WWW.LDILine.com

Seal

MICHAEL R. POOLE · REGISTERED ARCHITECT · AGRICULTURE · COMMERCE · No. 00102?8 · STATE OF TENNESSEE

May 15, 2020

2PA
POOLE & POOLE ARCHITECTURE
3736 Winterfield Road, Suite 102
Midlothian, Virginia 23113
Telephone 804.225.0215
www.2pa.net

Project:	1928.00
CADD File:	CODE
Drawn By:	NVK
Checked By:	GA

Permit Release:
May 15, 2020
Construction Release Set:
May 15, 2020

Revisions

No.	Date	Description

ASI / RFI Revisions

No.	Date	Description

© 2019 Poole & Poole Architecture, LLC
Drawings and specifications are and shall remain the property of Poole & Poole Architecture, LLC and shall not be used or reproduced in whole or part in any form without prior written consent of Poole & Poole Architecture, LLC.

Borough 33
an Apartment Community by
33 Broad MF, LLC
in Chattanooga, Tennessee

Drawing Title:
Schedule of
Special Inspections Services

A0.3g

ISSUED FOR CONSTRUCTION