RACK DTA TEMPERATURE AND DEFROST PARAMETERS

CIRCUIT #	APPLICATION	MODEL NUMBER	MFR	Equipment Number	DISCHARGE AIR TEMP SETTINGS FOR CASES/ RETURN AIR TEMP SETTING FOR WALK IN BOXES: MANUFACTURER TARGET (°F)	OPERATING SETPOINT (°F)	DUAL TEMP TARGET (°F)	DEFROST: DEFROST TYPE	FREQUENCY PER DAY	PUMP OUT TIME (MIN)	MAX DURATION (MIN)	TERMINATION TEMP (°F)	DRIP TIME (MIN)	DEFROST SCHEDULE: Defrost 1	Defrost 2	Defrost 3	Defrost 4	Defrost 5	Defrost 6	Defrost 7	Defrost 8	Defrost 9	Defrost 10	Defrost 11	Defrost 12
A01	Dual Temp Coffin Island	FWG	HUSSMANN	RD6011.265 04/10/14	-12	-12	24	EL	1	0	60	48	0	2:54											
A02	Dual Temp Coffin End	FWEG	HUSSMANN	RD6010.265 04/17/14	-12	-12	24	EL	1	0	60	48	0	3:54											
A03	Reach-in I.C.	RLN	HUSSMANN	RD3002.142 03/17/14	-12	-12	-	EL	1	0	45	60	0	4:64											
A04	Reach-in F.F.	RLNI	HUSSMANN	RD3003.242 03/13/14	-5	-5	-	EL	1	0	45	60	0	10:54											
A05	Reach-in I.C.	RLN	HUSSMANN	RD3002.142 03/17/14	-12	-12	-	EL	1	0	45	60	0	11:39											
A06	Reach-in I.C.	RLNI	HUSSMANN	RD3003.112 03/17/14 IC	-12	-12	-	EL	1	0	45	60	0	16:54											
A07	Reach-in F.F.	RLNI	HUSSMANN	RD3003.112 03/17/14 FF	-5	-5	-	EL	1	0	45	60	0	16:09											
A08	Reach-in I.C.	RLN	HUSSMANN	RD3002.142 03/17/14	-12	-12	-	EL	1	0	45	60	0	15:24											
A09	Reach-in F.F.	RLNI	HUSSMANN	RD3003.242 03/13/14	-5	-5	-	EL	1	0	45	60	0	9:24											
A10	Reach-in F.F.	RLNI	HUSSMANN	RD3003.242 03/13/14	-5	-5	-	EL	1	0	45	60	0	8:06											
A11	Reach-in I.C.	RLN	HUSSMANN	RD3002.142 03/17/14	-12	-12	-	EL	1	0	45	60	0	20:46											
A12	Reach-in I.C.	RLNI	HUSSMANN	RD3003.112 03/17/14 IC	-12	-12	-	EL	1	0	45	60	0	21:30											
A13	Reach-in F.F.	RLNI	HUSSMANN	RD3003.112 03/17/14 FF	-5	-5	-	EL	1	0	45	60	0	23:15											
A14	2/3 Grocery / I.C. Freezer W.I.	KR44E-148	KRACK	---	-	-10	-	EL	4	0	45	55	0	0:00	6:00	12:00	18:00								
A15	1/3 Grocery / I.C. Freezer W.I.	KR44E-148	KRACK	---	-	-10	-	EL	4	0	45	55	0	0:48	6:48	12:48	18:48								
A16	Dual Temp Coffin Island	FN	HUSSMANN	RD6007.265 05/24/14	-12	-12	24	EL	1	0	60	48	0	5:39											
A17	Dual Temp Coffin Island	FN	HUSSMANN	RD6007.265 06/24/14	-12	-12	24	EL	1	0	60	48	0	7:54											
A18	Deli Freezer W.I.	KR2AE-074	KRACK	---	-	-2	-	EL	3	0	45	55	0	8:00	10:00	18:06									
A19	Bakery Freezer W.I.	KR34S-111	KRACK	---	-	-2	-	EL	3	0	45	55	0	12:00	14:06	20:06									
A20	Pizza	Q3-SP	HUSSMANN	RD1026.642 03/29/16	24	24	-	DT	-	-	35	54	0	1:36	5:36	13:36	17:36	21:36							
A21	Service Deli	Q3-SP-RRS	HUSSMANN	RD3016.645 03/05/15	30	30	-	DT	-	-	30	48	0	2:00	8:54	20:54									
AS01	Dairy Cooler W.I.	KR54A-290	KRACK	---	-	35	-	DT	3	0	45	50	0	4:50	12:20	20:20									
AS02	Dairy Cooler W.I. w/ drs.	KR54A-290	KRACK	---	-	35	-	DT	3	0	45	50	0	0:20	18:20										
AS03	M.D. Fresh Meat	OSM-NRGS	HILL PHOENIX	RD4002.352 01/20/16	29	29	-	DT	6	0	45	47	0	0:05	4:05	8:05	12:05	16:05	20:05						
AS04	Meat Cooler W.I.	GL64D-210	KRACK	---	-	28	-	DT	3	0	45	55	0	3:35	12:35	20:35									
AS05	M.D. Fresh Meat	OSM-NRGS	HILL PHOENIX	RD4002.352 01/20/16	29	29	-	DT	6	0	45	47	0	0:50	5:50	9:50	13:50	17:50	21:50						
AS06	Meat Island w/ End	PF-R-EC-56.25 PF-R-IC-56.25	HILL PHOENIX	RD1054.352 06/09/16 RD1053.312 11/18/16	24	24	-	DT	6	0	30	42	0	0:00	4:00	8:00	12:00	16:00	20:00						
AS07	Deli Island	PF-R-IC-56.25	HILL PHOENIX	RD1053.312 11/18/16	28	28	-	DT	6	0	30	42	0	0:10	4:10	8:10	12:10	16:10	20:10						
AS08	Raw Deli Cooler W.I.	KRJ4E-111	KRACK	---	-	28	-	EL	3	0	45	55	0	0:35	8:35	16:35									
AS09	Service Deli	ES8DHV	HUSSMANN	RD2005.652 12/18/15	-	27	-	DT	6	0	90	43	0	2:00	14:00										
AS10	Bakery	BOB	HUSSMANN	RD2017.852 09/26/16	-	36	-	DT	4	0	45	45	0	3:40	7:40	11:40	15:40	19:40	23:40						
AS11	Bakery	SHVSS	HUSSMANN	RD1055.852 05/26/16	-	32	-	DT	6	0	30	52	0	3:25	7:25	11:25	15:25	19:25	23:25						
AS12	Cheese Island	RIM-04MS	SOUTHERN	RD1063.625 01/09/17	-	28	-	DT	4	0	45	45	0	2:53	8:55	14:55	20:55								

NOTE:
CKT A20: Q3-SP FRONT SELF-SERVICE - TEMPERATURE CONTROL WILL BE VIA LLSV CYCO OF 29°F/22°F.
CKT A21: Q3-SP-RRS REFRIGERATED REAR STORAGE - TEMPERATURE CONTROL WILL BE VIA LLSV CYCO OF 32°F/28°F.

RACK MTB TEMPERATURE AND DEFROST PARAMETERS

CIRCUIT #	APPLICATION	MODEL NUMBER	MFR	Equipment Number	DISCHARGE AIR TEMP SETTINGS FOR CASES/ RETURN AIR TEMP SETTING FOR WALK IN BOXES: MANUFACTURER TARGET (°F)	OPERATING SETPOINT (°F)	DUAL TEMP TARGET (°F)	DEFROST: DEFROST TYPE	FREQUENCY PER DAY	PUMP OUT TIME (MIN)	MAX DURATION (MIN)	TERMINATION TEMP (°F)	DRIP TIME (MIN)	DEFROST SCHEDULE: Defrost 1	Defrost 2	Defrost 3	Defrost 4	Defrost 5	Defrost 6	Defrost 7	Defrost 8	Defrost 9	Defrost 10	Defrost 11	Defrost 12
B01	Reach-in Dairy	[illegible]	[illegible]RREN	RD3007.042 02/16/16	32	32	-	DT	3	0	35	47	0	1:50	9:50	17:50									
B02	Reach-in Dairy	[illegible]DX6LD	[illegible]	RD3007.042 02/16/16	32	32	-	DT	3	0	35	47	0	5:50	13:50	21:50									
B03	Deli Island	PF-R-EC-56.25 PF-R-IC-56.25	HILL PHOENIX	RD1054.052 06/29/16 RD1053.052 06/29/16	28	28	-	DT	6	0	30	42	0	3:00	7:00	11:00	15:00	19:00	23:00						
B04	Dairy Island	PF-R-EC-56.25 PF-R-IC-56.25	HILL PHOENIX	RD1054.052 06/29/16 RD1053.052 06/29/16	28	28	-	DT	6	0	30	42	0	0:00	4:00	8:00	12:00	16:00	20:00						
B05	Dairy Island	PF-R-EC-56.25	HILL PHOENIX	RD1054.052 06/29/16	28	28	-	DT	6	0	30	42	0	1:40	5:40	9:40	13:40	17:40	21:40						
B06	Deli Island	PF-R-IC-56.25	HILL PHOENIX	RD1053.052 06/29/16	28	28	-	DT	6	0	30	42	0	3:40	7:40	11:40	15:40	19:40	23:40						
B07	Deli Island	PF-R-EC-56.25 PF-R-IC-56.25	HILL PHOENIX	RD1054.052 06/29/16 RD1053.052 06/29/16	28	28	-	DT	6	0	30	42	0	0:20	4:20	8:20	12:20	16:20	20:20						
B08	Rear Load Deli	[illegible]	KYSOR/WARREN	RD3026.042 01/22/16	32	32	-	DT	3	0	35	47	0	2:00	10:00	18:00									
B09	Reach-in Beer	[illegible]LD	KYSOR/WARREN	RD3007.042 02/16/16	32	32	-	DT	3	0	35	47	0	2:40	10:40	18:40									
B10	Produce [illegible]	[illegible]-160	KRACK	---	-	36	-	DT	3	0	40	50	0	6:40	14:40	22:40									
B11	Bakery Cooler	[illegible]-105	KRACK	---	-	35	-	DT	3	0	40	55	0	2:50	10:50	18:50									
B12	Reach-in Beer	[illegible]LD	KYSOR/WARREN	RD3007.042 02/16/16	32	32	-	DT	3	0	35	47	0	7:20	15:20	23:20									
B14	Deli Cooler W.I.	KRJ4E-111	KRACK	---	-	35	-	DT	3	0	40	55	0	2:20	10:20	18:20									
B15	M.D. Produce w/ misters	DX6LN	KYSOR/WARREN	RD4018.742 01/15/16	33	33	-	DT	6	0	35	47	0	0:40	4:40	8:40	12:40	16:40	20:40						
B16	M.D. Produce w/ misters	DX6LN	KYSOR/WARREN	RD4018.742 01/15/16	33	33	-	DT	6	0	35	47	0	1:20	5:20	9:20	13:20	17:20	21:20						

2 EEPR CONTROL VALVE TO CONTROL BOARD
NTS



1 CASE/COIL CONTROLLER WIRING
NTS

DX R407A BAS REFRIGERATION SETTINGS

SYSTEM #	SUCTION SETTINGS SUCTION GROUP #1: PRESSURE SETPOINT (PSIG)	UPPER LIMIT FLOAT (PSIG)	FLOAT CIRCUIT	SUCTION SETTINGS SUCTION GROUP #1: PRESSURE SETPOINT (PSIG)	UPPER LIMIT FLOAT (PSIG)	FLOAT CIRCUIT	DISCHARGE SETTINGS: TARGET CONDENSER TO (°F)	HIGH HEAD PRESSURE LOCKOUT (PSIG)	SUBCOOLER SETPOINTS: LIQUID TEMP (°F)
DTA	7	13	A03	40	N/A	---	15	375	50
MTB	45	N/A	N/A	N/A	N/A	--	15	375	50

*GUAGE PRESSURE VALUES ARE BASED ON ATMOSPHERIC PRESSURE AT SEA LEVEL

Order Plans @ WWW.LDLine.com

STIPULATION FOR RELEASE

THE DRAWING AND SPECIFICATIONS, INCLUDING THESE RIGHTS, AS AN INSTRUMENT OF SERVICE IS AND SHALL REMAIN THE PROPERTY OF MPW ENGINEERING, LLC. THEY ARE NOT TO BE USED IN WHOLE OR IN PART, FOR ANY PROJECT OTHER THAN THE SPECIFIC PROJECT FOR WHICH THEY HAVE BEEN PREPARED AND DEVELOPED WITHOUT THE WRITTEN CONSENT OF MPW ENGINEERING, LLC. SUBMISSION OR DISTRIBUTION OF THESE DOCUMENTS TO MEET OFFICIAL REGULATORY REQUIREMENTS OR FOR OTHER PURPOSES IN CONNECTION WITH THE PUBLICATION OF THIS PROJECT IS NOT TO BE CONSTRUED AS A PUBLICATION IN DEROGATION OF MPW ENGINEERING, LLC. COMMON LAW COPYRIGHT OR OTHER RESERVED RIGHTS.

CONSULTANTS

MPW
MPW ENGINEERING, LLC
1414 ATLANTIC AVENUE, SUITE 1A
RALEIGH, NORTH CAROLINA 27604 (919)

Walmart

APOPKA, FL
STORE NO. 6694
DC: 6097-16-005 PROTO: 41.2

JOB NUMBER:

ISSUE BLOCK

1	01/25/17	REV #1
2	04/07/17	REV #5

CHECKED BY: MMM
DRAWN BY: PMD
FILE NAME: REM2
PROTO CYCLE: 10/28/16
DOCUMENT DATE: 01/09/17

THIS ITEM HAS BEEN ELECTRONICALLY SIGNED AND SEALED BY SCOTT C WEBB , PE ON THE DATE AND/OR TIME STAMP SHOWN USING A DIGITAL SIGNATURE. PRINTED COPIES OF THIS DOCUMENT ARE NOT CONSIDERED SIGNED AND SEALED AND THE SIGNATURE MUST BE VERIFIED ON ANY ELECTRONIC COPIES.

REFRIG ENERGY MANAGEMENT SCHEDULES

CPC

SHEET
REM2