Section # & Req ID	Mechanical Rough-in Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
6.4.1.1 6.4.1.3 (ME137)	HVAC equipment efficiency verified. Roof-MAU-1 HVAC equipment labeled as meeting SEER.	Efficiency _____	Efficiency _____	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	See the Mechanical Systems tab for issues.
6.4.3.4.1 (ME139)	Stair and elevator shaft vents have motorized dampers that automatically close.			☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.3.4.2 (ME140)	Ventilation fans ≥ 0.75 hp have automatic controls to shut off fan when not required.			☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.3.4 (ME141)	Demand control ventilation provided for spaces >500 ft2 and >=40 people/1000 ft2 occupant density and served by systems with air side economizer, auto modulating outside air damper control, or design airflow >3,000 cfm.			☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.4.1.1 (ME142)	Insulation exposed to weather protected from damage, installation outside of the conditioned space and enclosed with cooling systems is vapor impermeant.			☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.4.1.2 (ME143)	HVAC duct and plenums insulated.	R-_____	R-_____	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.4.1.3 (ME144)	HVAC piping insulation thickness.	_____ in.	_____ in.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.4.2.1 (ME145)	Ducts and plenums sealed based on static pressure and location			☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.4.2.2 (ME146)	Ductwork operating >3 in. water column requires air leakage testing.			☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.4.2.3 (ME147)	Ductwork operating >3 in. water column requires air leakage testing.			☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.4.2.4 (ME148)	Ductwork operating >2 in. water column requires air leakage testing.			☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.4.2.5 (ME149)	Enclosures operating >2 in. water column requires air leakage testing.			☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	

1 High Impact (Tier 1)	2 Medium Impact (Tier 2)	3 Low Impact (Tier 3)

Section # & Req ID	Mechanical Rough-in Inspection	Plans Verified Value	Field Verified Value	Complies?	Comments/Assumptions
6.4.4.2.2 (ME137)	Ductwork operating >3 in. water column requires air leakage testing.			☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.4.2.3 (ME138)	Ductwork operating >3 in. water column requires air leakage testing.			☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.4.2.4 (ME139)	Enclosures operating >3 in. water column requires air leakage testing.			☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.5.2.3 (ME140)	Dehumidification controls provided to prevent reheating, recooling, mixing of hot and cool airstreams or concurrent heating and cooling of the same airstream.			☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.5.4.1 (ME141)	HVAC pumping systems >10 hp designed for variable flow.			☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.5.6.1 (ME142)	Exhaust air energy recovery on systems >=5,000 cfm and 70% of design supply air.			☐Complies ☐Does Not ☐Not Observable ☒Not Applicable	
6.5.7.1 (ME143)	Kitchen hoods >=5,000 cfm have make up air >=50% of exhaust air volume.			☐Complies ☐Does Not ☐Not Observable ☒Not Applicable	
6.5.7.2 (ME144)	Type hoods exhaust systems >=15,000 cfm have VAV hood exhaust and supply systems, direct make-up air or heat recovery.			☐Complies ☐Does Not ☐Not Observable ☒Not Applicable	
6.5.6.1 (ME145)	Unconditioned spaces that are heated use only radiant heat.			☐Complies ☐Does Not ☐Not Observable ☒Not Applicable	
7.8.2 (ME146)	Service water heating equipment meets efficiency requirements.			☒Complies ☐Does Not ☐Not Applicable	
7.8.2 (ME147)	Service water heating equipment meets efficiency requirements.			☒Complies ☐Does Not ☐Not Applicable	

Additional Comments/Assumptions:

1 High Impact (Tier 1)	2 Medium Impact (Tier 2)	3 Low Impact (Tier 3)

Section # & Req ID	Rough-in Electrical Inspection	Complies?	Comments/Assumptions
10.4.3 (EL02)	Electrical rough-in inspections required where applicable.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	

Additional Comments/Assumptions:

1 High Impact (Tier 1)	2 Medium Impact (Tier 2)	3 Low Impact (Tier 3)

Section # & Req ID	Final Inspection	Complies?	Comments/Assumptions
6.4.3.1.1 (FI01)*	Heating and cooling to each zone is controlled by a thermostat control.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.3.1.2 6.4.3.4 6.4.3.5 6.4.3.7.1 6.4.3.8.2 (FI02)*	Thermostatic controls have a 5 °F deadband.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.3.3 (FI03)*	Heat pump controls prevent supplemental electric resistance heat from coming on when not needed.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.3.3 (FI03)*	Heat pump controls prevent supplemental electric resistance heat from coming on when not needed.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.3.3 (FI03)*	Heat pump controls prevent supplemental electric resistance heat from coming on when not needed.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.3.3 (FI03)*	Heat pump controls prevent supplemental electric resistance heat from coming on when not needed.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.3.3 (FI03)*	Heat pump controls prevent supplemental electric resistance heat from coming on when not needed.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.3.3 (FI03)*	Heat pump controls prevent supplemental electric resistance heat from coming on when not needed.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.3.7 (FI04)*	Where humidification and dehumidification are provided to a zone, simultaneous operation is prohibited.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.7.2.3 (FI07)*	Furnished HVAC as-built drawings submitted within 90 days of system acceptance	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.7.2.4 (FI08)*	Furnished O&M manuals for HVAC systems within 90 days of system acceptance.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	

1 High Impact (Tier 1)	2 Medium Impact (Tier 2)	3 Low Impact (Tier 3)

Section # & Req ID	Final Inspection	Complies?	Comments/Assumptions
6.7.2.5 (FI09)*	An air balance hydronic system balancing report is provided for HVAC systems serving zones >= 5,000 ft2 or conditioned area.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.7.2.4 (FI10)*	HVAC control systems have been calibrated to ensure proper operation, calibrations and setpoints of controls.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
7.4.1 (FI11)*	Public [illegible] devices with connected load >10 kW.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.5.3	Air handling systems have [illegible] economizer [illegible]	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.4	Chilled water piping [illegible] that provides [illegible] insulation sufficient to maintain temperature of a storage tank.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.3.4 (FI12)*	Controls are installed that shut off the [illegible] when the [illegible] system pumps circulate fluid that is not at the proper temperature to maintain setpoint temperature of a storage tank.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.3.2 (FI06)*	Temperature controls have setpoint overlap restrictions.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.3.3.1 (FI21)*	Split HVAC systems equipped with at least one automatic shutdown control.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	
6.4.3.3.2 (FI22)*	Setback controls allow automatic restart and temporary operation as required for maintenance.	☒Complies ☐Does Not ☐Not Observable ☐Not Applicable	

Additional Comments/Assumptions:

1 High Impact (Tier 1)	2 Medium Impact (Tier 2)	3 Low Impact (Tier 3)

Order Plans @ WWW.LDILine.com

RJTR
RULE JOY TRAMMELL RUBIO
ARCHITECTURE INTERIOR DESIGN
300 Galleria Parkway Suite 740 Atlanta, Georgia 30339
770-661-1492 (phone) 770-661-1493 (fax)
www.rjtrdesign.com
THIS DRAWING IS THE PROPERTY OF RULE JOY TRAMMELL + RUBIO, LLC, AND MAY NOT BE REPRODUCED WITHOUT WRITTEN CONSENT

PRINTED	
DATE	ISSUE/REVISION
11/01/18	ISSUED FOR
	PERMIT

MARTIN MECHANICAL DESIGN
762 28th Ave S. Phone 701-293-7077 Fax: 701-293-7781
Fargo, North Dakota Email: brian@martinmech.com
58103 701 893 8425
2018 BY MARTIN MECHANICAL DESIGN, INC.

GEORGIA REGISTERED No.PE043834 PROFESSIONAL ENGINEER BRIAN MARTIN 11/1/18

COMCHECK COMPLIANCE REPORT

EXTENDED STAY AMERICA

POOLER, GEORGIA

COMMISSION NO: 18-120.00

DRAWING NO:

M0.2